

**PROJECT INFORMATION**

Project Name:	2023 weed abatement	Project #:	80327
QAR:	Troy Gingerich	Report #:	1
Location:	Crescent City District	Date:	4/21/2023

**DAILY PROGRESS REPORT**

WX Enter Zip Code →	95531	Number of Personnel and Major Equipment at the Site											
Temp:	55.6 °F Broken Clouds	Journeyman	Pickup	Gator	Trailer								
Wind:	Light Breeze												
Humidity:	84% Precip: No												
Last Updated (GMT):													
4/21/23 17:28													
Contractor	Hours												
Victory weed control	6:00	1	1	1	1								
	7:30												
Silvey	6:00	1	1										
	7:30												

**Site Safety**

Tailboard conducted by:	Troy Gingerich	Company:	Silvey
Were all persons on site present?	YES	Were all visitors briefed before entering the site?	YES
Was perimeter security maintained?	YES	Was a Safety Watcher Required?	N/A

**Construction Task Comments & Photos**

Victory sprayed; Yurok Substation, Miller Redwood Substation, Northcrest Substation, Belmont Substation, Lake Earl Substation, Del Norte Substation, Smith River Substation, Morrison Creek Substation, Gasquet Substation, and Patrick's Creek Substation.  
 Redwood Substation, did not get sprayed because of construction.

**PHOTOS**



**PROJECT INFORMATION**

Project Name:	2023 weed abatement	Project #:	80327
QAR:	Troy Gingerich	Report #:	1
Location:	Yreka District	Date:	5/9/2023

**DAILY PROGRESS REPORT**

WX Enter Zip Code →	96097	Number of Personnel and Major Equipment at the Site											
Temp:	57.2 °F Few Clouds	Journeyman	Pickup	Gator	Trailer								
Wind:	Light Breeze												
Humidity:	51% Precip: No												
Last Updated (GMT):													
5/9/23 20:03													
Contractor	Hours												
Victory weed control	6:00	1	1	1	1								
	7:30												
Silvey	6:00	1	1										
	7:30												

**Site Safety**

Tailboard conducted by:	Troy Gingerich	Company:	Silvey
Were all persons on site present?	YES	Were all visitors briefed before entering the site?	YES
Was perimeter security maintained?	YES	Was a Safety Watcher Required?	N/A

**Construction Task Comments & Photos**

Victory sprayed; Dog Creek Substation, Shotgun Creek Substation, Castella Substation, Nutglade Substation, Crag View Substation, South Dunsmuir Substation, North Dunsmuir Substation, McCloud Substation, Snowbrush Substation, Mott Switching Station, Mount Shasta Substation, and Lassen Substation. We could not get to Everitt Hill Comm site because of snow.

**PHOTOS**



**PROJECT INFORMATION**

Project Name:	2023 weed abatement	Project #:	80327
QAR:	Troy Gingerich	Report #:	2
Location:	Yreka District	Date:	5/10/2023

**DAILY PROGRESS REPORT**

WX Enter Zip Code →	96097	Number of Personnel and Major Equipment at the Site												
Temp:	54.7 °F	Journeyman	Pickup	Gator	Trailer									
Scattered Clouds														
Wind:	Gentle Breeze													
Humidity:	59%													
Last Updated (GMT):														
5/10/23 21:15														
Contractor	Hours													
Victory weed control	6:00	1	1	1	1									
	7:30													
Silvey	6:00	1	1											
	7:30													

**Site Safety**

Tailboard conducted by:	Troy Gingerich	Company:	Silvey
Were all persons on site present?	YES	Were all visitors briefed before entering the site?	YES
Was perimeter security maintained?	YES	Was a Safety Watcher Required?	N/A

**Construction Task Comments & Photos**

Victory sprayed; Hornbrook Substation, Copco 2 Substation, Copco 230 Substation, Copco 1 Substation, Ager Substation, Montague Substation, Hart Switching Station, Little Shasta Substation, Big Springs Substation, Shastina Substation, Weed Junction Substation, International Paper Substation, and Weed Substation.

**PHOTOS**



**PROJECT INFORMATION**

Project Name:	2023 weed abatement	Project #:	80327
QAR:	Troy Gingerich	Report #:	3
Location:	Yreka District	Date:	5/11/2023

**DAILY PROGRESS REPORT**

WX Enter Zip Code →	96097	Number of Personnel and Major Equipment at the Site												
Temp:	60.8 °F Clear Sky	Journeyman	Pickup	Gator	Trailer									
Wind:	Gentle Breeze													
Humidity:	59% Precip: No													
Last Updated (GMT):														
5/11/23 21:37														
Contractor	Hours													
Victory weed control	6:00	1	1	1	1									
	7:30													
Silvey	6:00	1	1											
	7:30													

**Site Safety**

Tailboard conducted by:	Troy Gingerich	Company:	Silvey
Were all persons on site present?	YES	Were all visitors briefed before entering the site?	YES
Was perimeter security maintained?	YES	Was a Safety Watcher Required?	N/A

**Construction Task Comments & Photos**

Victory sprayed; Fort Jones Substation, Walker-Bryan Substation, Yuba Substation, Scott Bar Substation, Steelhead Switching Station, Hamburg Substation, Seiad Substation, Transmission Switch 3G47, Transmission Switch 3G49, Happy Camp Substation, Yreka Substation, Greenhorn Substation, and Co opps Center.

**PHOTOS**

