



December 22, 2025

Joshua Jones
Vice President of Transmission & Distribution Operations
PacifiCorp
1700 NE Multnomah, Suite 2000
Portland, OR 97232

NOTICE OF NON-PERFORMANCE

Mr. Jones:

Pursuant to Government Code section 15472, et seq, the Office of Energy Infrastructure Safety (Energy Safety) has conducted an inspection of work completed by PacifiCorp (PC) in accordance with its 2024 Wildfire Mitigation Plan (WMP) and determined the existence of non-performance requiring correction. Energy Safety therefore issues PC a Notice of Non-Performance (NON), identifying non-performance with its approved WMP.

On May 22, 2025, Energy Safety conducted an inspection of PacifiCorp's WMP initiatives in the vicinity of the city of Yreka, California. The inspection report is enclosed herewith. Energy Safety found the following deficiency:

Deficiency 1. Energy Safety observed that in implementing 2024 WMP initiative 8.1.2.12 - Expulsion Fuse Replacements, PC failed to complete the installation of CAL FIRE-approved non expulsion fuses on Pole ID 624507.272701, Grid Hardening ID 7074439 at coordinates 41.7241174853914, -122.645554862033. Energy Safety considers this non-performance to be in the Minor risk category. PC must complete a corrective action for this deficiency by 12 months from date of this notice.¹

Within 30 days from the issuance date of this NON, the electrical corporation must provide a response advising Energy Safety of corrective actions taken or planned to remedy the above identified deficiency.

This response shall be filed in the Energy Safety e-Filing system under the 2024 NON Docket² and the associated file name(s) must begin with the NON identification number.

Prior to its response, the electrical corporation may also request an informal conference with Energy Safety for the purpose of disputing any issues raised in this NON no later than five (5) business days before the

¹ Gov. Code section 15475.2(a)(2)

² <https://efiling.energysafety.ca.gov/EFiling/DocketInformation.aspx?docketnumber=2024%20NON>

response deadline.³ Requests for informal conference with Energy Safety must be e-mailed to compliance@energysafety.ca.gov, with a copy sent to all Energy Safety staff identified in the NON.

Sincerely,

Patrick Doherty

Patrick Doherty
Program Manager | Compliance Assurance Division
Office of Energy Infrastructure Safety
Patrick.Doherty@energysafety.ca.gov

Cc:

californiadockets@pacificorp.com
Megan Buckner, PacifiCorp
Megan.Buckner@pacificorp.com
Pooja Kishore, PacifiCorp
Pooja.Kishore@pacificorp.com
Tim Clark, PacifiCorp
Tim.Clark@pacificorp.com
Jonathan Moulton, PacifiCorp
Jonathan.Moulton@pacificorp.com
Bruce Dao, PacifiCorp
Bruce.Dao@pacificorp.com
Mellisa Swenson, PacifiCorp
Mellisa.Swenson@pacificorp.com
Shannon Greene, Energy Safety
Shannon.Greene@energysafety.ca.gov
Yana Loginova, Energy Safety
Yana.Loginova@energysafety.ca.gov
Babak Kaviani, Energy Safety
Babak.Kaviani@energysafety.ca.gov
Samuel Isaiah, Energy Safety
Samuel.Isaiah@energysafety.ca.gov
Ivan Garcia, Energy Safety
Ivan.Garcia@energysafety.ca.gov
Compliance@energysafety.ca.gov

³ Energy Safety Compliance Guidelines, p. 4



INSPECTION REPORT

Overview

Inspection Categories

The Office of Energy Infrastructure Safety (Energy Safety) conducts inspections to verify the work performed by an electrical corporation as reported in an approved Wildfire Mitigation Plan (WMP) or subsequent filing, and to assess general conditions of electrical infrastructure that may adversely impact an electrical corporation's wildfire risk.

A Notice of Non-Performance (NON) is issued for any deficiencies discovered during an inspection related to an electrical corporation's execution of its WMP initiatives.

Correction Timelines

Deficiencies must be corrected in a timely manner. Energy Safety may prescribe a timeframe for resolution of a deficiency.⁴ If Energy Safety assigns a risk category to a deficiency, an electrical corporation must correct the deficiency as required per the timelines provided in Table 1.⁵

Table 1. Risk Category and Correction Timelines

Risk Category	Deficiency correction timeline
Severe	<ul style="list-style-type: none">• Immediate resolution
Moderate	<ul style="list-style-type: none">• 2 months (in High Fire Threat District (HFTD) Tier 3)• 6 months (in HFTD Tier 2)• 6 months (if relevant to worker safety; not in HFTD Tiers 2 or 3)
Minor	<ul style="list-style-type: none">• 12 months or resolution scheduled in WMP update

⁴ Gov. Code section 15475.2(a)(2)

⁵ Energy Safety Compliance Guidelines, p. 3



Inspection Summary

Table 2 provides a summary of the selection of the WMP inspection location and initiative. Table 3 provides a summary of the deficiency or deficiencies found during the inspection. Details regarding the inspection that identified the deficiency or deficiencies are provided in the Inspections Details Section below.

Table 2: Inspection Location and Initiative Summary

Electrical Corporation:	PacifiCorp
Report Number:	CAD_PC_IAG_20250522_1252
Inspector:	Ivan Garcia
WMP Year Inspected:	2024
Quarterly Data Report (QDR) Referenced:	Quarter 4 (Q4)
Inspection Selection:	Energy Safety viewed the contents of the Q4 QDR and performed an analysis that resulted in the selection of the WMP initiatives and locations referenced in this report.
Relevant WMP Initiative(s):	8.1.2.12 - Expulsion Fuse Replacements
Date of inspection:	May 22, 2025
City and/or County of Inspection:	Yreka, Siskiyou County
Inspection Purpose:	Assess the accuracy of PacifiCorp's QDR data, completeness of its work, compliance with WMP requirements, and compliance with its protocols.

Table 3: WMP Inspection Deficiencies(s)

Deficiency #	Structure ID	Grid Hardening ID	Lat/Long	HFTD	Initiative Number	Severity	Deficiency Description
Deficiency 1	624507.272701	7074439	41.724117 4853914, - 122.64555 4862033	Non-HFTD	8.1.2.2.12 - Expulsion Fuse Replacement	Minor	Failed to complete work on non-expulsion fuse replacement.

Inspection Details

Deficiency 1

Relevant Requirement:

PC's WMP states the following regarding initiative number 8.1.2.12 – Expulsion Fuse Replacements:

1. “This is a project to install new and CAL FIRE-approved non expulsion fuses including power fuses and current limiting fuses to replace existing expulsion fuse equipment with planned end date in 2024.”⁶

Finding:

On Pole ID 624507.272701, Grid Hardening ID 7074439 at 935 Shasta Ave, Yreka, CA, 96097, USA, 41.7241174853914, -122.645554862033, the inspector observed that California Department of Forestry and Fire Protection (CAL FIRE)-approved non expulsion fuses were not installed in the cutouts. The inspector's observation is documented in Deficiency 1 photographs, which are attachments to this report. Photo numbers Item1GImg1, Item1IA1Img1, and Item1IA1Img2 depict incomplete installation of CAL FIRE-approved non expulsion fuses. In the 2024 Q4 Quarterly Data Report submission, PC reported that work on WMP initiative 8.1.2.12 – Expulsion Fuse Replacements were completed at this location on Pole ID 624507.272701, Grid Hardening ID 7074439.

Energy Safety concludes there is a deficiency because of these facts:

1. Two of three CAL FIRE-approved non expulsion fuses were not installed in the cutouts.
2. Two fuses were observed hanging from the pole.

⁶ PacifiCorp, “2023-2025 Wildfire Mitigation Plan – 2025 Update” July 9, 2024, p. 162. [Online]. <https://efiling.energysafety.ca.gov/eFiling/Getfile.aspx?fileid=56990&shareable=true>

Exhibits

Exhibit A: Photo Log

Structure ID: 624507.272701

Deficiency 1

	
Item1GImg1: Overall pole	Item1GImg2: Pole ID
	
Item1IA1Img1: Two of three fuses not installed in the cutouts.	Item1IA1Img2: Two fuses hanging from the pole.