State of California – A Natural Resources Agency
OFFICE OF ENERGY INFRASTRUCTURE SAFETY
715 P Street, 15th Floor | Sacramento, CA 95814
916.902.6000 | www.energysafety.ca.gov

Gavin Newsom, Governor
Forest Kaser, Director

October 9, 2026

Mr. Brandon Tolentino
Vice President, Wildfire and Business Resiliency
Southern California Edison Company
2244 Walnut Grove Ave
Rosemead, CA 91770

NOTICE OF NON-PERFORMANCE

Mr. Brandon Tolentino:

Pursuant to Government Code section 15472, et seq, the Office of Energy Infrastructure Safety (Energy Safety) conducted inspections of work completed by (SCE) in accordance with its 2026 Wildfire Mitigation Plan (WMP). During the inspections, Energy Safety determined the existence of non-performance requiring correction. Energy Safety therefore issues SCE a Notice of Non-Performance (NON).

On September 30, 2026, Energy Safety conducted an inspection of SCE's WMP initiatives in the vicinity of Thousand Oaks, California in High Fire Threat District (HFTD) Tier 3 and State Responsibility Area (SRA). The inspection report is enclosed herewith. Energy Safety found the following deficiency:

Deficiency 1. Energy Safety observed that SCE failed to implement its 2026 WMP Clearance 9.2.1.3 initiative, which requires compliance with Public Resources Code (PRC) section 4293, by not maintaining a four-foot clearance distance around the primary conductors near pole ID 4651330E at coordinates 34.1755066593523, -118.911627619529. Energy Safety considers this non-performance to be in the Moderate risk category. SCE must complete a corrective action for this non-performance by two months from the date of this notice.[1]

Within 30 days from the issuance date of this NON, SCE must provide a response advising Energy Safety of corrective actions taken or planned to remedy the identified deficiency.

This response shall be filed in the Energy Safety e-Filing system under the 2026 NON Docket[2] and the associated file name(s) must begin with the NON identification number.

Prior to its response, SCE may request an informal conference with Energy Safety for the purpose of disputing any issues raised in this NON no later than ten (10) business days before the response deadline.[3] Requests for

[1] Gov. Code section 15475.2(a)(2)
[2] https://efiling.energysafety.ca.gov/EFiling/DocketInformation.aspx?docketnumber=2026%20NON
[3] Energy Safety Performance Guidelines, p. 4

informal conference with Energy Safety must be e-mailed to environmentalscience@energysafety.ca.gov, with a copy sent to me and Ricardo Garcia, Ricardo.Garcia@energysafety.ca.gov.

Sincerely,



Michael Robertson
Supervisory Environmental Scientist | Environmental Science Division
Office of Energy Infrastructure Safety
Michael.Robertson@energysafety.ca.gov

Cc:
Peter Van Mieghem, SCE
Peter.VanMieghem@sce.com
Elizabeth Leano, SCE
Elizabeth.Leano@sce.com
Erick G Sanchez, SCE
Erick.G.Sanchez@sce.com
Sally Jeun, SCE
Sally.Jeun@sce.com
Raghu Rayalu, SCE
Raghu.Rayalu@sce.com
Edward Trinh, SCE
Edward.Trinh@sce.com

INSPECTION REPORT

Overview

The Office of Energy Infrastructure Safety (Energy Safety) conducts field inspections to verify the work performed by an electrical corporation as reported in an approved Wildfire Mitigation Plan (WMP), and to assess general conditions of electrical infrastructure that may adversely impact an electrical corporation's wildfire risk. A Notice of Non-Performance (NON) is issued for any instances of non-performance identified during an inspection of its WMP initiatives.

Energy Safety has designated this finding of a deficiency as a "Moderate" risk. SCE must correct the deficiency pursuant to the timeline provided in Table 1.[4]

Table 1. Risk Category and Correction Timelines

Risk Category	Deficiency correction timeline
Severe	• Immediate resolution
Moderate	• 2 months (in High Fire Threat District (HFTD) Tier 3) • 6 months (in HFTD Tier 2) • 6 months (if relevant to worker safety; not in HFTD Tiers 2 or 3)
Minor	• 12 months

[4] Energy Safety Performance Guidelines, p. 4

Inspection Summary

Energy Safety found a "Moderate" deficiency near pole 4651330E in HFTD Tier 3 and SRA. SCE failed to maintain vegetation at least four feet from the primary conductors as required by PRC 4293 and SCE's WMP commitments.[5]

The inspection location and WMP initiative summary are included in Table 2.

Table 2: Inspection Location and Initiative Summary

Electrical Corporation:	SCE
Report Number:	NON_ESD_SCE_GCA_20260930_0952
Inspector:	Gary Candelas
WMP Year Inspected:	2026
Quarterly Data Report (QDR) Referenced:	Quarter 2 (Q2) 2026
Inspection Selection:	Energy Safety inspected the locations based on SCE's Q2 QDR.
Relevant WMP Initiative(s):	9.2.1.3 Clearance
Date of inspection:	September 30, 2026
City and/or County of Inspection:	Thousand Oaks, California

[5] Southern California Edison Company, 2026-2028 Base Wildfire Mitigation Plan, Published January 22, 2026, p. 338 (https://efiling.energysafety.ca.gov/eFiling/Getfile.aspx?fileid=60095&shareable=true, accessed October 2, 2026).

Inspection Findings

Deficiency 1

Relevant Requirement:

SCE's WMP initiative Clearance 9.2.1.3 states "SCE uses the [Grid Resiliency Clearance Distance] GRCD to determine clearances from distribution lines which are based on standards set forth in [General Order] GO 95 Rule 35 (Case 13 and Case 14), GO 95 Rule 37, PRC 4293..."[6] Public Resource Code 4293 requires that SCE maintain a four-foot minimum clearance distance in all directions between all vegetation and all conductors for power lines between 2,400 volts and 72,000 volts.[7]

Additionally, SCE states the following regarding initiative number 9.2.1.3 clearances: "At a minimum, SCE's inspections for Vegetation Clearances from Distribution Lines maintains at least the required four feet clearance for distribution lines within [High-Fire Risk Areas] HFRA."[8]

Findings:

Energy Safety considers this deficiency as "Moderate" because SCE failed to maintain the required minimum clearance distance between vegetation and its conductors, consistent with the requirement of GO 95 and Public Resource Code section 4293. A date palm was growing within the four-foot minimum clearance distance, and the continued encroachment presents a wildfire risk.

On September 30, 2026, Energy Safety conducted an inspection of SCE's WMP initiatives in the vicinity of Thousand Oaks, California. During the inspection, Energy Safety identified a date palm growing within the four-foot minimum clearance distance near pole ID 4651330E and coordinates 34.1755066593523, -118.911627619529 along Newbury Lane. The date palm is located within the SRA and HFTD Tier 3 which encompasses the HFRA. Energy Safety's inspector measured the distance between the primary conductors and closest fronds of the palm tree using a Nikon Forestry Pro II Laser Range Finder. The measured distance was 3.1 feet, which is less than the required four-foot clearance. According to the asset ArcGIS layer provided by SCE, the operating voltage of the primary conductors is 16,000 volts. SCE reported it completed work for this palm (VM R124158330324-2026_1) under its Expanded Clearance (VM-7). In the 2026 Q2 QDR submission SCE reported that the date palm was trimmed on April 8, 2026, under VMP ID R124158330324-2026_1. The date palm is 0.5 span from pole ID 4651330E, in the front yard of 153 Newbury Lane. The inspector's observations are documented in Exhibit A photographs, which are attached to this report. Photo 1 depicts pole ID 4651330E. Photo 2 shows the palm relative to the pole. Photos 3 and 4 depict the palm frond encroaching within the four-foot minimum clearance distance.

---

[6] Southern California Edison Company, 2026-2028 Base Wildfire Mitigation Plan, Published January 22, 2026, p. 338 (https://efiling.energysafety.ca.gov/eFiling/Getfile.aspx?fileid=60095&shareable=true, accessed October 2, 2026).
[7] https://leginfo.legislature.ca.gov/faces/codes_displaySection.xhtml?sectionNum=4293.&lawCode=PRC, accessed October 2, 2026.
[8] Southern California Edison Company, 2026-2028 Base Wildfire Mitigation Plan, Published January 22, 2026, p. 338 (https://efiling.energysafety.ca.gov/eFiling/Getfile.aspx?fileid=60095&shareable=true, accessed September 24, 2026).

Exhibits

Exhibit A: Photo Log

Structure ID: 4651330E

Deficiency 1

	
Photo 1: Photo of pole ID 4651330E.	**Photo 2:** Overview photo showing the orientation of the pole, conductors, and palm tree.

	
Photo 3: Close-up photo of palm frond encroaching within the four-foot minimum clearance distance from the primary conductor.	**Photo 4**: Close-up photo of palm frond encroaching within the four-foot minimum clearance distance from the primary conductor.