

Horizon West Transmission, LLC
WILDFIRE MITIGATION BASE PLAN 2026-2028

for Submittal to:

OFFICE OF ENERGY INFRASTRUCTURE SAFETY
WILDFIRE SAFETY DIVISION
CALIFORNIA NATURAL RESOURCES AGENCY
715 P Street, 20th Floor
Sacramento, CA 95814



One California Street, Suite 1600
San Francisco, California 94111

JULY 2025

DOCKET NAME: 2026-2028 ELECTRICAL CORPORATION WILDFIRE MITIGATION PLANS

DOCKET NUMBER: 2026-2028-BASE-WMPS

VERSION NUMBER: R~~2~~₄

TABLE OF CONTENTS

1	EXECUTIVE SUMMARY	11
2	RESPONSIBLE PERSONS	14
3	OVERVIEW OF BASE WMP.....	17
3.1	Primary Goal	17
3.2	Plan Objectives	18
3.3	Utility Mitigation Activity Tracking IDs	19
3.4	Prioritized List of Wildfire Risks and Risk Drivers.....	20
3.5	Performance Metrics	24
3.6	Projected Expenditures	25
3.7	Climate Change.....	25
4	OVERVIEW OF THE SERVICE TERRITORY	29
4.1	Service Territory	29
4.2	Catastrophic Wildfire History	30
4.3	Frequently Deenergized Circuits	31
5	RISK METHODOLOGY AND ASSESSMENT.....	34
5.1	Methodology	35
5.2	Risk Analysis Framework.....	37
5.3	Risk Scenarios.....	38
5.4	Summary of Risk Models	39
5.5	Risk Analysis Results and Presentation	39
5.6	Quality Assurance and Control	40
5.7	Risk Assessment Improvement Plan.....	41
6	WILDFIRE MITIGATION STRATEGY DEVELOPMENT.....	42
6.1	Risk Evaluation	43
6.1.1	Approach.....	43
6.1.2	Risk-Informed Prioritization.....	47
6.1.3	Activity Selection Process	52
6.1.3.1	Identifying and Evaluating Activities	54
6.1.3.2	Activity Prioritization	56
6.1.3.3	Activity Scheduling	58
6.1.3.4	Key Stakeholders for Decision Making.....	59
6.2	Wildfire Mitigation Strategy.....	62
6.2.1	Anticipated Risk Reduction	62
6.2.1.1	Projected Overall Risk Reduction	62

	6.2.1.2 Risk Impact of Activities	63
	6.2.1.3 Projected Risk Reduction on Highest-Risk Circuits Over the Three-Year WMP Cycle	65
	6.2.2 Interim Activities	68
7	PUBLIC SAFETY POWER SHUTOFF.....	69
8	GRID DESIGN, OPERATIONS, AND MAINTENANCE	70
8.1	Targets.....	70
8.1.1	Qualitative Targets.....	70
8.1.2	Quantitative Targets.....	71
8.2	Grid Design and System Hardening	75
8.2.1	Covered conductor installation	77
8.2.2	Undergrounding of electric lines and/or equipment	77
8.2.3	Distribution pole replacements and reinforcements	77
8.2.4	Transmission pole/tower replacements and reinforcements	77
8.2.5	Traditional overhead hardening	77
8.2.6	Emerging grid hardening technology installations and pilots.....	78
8.2.7	Microgrids.....	78
8.2.8	Installation of system automation equipment	78
8.2.9	Line removal (in the HFTD)	78
8.2.10	Other grid topology improvements to minimize risk of ignitions	78
8.2.11	Other grid topology improvements to mitigate or reduce PSPS events....	78
8.2.12	Other technologies and systems not listed above	79
8.2.13	Status updates on additional technologies being piloted	79
8.3	Asset Inspections	79
8.3.1	Substation Inspection	84
8.3.1.1	Overview.....	84
8.3.1.2	Frequency or Trigger.....	84
8.3.1.3	Accomplishments, Roadblocks, and Updates	85
8.4	Equipment Maintenance and Repair	85
8.4.1	Capacitors	87
8.4.2	Circuit breakers	88
8.4.3	Connectors, including hotline clamps.....	88
8.4.4	Conductor, including covered conductor	89
8.4.5	Fuses, including expulsion fuses	89
8.4.6	Distribution pole	90
8.4.7	Lightning arrestors	90
8.4.8	Reclosers	91
8.4.9	Splices	91
8.4.10	Transmission poles/towers.....	91

8.4.11	Transformers	92
8.4.12	Non-exempt equipment.....	92
8.4.13	Pre-GO 95 legacy equipment.....	93
8.4.14	Other Equipment not listed	93
8.5	Quality Assurance and Quality Control.....	93
8.5.1	Overview, Objectives and Targets	93
8.5.2	QA and QC Procedures.....	98
8.5.3	Sampling Plan	98
8.5.4	Pass Rate Calculation.....	98
8.5.5	Other Metrics	99
8.5.6	Documentation of Findings.....	99
8.5.7	Changes to QA and QC Since Last WMP and Planned Improvements .	100
8.6	Work Orders.....	100
8.7	Grid Operations and Procedures	102
8.7.1	Equipment Settings to Reduce Wildfire Risk	102
8.7.2	Grid Response Procedures and Notifications	104
8.7.3	Personnel Work Procedures and Training in Conditions of Elevated Fire Risk	104
8.8	Workforce Planning	105
9	VEGETATION MANAGEMENT AND INSPECTIONS	107
9.1	Targets.....	107
9.1.1	Qualitative Targets.....	107
9.1.2	Quantitative Targets.....	108
9.2	Vegetation Management Inspections	112
9.2.1	Substation Inspection	113
9.2.1.1	Overview and Area Inspected	113
9.2.1.2	Procedures	113
9.2.1.3	Clearance.....	113
9.2.1.4	Fall-in Mitigation	114
9.2.1.5	Scheduling	114
9.2.1.6	Updates.....	115
9.3	Pruning and Removal.....	115
9.3.1	Overview.....	115
9.3.2	Procedures	115
9.3.3	Scheduling.....	116
9.3.4	Updates	116
9.4	Pole Clearing.....	116
9.4.1	Overview.....	116
9.4.2	Procedures	117

	9.4.3	Scheduling.....	117
	9.4.4	Updates	117
9.5		Wood and Slash Management	117
	9.5.1	Overview.....	117
	9.5.2	Procedures.....	118
	9.5.3	Scheduling.....	118
	9.5.4	Updates	118
9.6		Defensible Space.....	118
	9.6.1	Overview.....	118
	9.6.2	Procedures.....	119
	9.6.3	Scheduling.....	119
	9.6.4	Updates	119
9.7		Integrated Vegetation Management.....	120
	9.7.1	Overview.....	120
	9.7.2	Procedures.....	120
	9.7.3	Scheduling.....	121
	9.7.4	Updates	121
9.8		Partnerships.....	121
	9.8.1	Vegetation Management Partnership Name	123
		9.8.1.1 Overview.....	123
		9.8.1.2 Partnership History.....	123
		9.8.1.3 Future Projects.....	123
9.9		Activities Based on Weather Conditions	124
	9.9.1	Overview.....	124
	9.9.2	Procedures.....	124
	9.9.3	Scheduling.....	125
	9.9.4	Updates	125
9.10		Post-Fire Service Restoration	126
	9.10.1	Overview.....	126
	9.10.2	Procedures.....	126
	9.10.3	Scheduling.....	126
	9.10.4	Updates	127
9.11		Quality Assurance and Quality Control.....	127
	9.11.1	Overview, Objectives, and Targets	127
	9.11.2	QA/QC Procedures	132
	9.11.3	Sample Size.....	132
	9.11.4	Pass Rate Calculation.....	133
	9.11.5	Other Metrics	133
	9.11.6	Documentation of Findings.....	133
	9.11.7	Changes to QA/QC Since Last WMP and Planned Improvements	134

9.12	Work Orders.....	134
9.12.1	Priority Assignment	134
9.12.2	Backlog Elimination	135
9.12.3	Trends	135
9.13	Workforce Planning.....	136
9.13.1	Recruitment.....	138
9.13.2	Training and Retention	138
10	SITUATIONAL AWARENESS AND FORECASTING	139
10.1	Targets.....	139
10.1.1	Qualitative Targets.....	139
10.1.2	Quantitative Targets.....	139
10.2	Environmental Monitoring Systems	145
10.2.1	Existing Systems, Technologies and Procedures.....	147
10.2.2	Evaluation and Selection of New Systems	149
10.2.3	Planned Improvements.....	150
10.2.4	Evaluating Activities.....	150
10.3	Grid Monitoring Systems.....	150
10.3.1	Existing Systems, Technologies, and Procedures.....	151
10.3.2	Evaluation and Selection of New Systems	154
10.3.3	Planned Improvements.....	155
10.3.4	Evaluating Activities.....	156
10.4	Ignition Detection Systems.....	156
10.4.1	Existing Ignition Detection Sensors and Systems	157
10.4.2	Evaluation and Selection of New Detection Systems.....	160
10.4.3	Planned Integration of New Ignition Detection Technologies	161
10.4.4	Evaluating Activities.....	161
10.5	Weather Forecasting	161
10.6	Fire Potential Index.....	162
11	EMERGENCY PREPAREDNESS, COLLABORATION, AND COMMUNITY OUTREACH	165
11.1	Targets.....	165
11.1.1	Qualitative Targets.....	165
11.2	Emergency Preparedness and Recovery Plan	167
11.2.1	Overview of Wildfire and PSPS Emergency Preparedness and Service Restoration	168
11.2.2	Planning and Allocation of Resources	172
11.3	External Collaboration and Coordination	173
11.3.1	Communication Strategy with Public Safety Partners.....	173
11.3.2	Collaboration on Local and Regional Wildfire Mitigation Planning.....	178
11.3.3	Collaboration with Tribal Governments	180

11.4	Public Communications, Outreach, and Education Awareness.....	182
11.4.1	Protocols for Emergency Communications	183
11.4.2	Messaging	188
11.4.3	Outreach and Education Awareness Activities.....	188
11.4.4	Engagement with Access and Functional Needs Populations	190
11.4.5	Engagement with Tribal Nations	190
11.4.6	Current Gaps and Limitations.....	191
11.5	Customer Support in Wildfire and PSPS Emergencies	192
12	ENTERPRISE SYSTEMS	194
12.1	Targets.....	194
12.1.1	Qualitative Targets.....	194
12.2	Summary of Enterprise Systems	195
13	LESSONS LEARNED	198
13.1	Description and Summary of Lessons Learned	198
13.2	Working Group Meetings	202
13.3	Discontinued Activities.....	202
APPENDIX A: DEFINITIONS		204
APPENDIX B: SUPPORTING DOCUMENTATION FOR RISK METHODOLOGY AND ASSESSMENT		225
APPENDIX C: ADDITIONAL MAPS		226
APPENDIX D: AREAS FOR CONTINUED IMPROVEMENTS.....		227
APPENDIX E: REFERENCED REGULATIONS, CODES AND STANDARDS.....		228

FIGURES AND TABLES

Figures

Figure HWT 1-1. Suncrest Project Vicinity Map.....	11
Figure HWT 1-2. Tier 3 HFTD near Alpine, CA.....	12
Figure HWT 3-1. Summary of Projected WMP Expenditures	25
Figure HWT 3-2. Climate Classification for Alpine, CA.....	26
Figure HWT 3-3. Projected Change in Maximum Temperature (Daytime Highs) and Minimum Temperature (Nighttime Lows) Through 2100 for the Service Territory	27
Figure HWT 3-4. Projected Changes in Average Fuel Moisture and Average Number of Days of Extreme Fire Danger for Winter/Spring and Summer/Fall Periods for the Service Territory Based on Global Climate Model Outputs.....	28
Figure HWT 4-1. Overhead View of Suncrest SVC and Underground Transmission Line.....	29
Figure HWT 4-2. Overhead Close-up of Suncrest SVC	30
Figure HWT 5-1. FMEA Risk Assessment Process Cycle.....	36
Figure HWT 5-2. Risk Prioritization Scale.....	38
Figure HWT 6-1. HWT's Suncrest Facility in Relation to the Valley Fire 2020	45
Figure HWT 6-2. Proximity of Road Fire to Suncrest Facility ©WIFIRE	45
Figure HWT 6-3. Smoke from Valley Fire Seen from Suncrest Facility On-site Camera	46
Figure HWT 6-4. Smoke from Valley Fire Seen from Suncrest Facility On-site Camera	47
Figure HWT 10-1. Example of Site Camera	146
Figure HWT 10-2. Weather Station.....	147
Figure HWT 10-3. Smoke from Valley Fire Seen from Suncrest Facility On-site Camera	159
Figure HWT 10-4. Smoke from Valley Fire Seen from Suncrest Facility On-site Camera	160
Figure HWT 11-1. HWT Protocol for SDG&E Initiated PSPS	171
Figure HWT 11-2. HWT Protocol for HWT Initiated PSPS.....	171

Tables

HWT Table 1-1. Utility Mitigation Activity Tracking IDs.....	19
Table 3- 1. List of Risks and Risk Drivers to Prioritize	20
Table 3-2. Self-Identified Performance Metrics Table.....	24
Table 3-3. Summary of Projected WMP Expenditures	25
Table 4- 2. Catastrophic Electrical Corporation Wildfires	31
Table 4-3. Frequently Deenergized Circuits.....	33
Table 6-1. List of Prioritized Areas in an Electrical Corporations Service Territory Based on Overall Utility Risk	51
Table 6-2. Stakeholder Roles and Responsibilities in the Decision-Making Process.....	61
Table 8-1. Grid Design, Operation, and Maintenance Targets by year	73
Table 8-2. Asset Inspection Frequency, Methods, and Criteria.....	83

Table 8-3. Grid Design, Asset Inspections, and Maintenance QA and QC Program Objectives.....	96
Table 8-4. Grid Design, Asset Inspections, and Maintenance QA and QC Activity Targets	97
Table 8-5. Example of Number of Past Due Asset Work Orders Categorized by Age	101
Table 8-6. Number of Past Due Asset Work Orders Categorized by Age for Priority Levels.....	102
Table 8-7. Top Ten Impacted Circuits from Changes to PEDS in the Past Three Years	103
Table 9-1. Vegetation Management Targets by Year (Non-inspection Targets)	111
Table 9-2. Vegetation Inspections and Pole Clearing Targets by Year	111
Table 9-3. Vegetation Management Inspection Frequency, Method, and Criteria	113
Table 9-4. Partnerships in Vegetation Management.....	123
Table 9-5. Vegetation Management QA and QC Program Objectives	130
Table 9-6. Vegetation Management QA and QC Activity Targets	131
Table 9-7. Number of Past Due Vegetation Management Work Orders Categorized by Age and HFTD Tier.....	136
Table 9-8. Number of Past Due Vegetation Management Work Orders Categorized by Age and Priority Levels.....	136
Table 9-9. Vegetation Management Qualifications and Training.....	137
Table 10-1. Situational Awareness Targets by Year.....	142
Table 10-2. Environmental Monitoring Systems	148
Table 10- 3. Grid Operation Monitoring Systems.....	153
Table 10-4. Fire Detection Systems Currently Deployed	158
Table 10-5. Fire Potential Features.....	163
Table 11-1. Emergency Preparedness and Community Outreach Targets by Year.....	167
Table 11- 2. Key Gaps and Limitations in Integrating Wildfire- and PSPS-Specific Strategies into Emergency Plan	172
Table 11-3. High-Level Communication Protocols, Procedures, and Systems with Public Safety Partners	177
Table 11-4. Key Gaps and Limitations in Communication Coordination with Public Safety Partners.....	178
Table 11- 5. Collaboration in Local and Regional Wildfire Mitigation Planning	180
Table 11-6. Key Gaps and Limitations in Collaborating on Local and Regional Wildfire Mitigation Planning.....	180
Table 11-7. Collaboration with Tribal Agencies	182
Table 11-8. Key Gaps and Limitations in Collaborating with Tribal Agencies.....	182
Table 11-9. Protocols for Emergency Communication to Stakeholder Groups	186
Table 11-10. List of Target Communities	189
Table 11-11. Key Gaps and Limitations in Public Emergency Communication Strategy	192
Table 12-1. Enterprise Systems Targets.....	195

Table 13- 1. Lessons Learned	200
Table 13-2. Lessons Learned from Discontinued Activities	202
Table E-1. Referenced Regulations, Codes and Standards	229

ATTACHMENTS

Attachment A (Confidential): HWT Wildfire Mitigation Condition Assessment Procedure

Attachment B (Confidential): HWT Emergency Operations Plan

Attachment C (Confidential): HWT- Black Start Restoration Plan

1 EXECUTIVE SUMMARY

Instructions¹: In the opening section of the Base WMP, the electrical corporation must provide an executive summary that is no longer than ten pages. The electrical corporation must summarize the primary goal, plan objectives, and framework for the development of the Base WMP for the three-year cycle. The electrical corporation may use a combination of brief narratives and bulleted lists.

Horizon West Transmission (HWT) is a transmission-only utility with no end-use customers. HWT's transmission project, the Suncrest Facility, was placed into operation on February 29, 2020. The Suncrest Facility is located approximately 40 miles east of San Diego near the town of Alpine in San Diego County, California. The Suncrest Facility is a +300/-100 megavolt-ampere reactive (MVar) static var compensator (SVC) facility with a rated real power output of 0 MW, and nominal terminal voltage of 230 kV, and approximately one mile underground 230 kV single-circuit transmission line, that collectively provide dynamic reactive power support at the existing San Diego Gas & Electric Company (SDG&E) Suncrest Substation, a 500/230 kV substation near Alpine, San Diego County, California.


Figure HWT 1-1. Suncrest Project Vicinity Map



¹ Text in blue italics are instructions, prompts, and clarifications from Office of Energy Infrastructure Safety Wildfire Mitigation Plan Guidelines dated February 2025.

The Suncrest Facility is in a completely rural area that is designated as a Tier 3 (Extreme) HFTD based on the California Public Utilities Commission's (CPUC or Commission) High Fire-Threat District (HFTD") Map².

Figure HWT 1-2. Tier 3 HFTD near Alpine, CA



Catastrophic wildfires continue to have significant impact on people, wildlife, structures and the environment in California. Per California Department of Forestry and Fire Protection (CAL FIRE) an estimated 1,050,012 acres and 2,148 structures were damaged or destroyed as a result of fire in 2024, including 1 fatality³.

In particular, San Diego County experiences wildfires annually. In 2024, there were no wildfires within 5 miles from the Suncrest Facility. The closest fire was the Kitchen Fire, approximately 12-13 miles away, which was contained within one day and burned 43 acres of wildlands⁴. There were no fires within a 10-mile radius in 2023. Between 2020 and 2022 there were three fires within 10-mile radius of the Suncrest Substation: Valley Fire (2020); Road Fire (2021); and Barrett Fire (2022). In September of 2020, during Red Flag Warning conditions, the Valley Fire started a few miles away from the Suncrest Facility and rapidly spread to over 16,000 acres in under three days.⁵ The Valley Fire was within approximately four miles of the Suncrest Facility and, under different wind conditions, could have directly threatened the asset. In 2021, the nearby Road Fire took a week to contain and burned 86 acres.⁶ The Barrett Fire (2022) took 3 days to contained and burned 65 acres.⁷ While the cause of the Barrett, Road and Valley Fires were not linked to utility equipment (the cause of the Kitchen Fire is still under investigation), the magnitude and

² CPUC FireMap – <https://ia.cpuc.ca.gov/firemap/>

³ <https://www.fire.ca.gov/incidents/2024>

⁴ <https://www.fire.ca.gov/incidents/2024/7/1/kitchen-fire/>

⁵ <https://www.fire.ca.gov/incidents/2020/9/5/valley-fire/>

⁶ <https://www.fire.ca.gov/incidents/2021/7/10/road-fire/>

⁷ <https://www.fire.ca.gov/incidents/2022/6/12/barrett-fire/>

consistency of wildfire activity in San Diego County, in particular, and California, in general, necessitate continued focus on wildfire mitigation to minimize risk of utility-caused wildfires.

Although HWT currently has a limited scope in California with one operational asset, the company is very focused on wildfire safety and is determined to have industry-leading wildfire mitigation capabilities for its scale of operations.

HWT continues to learn and implement best practices in wildfire mitigation, as it accumulates operational experience with Suncrest and grows its footprint in California. HWT is committed to continuous improvement of its wildfire-related plans, systems, and processes and will include new wildfire-related initiatives in its future WMP submissions.

HWT's primary goal for the 2026-2028 is to comply with California Public Utilities Code Section 8386 in maintaining and operating its electrical equipment in a manner that minimizes the risk of catastrophic wildfire posed by such equipment. The plan objectives for the 2026-2028 WMP cycle are to (i) monitor the effectiveness of its currently emplaced processes, procedures, and capabilities and assess changes or enhancements as needed, (ii) timely complete planned or programmatic initiatives and (iii) explore opportunities to further improve and advance its fire prevention, mitigation, and suppression capabilities to continue the reduction of the utility's overall fire risk.

Given the limited scope and scale of HWT's operations, it has adopted designed elements, operational, maintenance, vegetation management, and risk mitigation practices and programs which are commensurate with size of its operations yet provide effective reduction in fire risk. These include an inherent fire harden substation design, undergrounding of transmission line, seismic improvements, real-time monitoring capabilities, perimeter fuel modification area, monthly inspections, site cameras, asset maintenance schedules based on manufacturer recommendations and enterprise operational experience. HWT utilizes a failure modes and effects methodology to periodically assess the equipment failure or ignition potential and opportunities to mitigate and reduce risk. HWT has not experienced any ignitions in its operational history and continues to look for opportunities through collaboration with other utilities and Energy Safety to further enhance its fire risk reduction posture.

HWT endeavors to grow its footprint in California and may construct and/or acquire additional transmission facilities in the state. HWT will apply the same robust wildfire mitigation strategies that have been developed and implemented for the Suncrest Facility to new facilities, with any modifications as appropriate to take into account the specific characteristics of new facilities.

HWT is committed to continuous improvement of its wildfire-related plans, systems, and processes and will include new wildfire-related initiatives in its future WMP submissions as they are deemed to be impactful to reducing residual wildfire risk at the Suncrest Facility or applicable to any newly acquired or developed assets.

2 RESPONSIBLE PERSONS

Instructions: *The electrical corporation must list those responsible for executing the Base WMP,⁸ including:*

- *Executive-level owner with overall responsibility.*
- *Program owners with responsibility for each of the main components of the plan.*
- *As applicable, general ownership for questions related to or activities described in the Base WMP.*

Electrical corporations may not redact titles, credentials, and components of responsible person(s). This information must be publicly available.

Executive-level owner with overall responsibility

- Name and title: Jaime Hoffman, President – Horizon West Transmission
- Email: jaime.hoffman@nexteraenergy.com
- Phone number: 805-403-2417

Program owners specific to each section of the plan

Note: A program owner may own multiple sections, and multiple components across sections, but each section must have a program owner accountable.

Section 1: Executive Summary

Program owner (add additional program owners if separated by component in section)

- Name and title: Brian Johnson, Senior Director Operations – NextEra Energy Transmission
- Email: brian.johnson@nexteraenergy.com
- Phone number: 850-444-6441
- Component (if entire section, put “entire section”): Entire Section

Section 2: Responsible Persons

Program owner (add additional program owners if separated by component in section)

- Name and title: Lenneal Gardner, Senior Manager Regulatory Affairs – NextEra Energy Transmission
- Email: lenneal.gardner@nexteraenergy.com
- Phone number: 415-601-5858
- Component (if entire section, put “entire section”): Entire Section

Section 3: Overview of WMP

Program owner (add additional program owners if separated by component in section)

- Name and title: Brian Johnson, Senior Director Operations – NextEra Energy Transmission
- Email: brian.johnson@nexteraenergy.com
- Phone number: 850-444-6441

⁸ Pub. Util. Code § 8386(c)(1).

- Component (if entire section, put “entire section”): Entire Section

Section 4: Overview of the Service Territory

Program owner (add additional program owners if separated by component in section)

- Name and title: Brian Johnson, Senior Director Operations – NextEra Energy Transmission
- Email: brian.johnson@nexteraenergy.com
- Phone number: 850-444-6441
- Component (if entire section, put “entire section”): Entire Section

Section 5: Risk Methodology and Assessment

Program owner (add additional program owners if separated by component in section)

- Name and title: Brian Johnson, Senior Director Operations – NextEra Energy Transmission
- Email: brian.johnson@nexteraenergy.com
- Phone number: 850-444-6441
- Component (if entire section, put “entire section”): Entire Section

Section 6: Wildfire Mitigation Strategy Development

Program owner (add additional program owners if separated by component in section)

- Name and title: Dan Mayers, Director of Strategic Initiatives – NextEra Energy Transmission
- Email: d.j.mayers@nexteraenergy.com
- Phone number: 561-301-7613
- Component (if entire section, put “entire section”): Entire Section

Section 7: Public Safety Power Shutoff

Program owner (add additional program owners if separated by component in section)

- Name and title: Brian Johnson, Senior Director Operations – NextEra Energy Transmission
- Email: brian.johnson@nexteraenergy.com
- Phone number: 850-444-6441
- Component (if entire section, put “entire section”): Entire Section

Section 8: Grid Design, Operations, and Maintenance

Program owner (add additional program owners if separated by component in section)

- Name and title: Brian Johnson, Senior Director Operations – NextEra Energy Transmission
- Email: brian.johnson@nexteraenergy.com
- Phone number: 850-444-6441
- Component (if entire section, put “entire section”): Entire Section

Section 9: Vegetation Management and Inspections

Program owner (add additional program owners if separated by component in section)

- Name and title: Alexandre Veilleux, Senior Engineer – NextEra Energy Transmission
- Email: alexandre.veilleux@nexteraenergy.com

- Phone number: 561-301-4915
- Component (if entire section, put “entire section”): Entire Section

Section 10: Situational Awareness and Forecasting

Program owner (add additional program owners if separated by component in section)

- Name and title: Dan Mayers, Director of Strategic Initiatives – NextEra Energy Transmission
- Email: d.j.mayers@nexteraenergy.com
- Phone number: 561-301-7613
- Component (if entire section, put “entire section”): Entire Section

Section 11: Emergency Preparedness, Collaboration, and Public Awareness

Program owner (add additional program owners if separated by component in section)

- Name and title: Dan Mayers, Director of Strategic Initiatives – NextEra Energy Transmission
- Email: d.j.mayers@nexteraenergy.com
- Phone number: 561-301-7613
- Component (if entire section, put “entire section”): Entire Section

Section 12: Summary of Enterprise Systems

Program owner (add additional program owners if separated by component in section)

- Name and title: Alexandre Veilleux, Senior Engineer – NextEra Energy Transmission
- Email: alexandre.veilleux@nexteraenergy.com
- Phone number: 561-301-4915
- Component (if entire section, put “entire section”): Entire Section

Section 13: Lessons Learned

Program owner (add additional program owners if separated by component in section)

- Name and title: Lenneal Gardner, Senior Manager Regulatory Affairs – NextEra Energy Transmission
- Email: lenneal.gardner@nexteraenergy.com
- Phone number: 415-601-5858
- Component (if entire section, put “entire section”): Entire Section

As applicable, general ownership for questions related to or activities described in the Base WMP, contact Lenneal Gardner, Senior Manager Regulatory Affairs.

3 OVERVIEW OF BASE WMP

3.1 Primary Goal

Instructions: Each electrical corporation must state the primary goal of its WMP. The primary goal must be consistent with California Public Utilities Code section 8386(a).⁹

HWT's WMP goal has not changed from its initial CPUC-approved 2020 WMP report. The overarching goal of HWT's WMP is to comply with applicable provisions of California Public Utilities Code (PU Code) Section 8386¹⁰ at HWT's facilities.

As a newly designed and constructed facility, HWT considers the Facility to be significantly fire hardened and technologically advanced. In the first WMP cycle (2019-2022), HWT sought to and completed enhancements to its facility to improve its situational awareness and reduce overall fire risk. In the 2023-2025 cycle, HWT's primary goal was to maintain its emplaced processes and procedures with respect to fire safety, mitigation and preparedness. During the 2026-2028 cycle, HWT endeavors to (i) improve its situational awareness capabilities, (ii) maintain currently emplaced processes and procedures with respect to fire safety, mitigation and preparedness, and (iii) continue review and assessment of industry best practices and emerging technologies for potential applicability and inclusion in subsequent WMP planning.

While the Suncrest Facility is the only facility owned and operated by HWT at the time of filing the 2026 WMP, HWT anticipates that the processes, programs, and practices established in this WMP will apply to all HWT facilities in the future. Because this WMP will be actively reviewed and adaptively managed, future WMPs may include variations in content, format, covered assets, and/or approach.

HWT has a vision of having industry-leading fire-protected infrastructure and facilities that appropriately mitigate operational risks including but not limited to system faults, equipment failure, seismic events, flooding, wildfires, urban fires, civil unrest, and insurgent action. HWT also endeavors to identify and evaluate industry best practices and emerging technologies to the extent applicable to its scope of operations. Lastly, HWT affirms its compliance with California Public Utilities Code section 8386(a) as stated in the Instructions for this Section 3.1

⁹ "Each electrical corporation shall construct, maintain, and operate its electrical lines and equipment in a manner that will minimize the risk of catastrophic wildfire posed by those electrical lines and equipment." (Pub. Util. Code § 8386(a).)

¹⁰ https://leginfo.ca.gov/faces/codes_displaySection.xhtml?lawCode=PUC§ionNum=8386.

3.2 Plan Objectives

Instructions: In this section, the electrical corporation must summarize its plan objectives over the three-year WMP cycle.¹¹ Plan objectives are determined by the portfolio of activities proposed in the Base WMP.

Plan objectives must address the electrical corporation's most highly prioritized categories of wildfire risk drivers, as listed in Section 3.4.

Electrical corporations must tie plan objectives to targets (both quantitative and qualitative) and performance metrics..

The WMP recognizes the following facts relevant to assessing wildfire risk and establishing effective objectives and mitigations:

- HWT only owns and operates transmission infrastructure with no distribution facilities.
- HWT does not operate any overhead lines.
- HWT does not serve distribution or retail customers or any residential, commercial, or industrial interconnections.
- HWT transmission facilities are monitored 24 hours a day, 7 days a week while in operation by a certified and qualified System Operator with full authority, responsibility, and requisite emergency response training to take appropriate action to mitigate any fire risk posed, including Emergency Shut-Off as a measure of last resort.
- HWT Facilities are under the operational control of the CAISO.
- HWT completed all proposed project mitigation objectives during the 2023-2025 WMP cycle.

In light of the aforementioned facts, HWT has the following proposed mitigation initiatives for its WMP for the 2026-2028 WMP cycle.

- Enhancing situational awareness and predictive model capabilities through utilization of Technosylva's Wildfire Analyst platform and associated applications
- Notional plans to improve stationed firefighting resources by constructing a second water tank near the Suncrest Substation

In addition, HWT's plan objectives are to:

¹¹ Pub. Util. Code § 8386(c)(2).

- Maintain its currently emplaced processes and procedures with respect to fire safety, mitigation and preparedness to minimize the likelihood of an ignition event from its facility
 - the above includes operations expenses (OPEX) for vegetation management, asset management and inspection, and contracted firefighting resource
- periodically evaluate new technologies, materials, and methods for further reducing fire risk at HWT Facilities.
- continued participation in industry groups, conferences, seminars, etc. to gain exposure to new strategies, technologies and operational experience in fire risk mitigation
- implement wildfire mitigation strategies and design criteria as soon as practicable to any facility that HWT constructs or acquires during the 2026-2028 WMP cycle

3.3 Utility Mitigation Activity Tracking IDs

Instructions: Each electrical corporation must use “Utility Mitigation Activity Tracking IDs” (Tracking IDs) throughout its WMP. Each electrical corporation must implement a tracking system using Tracking IDs, as specified in the applicable Energy Safety Data Guidelines, to tie targets, narratives, initiatives, and activities together throughout its WMP. The electrical corporation must use consistent Tracking IDs in its WMP submission and data submissions. Each Tracking ID must remain consistent across the three-year WMP.

HWT Table 1-1. Utility Mitigation Activity Tracking IDs

Utility Initiative Tracking ID	Utility Initiative Name	WMP Initiative Category	WMP Initiative
VM-01	Substation Inspection	Vegetation Management and Inspection	Vegetation Management Inspections
VM-02	General Weed Abatement	Vegetation Management and Inspection	Defensible Space
SA-01	Technosylva Wildfire Analyst Platform	Situational Awareness and Forecasting	Environmental Monitoring Systems

3.4 Prioritized List of Wildfire Risks and Risk Drivers

Instructions: The electrical corporation must provide a list that identifies and prioritizes all wildfire risks, and drivers for those risks, throughout its service territory.¹² The electrical corporation must use the format outlined in Table 3-1 below. Additionally, the list must include, at a minimum, the specific risks and risk drivers provided in Table 3-1. The electrical corporation must also add to its list any wildfire risks and risk drivers applicable to its service territory not already provided in the below table. Prioritization within Table 3-1 must be listed from highest priority to lowest priority.

The electrical corporation must also note topographical or climatological risk factors associated with each risk and risk driver.¹³ Topographical and climatological risk factors may include, but are not limited to, elevation, slope, aspect, heat, aridity, humidity, wind, airborne salinity, precipitation (snow, rain, hail, etc.), and lightning. The electrical corporation must include how it determined these topographical and climatological risk factors via narrative (i.e. evaluating short-term/current conditions, long-term/future conditions).

Additionally, the electrical corporation must describe in a narrative accompanying Table 3-1 its basis for prioritizing these risks and risk drivers (e.g., “priority is assigned based on frequency, location with regard to the High Fire Threat District (HFTD), and the expected consequence pertaining to the location”). This must also include a description of the timeframes used to evaluate the risks and risk drivers.

Table 3- 1. List of Risks and Risk Drivers to Prioritize

Priority	Risk	Risk Driver	x% of ignitions in HFTD	Topographical and Climatological Risk Factors
1	Equipment / facility failure or damage	Transformer	0%	Extreme weather
1	Equipment / facility failure or damage	Insulator and bushing	0%	Extreme weather
1	Equipment / facility failure or damage	Lightning arrester	0%	Extreme weather

¹² Pub. Util. Code § 8386(c)(12).

¹³ Pub. Util. Code § 8386(c)(12)(B).

1	Equipment / facility failure or damage	Pole	0%	Extreme weather
1	Equipment / facility failure or damage	Conductor	0%	Extreme weather
1	Equipment / facility failure or damage	Connector device	0%	Extreme weather
1	Equipment / facility failure or damage	Cross arm	0%	Extreme weather
2	Vegetation contact	Blow-in	0%	Extreme weather
2	Equipment / facility failure or damage	Capacitor bank	0%	Extreme weather
2	Equipment / facility failure or damage	Relay	0%	Extreme weather
3	Contact from object	Animal contact	0%	N/A
3	Vegetation contact	Grow-in	0%	Slope
3	Contamination	Contamination	0%	Extreme weather
4	Contact from object	Aircraft vehicle contact	0%	Extreme weather, elevation
4	Lightning	Lightning	0%	Extreme weather, lightning
4	Protective device operation	Protective device operation	0%	Extreme weather

5	Contact from object	Ballon contact	0%	Wind
6	Contact from object	Land vehicle contact	0%	Extreme weather
6	Contact from object	Third-party contact	0%	N/A
6	Dig-in	Dig-in	0%	N/A
6	Equipment / facility failure or damage	Switch	0%	Extreme weather
6	Vandalism/ theft	Vandalism / theft	0%	N/A
6	Wire-to-wire contact	Wire-to-wire contact	0%	Extreme weather
N/A	Contact from object	Other contact from object	0%	N/A
N/A	Contact from object	Unknown	0%	N/A
N/A	Equipment / facility failure or damage	Anchor/guy	0%	N/A
N/A	Equipment / facility failure or damage	Cutout	0%	N/A
N/A	Equipment / facility failure or damage	Fuse	0%	N/A
N/A	Equipment / facility failure or damage	Other	0%	N/A
N/A	Equipment / facility failure or damage	Recloser	0%	N/A

N/A	Equipment / facility failure or damage	Sectionalizer	0%	N/A
N/A	Equipment / facility failure or damage	Splice	0%	N/A
N/A	Equipment / facility failure or damage	Tap	0%	N/A
N/A	Equipment / facility failure or damage	Tie wire	0%	N/A
N/A	Equipment / facility failure or damage	Voltage regulator / booster	0%	N/A
N/A	Equipment / facility failure or damage	Unknown	0%	N/A
N/A	Vegetation contact	Fall-in (branch failure)	0%	N/A
N/A	Vegetation contact	Fall-in (trunk failure)	0%	N/A
N/A	Vegetation contact	Fall-in (root failure)	0%	N/A
N/A	Unknown	Unknown	0%	N/A

With HWT's transmission infrastructure being fully underground or contained within the hardscaped Suncrest Substation except for the riser pole, weather has limited capacity to increase the potential risk of ignition from HWT's infrastructure. HWT's perspective on these trends is shaped by its limited scale and scope of operations in comparison to other reporting utilities whose expansive service territories encompass wildlands and WUI and have infrastructure more susceptible to these trends. HWT's approach to determining risk priority and drivers is driven by its Failure Modes and Effects Analysis of its equipment (discussed in Section 5 of this WMP), in addition to being informed by industry best practices, work with experienced internal and external SMEs, third party site risk analyses, and lessons learned through the annual WMP update process.

3.5 Performance Metrics

Instructions: In this section, the electrical corporation must list the performance metrics, beyond those required by Energy Safety¹⁴, that the electrical corporation uses to evaluate the effectiveness of the plan in reducing wildfire and outage program risk.¹⁵

For each of these self-identified performance metrics, the electrical corporation must provide the following information in tabular form:

- Associated WMP section (self-identified performance metrics can apply to the entire WMP; e.g. number of ignitions, number of acres burned, etc.)
- The assumptions that underlie the use of the metric

Metrics listed in this section (including each metric's name and values) must match those reported in the applicable quarterly data submissions.

Table 3-2 provides an example of the minimum acceptable level of information and the required format.

Table 3-2. Example of Self-Identified Performance Metrics Table

Performance Metric	Assumption that underlies the use of the metric	Section associated with the Performance Metric (state "WMP" if the metric applies to entire plan)

Given HWT's limited scope and scale of operations and the performance metrics, including initiatives targets that HWT reports to Energy Safety in accordance with the Energy Safety Data Guidelines, HWT asserts that the foregoing information is sufficient to enable HWT to evaluate the effectiveness of the plan in reducing wildfire and outage program risk. As a result, HWT has no additional self-identified performance metrics and therefore Table 3-2 is marked N/A meaning "Not Applicable".

Table 3-2. Self-Identified Performance Metrics Table

Performance Metric	Assumption that underlies the use of the metric	Section associated with the Performance Metric (state "WMP" if the metric applies to entire plan)
None	N/A	N/A

¹⁴ The performance metrics identified by Energy Safety are included in the applicable Energy Safety Data Guidelines.

¹⁵ Pub. Util. Code §§ 8386(c)(4), (5).

3.6 Projected Expenditures

Instructions: The electrical corporation must summarize its projected expenditures in thousands of U.S. dollars per year for the activities set forth in its three-year WMP cycle in both tabular and graph form. For tabular form, the electrical corporation must follow the provided format in Table 3-3.

Energy Safety's WMP evaluation, resulting in either approval or denial, is not an approval of, or agreement with, costs listed in the WMP.


Table 3-3 Example of Summary of Projected WMP Expenditures

Year of WMP Cycle	Spend (thousands \$USD)
[Year 1]	[Year 1] Projected =
[Year 2]	[Year 2] Projected =
[Year 3]	[Year 3] Projected =

Table 3-3. Summary of Projected WMP Expenditures

Year of WMP Cycle	Spend (thousands \$USD)
2026	2026 Projected = \$656
2027	2027 Projected = \$656
2028	2028 Projected = \$656

Figure HWT 3-1. Summary of Projected WMP Expenditures




3.7 Climate Change

Instructions: In this section, the electrical corporation must describe how it has considered dynamic

climate change risks in writing its WMP.¹⁶ This description must include reference to the electrical corporation's most recent climate vulnerability assessment addressing new or exacerbated risks related to wildfire. This section is limited to two pages.

HWT is an independent transmission operator (ITO) that has transmission-only assets and does not have a service territory. The Suncrest Facility is in a rural part of eastern San Diego County (approximately 40 miles east of San Diego), in the foothills of the Cuyamaca and Laguna mountain ranges, just off Interstate 8 near Alpine, CA. The climate in the region is classified as “Mediterranean” – warm temperate with dry, warm/hot summers – according to the Koppen-Geiger Climate Classification System.¹⁷

Figure HWT 3-2. Climate Classification for Alpine, CA



HWT utilized the climate tools available at <https://climatetoolbox.org/> for Figures 3-3 and 3-4 below. HWT notes that although the data reflects increased warming in the future, HWT is a transmission-only utility with no distribution system and no direct/retail customers and as such changes in climate have limited applicability to HWT's operations. Moreover, since the majority of HWT's transmission infrastructure is underground, HWT's operations are unlikely to be materially impacted by the anticipated changes in climate.

¹⁶ Pub. Util. Code § 8386(c)(3).

¹⁷ <http://koeppen-geiger.vu-wien.ac.at/usa.htm>

Figure HWT 3-3. Projected Change in Maximum Temperature (Daytime Highs) and Minimum Temperature (Nighttime Lows) Through 2100 for the Service Territory





Figure HWT 3-4. Projected Changes in Average Fuel Moisture and Average Number of Days of Extreme Fire Danger for Winter/Spring and Summer/Fall Periods for the Service Territory Based on Global Climate Model Outputs



4 OVERVIEW OF THE SERVICE TERRITORY

Instructions: In this section of the WMP, the electrical corporation must provide a high-level overview of its service territory and key characteristics of its electrical infrastructure.¹⁸ This information must provide Energy Safety with an understanding of the physical and technical scope of the electrical corporation's WMP. Sections 4.1-4.3 below provide detailed instructions.

4.1 Service Territory

Modified Instructions: The reporting requirements associated with Section 4.1 do not apply to ITOs.

As noted on page 176 of The Office of Energy Infrastructure Safety's (Energy Safety) Wildfire Mitigation Plan Guidelines, ITOs do not have service territories. As such the reporting requirements for this Section 4.1 do not apply to ITOs such as HWT. However, HWT does include below images of the Suncrest Facility.

Figure HWT 4-1. Overhead View of Suncrest SVC and Underground Transmission Line



¹⁸ Pub. Util. Code §§ 8386(c)(3), (8).

Figure HWT 4-2. Overhead Close-up of Suncrest SVC



4.2 Catastrophic Wildfire History

Instructions: The electrical corporation must provide a brief narrative summarizing its wildfire history for the past 20 years as recorded by the electrical corporation, CAL FIRE, or other authoritative government sources. For this section, wildfire history must be limited to electrical corporation ignited catastrophic fires (i.e., fires that caused at least one death, damaged over 500 structures, or burned over 5,000 acres). This includes catastrophic wildfire ignitions reported to the CPUC that may be attributable to facilities or equipment owned by the electrical corporation¹⁹ and where the cause of the ignition is still under investigation by the CPUC, CAL FIRE, and/or other authoritative government sources. The electrical corporation must clearly denote those ignitions as still under investigation. In addition, the electrical corporation must provide catastrophic wildfire statistics in the tabular form provided below, including the following key metrics:

- Ignition Date
- Fire name
- Official cause (if known)
- Size (acres)

¹⁹ CPUC emergency reporting instructions: <https://www.cpuc.ca.gov/regulatory-services/safety/emergencyreporting>.

- Number of fatalities
- Number of structures damaged
- Estimate financial loss (U.S. dollars)
- Any lesson(s) learned

Table 4-2 provides the required format and the content for the tabulated historical catastrophic utility-related wildfire statistics.²⁰ The electrical corporation must cite to an authoritative government source (e.g., CPUC, CAL FIRE, U.S. Forest Service, or local fire authority) for all data provided to the extent this information is available.

Table 4-2: Example of Catastrophic Electrical Corporation Wildfires

<i>Ignition Date</i>	<i>Fire Name</i>	<i>Official Cause</i>	<i>Fire Size (acres)</i>	<i>No. of Fatalities</i>	<i>No. of Structures Destroyed and Damaged</i>	<i>Financial Loss (US\$)</i>	<i>Lesson(s) Learned</i>
--	--	--	--	--	--	--	--

HWT’s Suncrest Facility has not had any electric corporation equipment ignited fires in its operational history. As a result, Table 4-2 is marked N/A meaning “Not Applicable”.

Table 4- 1. Catastrophic Electrical Corporation Wildfires

Ignition Date	Fire Name	Official Cause	Fire Size (acres)	No. of Fatalities	No. of Structures Destroyed and Damaged	Financial Loss (US\$)	Lesson(s) Learned
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

4.3 Frequently Deenergized Circuits

Instructions: The electrical corporation must populate Table 4-3 and provide a map showing its frequently deenergized circuits.²¹ Frequently deenergized circuits are circuits which have had three or more PSPS events per calendar year. The table and map must include frequently deenergized circuits from the previous six calendar years (i.e., circuits that have had three or more PSPS events in at least one of the six previous calendar years).

The table must contain the following; however, relevant information for an entry can be added as applicable:

²⁰ Annual information included in this section must align with the applicable data submission.

²¹ Pub. Util. Code, § 8386(c)(8).

- *Circuit ID Number*
- *Name of Circuit*
- *Dates of Outages*
- *Number of Customers Hours of PSPS per Outage*
- *Measures Taken, or Planned to Be Taken, to Reduce the Need for and Impact of Future PSPS of Circuit*
- *Estimated Annual Decline in PSPS Events and PSPS Impact on Customers*

The map must show the following:

- *All circuits listed in Table 4-3, colored or weighted by frequency of PSPS*
- *HFTD Tiers 2 and 3 contour overlay*

Examples of the minimum acceptable level of information and the required format are provided in Table 4-3. If this table is longer than two pages, once populated, the electrical corporation must append the table as an appendix to the WMP.

Table 4-3. Example of Frequently Deenergized Circuits

<i>Entry #</i>	<i>Circuit ID</i>	<i>Name of Circuit</i>	<i>Date of Outages</i>	<i>Number of Customers Hours of PSPS per Outage</i>	<i>Measures Taken, or Planned to be Taken, to Reduce the Need for and Impact of Future PSPS of Circuit</i>	<i>Estimated Annual Decline in PSPS Events and PSPS Impact on Customers</i>
<i>1</i>	<i>157</i>	<i>Panama</i>	<i>Dec 2–4, 2022 Dec 7–9, 2022 Dec 23–24, 2022</i>	<i>12,400 3,600 2,000</i>	• <i>34.26 miles of overhead hardening completed in 2024; 33 miles in scope for 2026</i> • <i>Eight SCADA (supervisory control and data acquisition) sectionalizing devices added or replaced by 2027</i>	<i>1,200 fewer customer hours of PSPS per year</i>
<i>1</i>	<i>1215</i>	<i>Costa</i>			• <i>0.78 miles of overhead hardening completed in 2024</i> • <i>Backup resiliency programs that have benefited 18 customers, completed 2024</i>	<i>800 fewer customer hours of PSPS per year</i>

HWT’s Suncrest Facility has not had any deenergized circuits in its operational history. As a result, Table 4-3 is marked N/A meaning “Not Applicable”.

Table 4-2. Frequently Deenergized Circuits

Entry #	Circuit ID	Name of Circuit	Date of Outages	Number of Customers Hours of PSPS per Outage	Measures Taken, or Planned to be Taken, to Reduce the Need for and Impact of Future PSPS of Circuit	Estimated Annual Decline in PSPS Events and PSPS Impact on Customers
N/A	N/A	N/A	N/A	N/A	N/A	N/A

5 RISK METHODOLOGY AND ASSESSMENT

Modified Instructions: The ITO must comply with the requirements of Public Utilities Code sections 8386(c)(3), (8), (12), (13), (17), and (18).²²

However, the level of detail required by Section 5 regarding risk modeling is not required for ITOs. Instead, the ITO must describe its methods for determining risk with the following minimum requirements for each subsection.

HWT is an independent transmission operator (ITO) that has transmission-only assets and does not have a service territory or end-use customers. As noted on page 176 of Energy Safety's WMP Guidelines, ITOs have significantly less infrastructure than large investor-owned utilities and small and multi-jurisdictional utilities (SMJUs) and do not have end-use customers or service territories. Energy Safety notes that ITOs must comply with the requirements of Public Utilities Code sections 8386(c)8, (12), (13), (17) and (18). However, Energy Safety states that the level of detail required by Section 5 regarding risk modeling is not required for ITOs. Instead ITOs must describe their own methods to determine risk.

Compliance with Public Utilities Code sections 8386(c)8

The Suncrest Facility is a MVar SVC connected to an approximately one mile undergrounded 230 kV single-circuit transmission line. Since the beginning of its commercial operations, HWT has not deenergized any circuits to mitigate the risk of wildfire.

Compliance with Public Utilities Code sections 8386(c)12

With respect to the CPUC's Risk Assessment Mitigation Phase (RAMP) and Safety Model and Assessment Proceedings (S-MAP), HWT is a transmission-only electrical corporation and public utility whose rates and cost recovery are regulated exclusively by FERC. As such, HWT does not utilize RAMP or S-MAP. HWT uses a failure modes and effects analysis (FMEA) methodology to assess wildfire risk, which was used to assess current processes/controls and inform wildfire mitigation measures.

²² Pub. Util. Code § 8386(c) "... (3) A description of the preventive strategies and programs to be adopted by the electrical corporation to minimize the risk of its electrical lines and equipment causing catastrophic wildfires, including consideration of dynamic climate change risks.

...

(8) Identification of circuits that have frequently been deenergized pursuant to a deenergization event to mitigate the risk of wildfire and the measures taken, or planned to be taken, by the electrical corporation to reduce the need for, and impact of, future deenergization of those circuits, including, but not limited to, the estimated annual decline in circuit deenergization and deenergization impact on customers, and replacing, hardening, or undergrounding any portion of the circuit or of upstream transmission or distribution lines.

Compliance with Public Utilities Code sections 8386(c)13

As noted above HWT does not have a RAMP filing because it is a transmission-only electrical corporation and public utility whose rates and cost recovery are regulated exclusively by FERC. HWT uses a failure modes and effects analysis (FMEA) methodology to assess wildfire risk, which was used to assess current processes/controls and inform wildfire mitigation measures.

Compliance with Public Utilities Code sections 8386(c)17

As noted above HWT does not have a service territory because it is a transmission-only electrical corporation with no retail customers. However, HWT's Suncrest facility is located in a Tier 3 HFTD which is the highest level of wildfire threat current identified in the commission's fire threat map.

Compliance with Public Utilities Code sections 8386(c)18

Given the limited scope and scale of its operations, HWT utilizes a failure modes and effects analysis (FMEA) methodology to assess wildfire risk, which was used to assess current processes/controls and inform wildfire mitigation measures. HWT has utilized this methodology for each of its wildfire mitigation plans since its initial plan filing in 2019. A description of the methodology is provided below.

5.1 Methodology


Modified Instructions: *The ITO must describe its risk methodology, including risk model components if applicable, using Table 5-1 as a template. No additional summary is required in Appendix B.*

To inform appropriate wildfire initiatives, HWT conducts a comprehensive assessment of equipment using a Failure Modes and Effects Analysis (FMEA) and previously commissioned a third-party wildfire assessment that evaluated wildfire risk at the facility, modelled a hypothetical ignition event and associated wildfire propagation, and identified appropriate wildfire hardening improvements. The FMEA considers the potential failures from each HWT Facility component and assesses and prioritizes the potential risk, along with providing potential mitigations.

The FMEA conducted by HWT specifically focuses on identifying and mitigating wildfire risks by considering potential failure modes at the asset. Each component of the Suncrest Facility is evaluated for its potential for failure, the effects from a failure, what typically causes a failure, what controls are in place to detect and prevent failure, what actions are taken to reduce the likelihood of failure and improve early detection, and who is responsible for implementing the improvement actions. The FMEA is a risk assessment method developed by NASA to identify potential failure modes, assess and prioritize the overall risk presented by each failure mode. Risks are identified and ranked along three dimensions:

- Occurrence (likelihood of an event taking place);
- Severity (degree of impact of an event once it occurs); and
- Detection (ability to know when an event has occurred).

Figure HWT 5-1. FMEA Risk Assessment Process Cycle



This risk assessment method has become a standard and best practice in many industries, in the areas of product and process design, as well as in quality management and continuous improvement frameworks, such as Lean Six Sigma. The general process of this methodology as applied by HWT to identify and prioritize wildfire risks, drivers and mitigation measures consists of the following five steps:

- **Risk Identification:** for each major equipment component, a group of experienced subject matter experts (SMEs) brainstorm and capture all potential ways that the component could cause an ignition event (failure modes).
- **Risk Driver Identification:** for each identified failure mode, the SMEs brainstorm and capture all potential root causes (drivers).
- **Risk Prioritization:** each risk driver identified is assessed against a pre-determined scale for each of the three dimensions of Occurrence, Severity and Detection, to calculate a Risk Priority Number (RPN). The drivers are then ranked by RPN, with the higher RPNs representing the higher overall risks.
- **Risk Mitigation:** for each of the risk drivers identified, starting with the highest RPNs, the SMEs brainstorm to identify and capture cost-effective mitigation measures, and determine how to implement each measure and when.
- **Risk Assessment and Re-prioritization:** once measures have been developed, and implementation plans established for each risk driver, the RPN is recalculated and a re-ranking is done to determine the new higher priority risk drivers.

This process can be applied iteratively, which allows for further improvements and refinement of a specific plan over time. HWT is focused on continuous improvement of its wildfire strategy and thus annually refreshes the FMEA to reflect operational learnings from the field, learnings and best practices from other entities, and innovation in wildfire-related mitigation measures. As directly applied to wildfire mitigation, HWT conducts risk analysis and identification of risk drivers regarding wildfires in the context of proximity to high fire-risk areas, existence of vegetative fuels, nature and location of its transmission assets, and the effectiveness of implemented processes, controls and mitigants.

HWT's Suncrest Facility is located in a Tier 3 (Extreme) HFTD and HWT determines ignition probability drivers through use of FMEA and a third-party wildfire mitigation assessment conduct at the start of commercial operations. HWT wildfire mitigation strategy focuses on minimizing the likelihood of utility-caused ignitions and reducing negative impact from an ignition should one occur. HWT regularly monitors for the contribution of weather to ignition probability and estimated wildfire consequence by leveraging SDG&E's Fire Potential Index (FPI) for its Suncrest Substation. SDG&E's FPI is uses a combination of weather parameters (wind speed, humidity, temperature), vegetation and fuel conditions, and other factors to judge current fire risk and to create a forecast indicative of fire risk. SDG&E's FPI and RFW alerts from National Weather Service (NWS) inform HWT's near-term operational decision-making. HWT's Operations Personnel and management get daily FPI notifications and are notified when NWS declares RFW conditions for the area of the Suncrest Facility.

HWT also utilizes its own proprietary FPI to further increase awareness of fire threat, monitor propagation of wildfires in real-time, and to help inform operations decision-making. Field engineers perform monthly substation inspections in accordance with HWT's Wildfire Mitigation Condition Assessment Procedure²³, which includes general checks, visual inspections, general housekeeping, vegetation control, and a review of maintenance equipment. Additional inspections are scheduled at the discretion of field personnel in advance of real time events such as start of wildfire season, RFW days, fire event in the area, etc. All non-critical construction and maintenance activities cease during RFW conditions and the asset is more closely monitored remotely by HWT's 24/7 Operations Center. As HWT completed undergrounding of its only span of overhead transmission line in Q3 2021, HWT foresees RFW conditions have a reduced impact on operations but those conditions will still be monitored for enhanced situational awareness. Due to the limited scale and scope of HWT's operations, HWT does not employ other additional models for ignition probability, wildfire, and public safety power shut-off (PSPS) risk.

5.2 Risk Analysis Framework

Modified Instructions: If using risk modeling, the ITO must list all modeling assumptions, input data and sources, and any modeling tools used. The ITO may provide a schematic similar to

²³ HWT Wildfire Mitigation Condition Assessment Procedure (Attachment A) submitted confidentially per CCR Title 14, Section 29200

Figures 5-1 and 5- 2 if needed. No additional summary is required in Appendix B of the WMP Guidelines.

Given HWT’s limited scope and scale of operations, HWT does not utilize risk modelling as part of its risk methodology. As noted in Section 5.1, HWT utilizes the FMEA assessment method to evaluate fire risk. The general process of this methodology as applied by HWT to identify and prioritize wildfire risks, drivers and mitigation measures consists of the following five steps: Risk Identification, Risk Driver Identification, Risk Prioritization, and Risk Mitigation. In particular in the Risk Prioritization step, each risk driver identified is assessed against a pre-determined scale for each of the three dimensions of Occurrence, Severity and Detection, to calculate a Risk Priority Number (RPN). The drivers are then ranked by RPN, with the higher RPNs representing the higher overall risks. Figure HWT 5-2 below represents scale utilized by HWT to assess Occurrence, Severity and Detection.

Figure HWT 5-2. Risk Prioritization Scale

RATING	DEGREE OF SEVERITY	PROBABILITY OF OCCURRENCE		ABILITY TO DETECT	
			Frequency (1 in ...)		Detection certainty
1	Customer will not notice the adverse effect or it is insignificant	Likelihood of occurrence is remote	1,000,000	Sure that the potential failure will be found or prevented before reaching the next customer	100%
2	Customer will probably experience slight annoyance	Low failure rate with supporting documentation	20,000	Almost certain that the potential failure will be found or prevented before reaching the next customer	99%
3	Customer will experience annoyance due to the slight degradation of performance	Low failure rate without supporting documentation	5,000	Low likelihood that the potential failure will reach the next customer undetected	95
4	Customer dissatisfaction due to reduced performance	Occasional failures	2,000	Controls may detect or prevent the potential failure from reaching the next customer	90
5	Customer is made uncomfortable or their productivity is reduced by the continued degradation of the effect	Relatively moderate failure rate with supporting documentation	500	Moderate likelihood that the potential failure will reach the next customer	85
6	Warranty repair or significant manufacturing or assembly complaint	Moderate failure rate without supporting documentation	100	Controls are unlikely to detect or prevent the potential failure from reaching the next customer	80
7	High degree of customer dissatisfaction due to component failure without complete loss of function. Productivity impacted by high scrap or rework levels.	Relatively high failure rate with supporting documentation	50	Poor likelihood that the potential failure will be detected or prevented before reaching the next customer	70
8	Very high degree of dissatisfaction due to the loss of function without a negative impact on safety or governmental regulations	High failure rate without supporting documentation	20	Very poor likelihood that the potential failure will be detected or prevented before reaching the next customer	60
9	Customer endangered due to the adverse effect on safe system performance with warning before failure or violation of governmental regulations	Failure is almost certain based on warranty data or significant DV testing	10	Current controls probably will not even detect the potential failure	50
10	Customer endangered due to the adverse effect on safe system performance without warning before failure or violation of governmental regulations	Assured of failure based on warranty data or significant DV testing	2	Absolute certainty that the current controls will not detect the potential failure	< 50

5.3 Risk Scenarios

Modified Instructions: If using risk modeling, the ITO must describe the different vegetation, weather, or other type scenarios that were used in the modeling presented in Section 5.1 and/or Section 5.2. Table 5-2 serves as a template.

Section 5.3 does not apply if the ITO did not model more than one scenario.

Given HWT’s limited scope and scale of operations, HWT does not utilize risk modelling as part of its risk methodology. As noted in Section 5.1, HWT utilizes the FMEA assessment method to evaluate fire risk.

5.4 Summary of Risk Models

***Instructions:** In this section, the electrical corporation must summarize the calculation approach for each risk and risk component identified in Section 5.2.1. This documentation is intended to provide a quick summary of the models used. The electrical corporation must provide the following information:*

- **Identification (ID):** Unique shorthand identifier for the risk or risk component.
- **Risk component:** Unique full identifier for the risk or risk component.
- **Design scenario(s):** Reference to design scenarios evaluated with the model to calculate the risk or risk component. These must be defined in Section 5.3.
- **Key inputs:** List of key inputs used to evaluate the risk or risk component. These can be in summary form (e.g., the electrical corporation may list “equipment properties” rather than listing out equipment age, maintenance history, etc.).
- **Sources of data inputs:** List of sources for each input parameter. These must include data sources (such as LANDFIRE) and modeling results (such as wind predictions) as relevant to the calculation of the risk or risk component. If the inputs come from multiple sources, each source should be on a new line.
- **Key output results:** List of outputs calculated for the risk or risk component.
- **Units:** List of the units associated with the key outputs.

Table 5-4 provides a template for the required information. The electrical corporation must provide a summary of each model in Appendix B.

Given HWT’s limited scope and scale of operations, HWT does not utilize risk modelling as part of its risk methodology. As noted in Section 5.1, HWT utilizes the FMEA assessment method to evaluate fire risk. Therefore, there is no summary of risk models.

5.5 Risk Analysis Results and Presentation

***Modified Instructions:** The ITO must identify a list of the highest risk-contributing asset(s) along its system based on risk analysis. The ITO must also report on if its risk analysis triggers proposed changes across its system to the California Public Utilities Commission’s (CPUC’s) current High Fire Threat Districts (HFTDs).*

Based on HWT’s FMEA analysis the highest risk contributing assets are its two transformers and the riser pole . As the equipment already exist in a Tier 3 HFTD, HWT does not propose any changes.

HWT's Suncrest Facility is located in a Tier 3 (Extreme) HFTD and HWT determines ignition probability drivers through use of FMEA and a third-party wildfire mitigation assessment conduct at the start of commercial operations. HWT wildfire mitigation strategy focuses on minimizing the likelihood of utility-caused ignitions and reducing negative impact from an ignition should one occur. HWT regularly monitors for the contribution of weather to ignition probability and estimated wildfire consequence by leveraging SDG&E's Fire Potential Index (FPI) for its Suncrest Substation. SDG&E's FPI is uses a combination of weather parameters (wind speed, humidity, temperature), vegetation and fuel conditions, and other factors to judge current fire risk and to create a forecast indicative of fire risk. SDG&E's FPI and RFW alerts from National Weather Service (NWS) inform HWT's near-term operational decision-making. HWT's Operations Personnel and management get daily FPI notifications and are notified when NWS declares RFW conditions for the area of the Suncrest Facility.

HWT also utilizes its own proprietary FPI to further increase awareness of fire threat, monitor propagation of wildfires in real-time, and to help inform operations decision-making. When HWT is notified of forecasted RFW conditions, HWT's on-site personnel conduct a Wildfire Mitigation Condition Assessment of the facility ahead of RFW conditions, which includes general checks, visual inspections, general housekeeping, vegetation control, and a review of maintenance equipment. All non-critical construction and maintenance activities cease during RFW conditions and the asset is more closely monitored remotely by HWT's 24/7 Operations Center. As HWT completed undergrounding of its only span of overhead transmission line in Q3 2021, HWT foresees RFW conditions have a reduced impact on operations but those conditions will still be monitored for enhanced situational awareness. Due to the limited scale and scope of HWT's operations, HWT does not employ other additional models for ignition probability, wildfire, and public safety power shut-off (PSPS) risk.

5.6 Quality Assurance and Control

Modified Instructions: *The ITO must report on:*

- *The procedures for independent review of the data and model(s) used*
- *The quality controls in place for the data and model(s).*

Given the limited scope and scale of operations and static nature of the Suncrest system, HWT does not employ an extensive QA/QC process. Field Engineers conduct annual review of the FMEA with participation from senior operations leadership and managerial operations leaders from affiliates who provide review and input into the FMEA process, discuss potential improvements and recommendations.

5.7 Risk Assessment Improvement Plan

Modified Instructions: The ITO must identify any improvements to programmatic and technical aspects of its wildfire risk assessment. Improvements should be categorized under one of the four key areas listed in Section 5.7. Table 5-6 serves as a template.

Table 5-6. Example of Utility Risk Assessment Improvement Plan

Key Risk Assessment Area	Proposed Improvement	Type of Improvement	Expected Value Add	Timeframe and Key Milestones
RA-1, risk assessment methodology	RA-1-A. Increase validation of local wind gusts in statistical weather modeling in the HFTD.	Improved likelihood-of-ignition calculations.	Pilot system, 2026–2027 Integrate system throughout HFTD, 2026–2028	RA-1, risk assessment methodology
RA-1, risk assessment methodology	RA-1-B. Develop verification and validation documentation for ignition models.	Improved quantitative understanding of the accuracy of the sub-models. This will help identify where our model has the highest areas of uncertainty that need to be addressed in future activities.	Conduct initial development, 2026 Expand validation basis, 2026–2028	RA-1, risk assessment methodology
RA-2, design basis				
RA-3, risk presentation				
RA-4, risk event tracking				

HWT does not have any current Risk Assessment Improvement plans for the 2026-2028 WMP cycle. HWT will monitor the effectiveness of its currently emplaced processes, procedures, and capabilities and assess changes or improvements as needed.

6 WILDFIRE MITIGATION STRATEGY DEVELOPMENT

Instructions: The ITO must comply with Public Utilities Code section 8386(c)(3), (12), (13) and (14).²⁴ The ITO does not have to use modeling to develop its wildfire mitigation strategy. However, the ITO must describe its wildfire mitigation strategy, including the process it uses to select mitigations, and any interim mitigation initiatives as indicated in Section 6.2.2. Tables 6-3 and 6-4 serve as templates. The reporting requirements in Section 6.2.1.3 do not apply to ITOs.

HWT is an independent transmission operator (ITO) that has transmission-only assets and does not have a service territory or end-use customers. As noted on page 179 of Energy Safety's WMP Guidelines, ITOs have significantly less infrastructure than large investor-owned utilities and SMJUs and do not have service territories. Energy Safety notes that ITOs do not have to utilize modeling to develop their wildfire mitigation strategy. However, Energy Safety states that ITOs must describe their wildfire mitigation strategy, including the process they utilize to select mitigations.

As noted in Section 1, HWT's only asset is the Suncrest Facility which completed and entered operational service in Q1 2020. Already having inherent fire-harden infrastructure, the facility received upgrades in the 2020-2023 WMP cycle to underground its only overhead line, improve situational awareness capabilities, significantly enhance seismic resiliency of its transformers and contracted firefighting resources. HWT is in the process of leveraging enterprise level engagement of Technosylva (which began in 2025) to utilize its Wildfire Analyst platform and associated applications to enhance situational awareness and monitoring capabilities, which is projected for completion in Q2 2026. HWT also has notional plans to add an additional water tank to its site during the 2026-2028 WMP cycle. HWT will continue to monitor the effectiveness of its currently emplaced processes, procedures, and capabilities and assess changes or enhancements as needed. Additionally, HWT will implement wildfire mitigation strategies and design criteria as soon as practical to any facility that HWT constructs or acquires during the 2023-2028 WMP cycle.

HWT's wildfire mitigation strategy and mitigation selection process remains the same from the prior WMP cycles. The strategy focuses on minimizing the likelihood of utility-caused ignitions and reducing negative impact from an ignition should one occur. HWT's wildfire mitigation strategy can be summarized as: (1) during the facility design phase, engaging with experienced vendors and contractors to design transmission facilities to minimize wildfire risk; (2) during the construction phase, developing and implementing measures to prevent or minimize the

²⁴ Pub. Util. Code § 8386(c) "... (14) A description of the actions the electrical corporation will take to ensure its system will achieve the highest level of safety, reliability, and resiliency, and to ensure that its system is prepared for a major event, including hardening and modernizing its infrastructure with improved engineering, system design, standards, equipment, and facilities, such as undergrounding, insulating of distribution wires, and replacing poles."

probability of occurrence of site-specific risks and risk drivers; and (3) during the operations phase, including mitigating measures into standard operating procedures to ensure that day-to-day operations are performed in a manner that prevents or minimizes the probability of occurrence of site-specific risks and risk drivers.

HWT's fire prevention performance metrics are focused on reducing the potential for on-site ignitions that may spread to off-site vegetation. This approach has proven to be successful to date, as it focuses on leading indicators and prevention of ignition events by identifying, documenting, tracking, and monitoring the anticipated ignition sources with the highest potential for resulting in flame, sparks, arcs, heated material, or similar ignition conduits. This approach also offers the ability to track compliance trends over time, correct issues as they occur, and adapt metrics as conditions mandate. There have been no reportable on-site ignition events or near misses at the Suncrest Facility since the commencement of commercial operations.

To inform appropriate wildfire hardening initiatives, HWT uses the FMEA process and support from third-party site wildfire assessments. The FMEA considers the potential failures from each HWT Facility component and assesses and prioritizes the potential risk, along with providing potential mitigations. A third-party wildfire assessment was utilized to supplement the initial FMEA and provides independent evaluation/assessment of wildfire risk at the facility and opportunities for risk mitigation. HWT utilized the combined information to target mitigation initiatives that provided meaningful impact to reducing the likelihood of utility equipment instigating a fire and the promulgation and impact of a fire if one occurred. HWT updates the FMEA annually to ensure controls and processes are functioning as intended, review potential failure modes and effects of any newly added or changed equipment, and assess new opportunities for risk reduction driven by new technologies, best practices, and experience of affiliates, among other things.

6.1 Risk Evaluation

6.1.1 Approach

***Instructions:** In this section, the electrical corporation must provide a brief narrative of its risk evaluation approach, based on the risk analysis outcomes presented in Section 5. This narrative helps inform the development of a wildfire mitigation strategy that meets the goal(s) and plan objectives stated in Sections 3.1–3.2. The electrical corporation must indicate and describe in the narrative whether its risk evaluation approach meets or uses any industry-recognized standards (e.g., ISO 31000), best practices, and/or research.*

The electrical corporation must describe the risk evaluation approach in a maximum of two pages, inclusive of all narratives, bullet point lists, and any graphics.

HWT's approach to determining how to manage wildfire risk is informed by industry best

practices, collaboration with experienced internal and external SMEs, and lessons learned over the course of prior WMP cycles. Many of HWT's strategies to manage wildfire risk are similar or related to strategies it undertakes to manage overall risks related to safety and reliability. In addition, as a new transmission-only utility with one operational facility that was recently energized, HWT is continually developing its strategies, particularly as it gains operational experience. As described in detail in Section 5 of this WMP, HWT uses the FMEA process to identify and mitigate wildfire-related risks at its Suncrest Facility. Given that the Suncrest Facility is located in Tier 3 (Extreme) HFTD, HWT's general wildfire-related initiatives are primarily focused on infrastructure hardening, undergrounding, increased inspections, increased situational awareness, and operational measures such as detailed facility inspections prior to inclement weather conditions in the area of the Facility.

HWT's wildfire mitigation strategy and mitigation selection process remains the same from the prior WMP cycles. The strategy focuses on minimizing the likelihood of utility-caused ignitions and reducing negative impact from an ignition should one occur. HWT's wildfire mitigation strategy can be summarized as: (1) during the facility design phase, engaging with experienced vendors and contractors to design transmission facilities to minimize wildfire risk; (2) during the construction phase, developing and implementing measures to prevent or minimize the probability of occurrence of site-specific risks and risk drivers; and (3) during the operations phase, including mitigating measures into standard operating procedures to ensure that day-to-day operations are performed in a manner that prevents or minimizes the probability of occurrence of site-specific risks and risk drivers.

Additionally, as noted above, HWT utilizes lessons learned as it gains operational experience to inform its wildfire mitigation strategy. For example, during the first year of Suncrest's operation in 2020, at least three wildfires occurred in close proximity to the asset. The most significant was the Valley Fire which occurred on September 5, 2020, during an NWS-declared RFW. The Valley Fire was mostly contained by September 14, but not before consuming over 17,000 acres and coming within four miles of the Suncrest Facility. The facility could have been threatened if prevailing winds had changed as the fire spread. During the event, HWT's Operations Team reviewed all relevant procedures and completed the onsite Wildfire Mitigation Assessment in preparation of a potential fire event. HWT reviewed the response to the Valley Fire to record lessons learned and further enhance its systems and processes. These lessons learned provide operations personnel with improved methods for monitoring and assessing subsequent wildfire related events, such as the 2021 Road Fire.

Figure HWT 6-1. HWT's Suncrest Facility in Relation to the Valley Fire 2020





Figure HWT 6-2. Proximity of Road Fire to Suncrest Facility ©WIFIRE



HWT identified the following lessons learned from the execution of its 2020 and 2021 WMP submissions and the Valley Fire and Road Fire experiences:

- 1. Asset inspections as needed in advance of extreme weather events** – in addition to monthly inspections of the Suncrest Facility by field engineers, HWT conducts facility inspections ahead of extreme weather events at the discretion of the field engineers. Field engineers also utilize remote access to site cameras to access conditions. The inspections include general checks and measurements, visual inspections, general housekeeping, and vegetation control. As HWT completed undergrounding of its only span of overhead transmission line in Q3 2021, HWT foresees RFW conditions have a reduced impact on operations but those conditions will still be monitored for enhanced situational awareness.

2. **Wildfire modeling capabilities and real-time wildfire tracking** –During the Valley Fire, which rapidly grew in size during RFW conditions, approached within approximately four miles of the Suncrest Facility and could have directly threatened the asset under different wind conditions, the HWT Operations team monitored the asset 24/7 through the facility’s remote sensors and monitors, on-site cameras, and third-party wildfire tracking tools. To enhance HWT’s situational awareness and better inform operational decision-making during extreme fire weather events, HWT developed a proprietary fire risk index to determine real-time fire risk. The fire risk index has been continually improved and is projected to receive additional use functionality and interface improvements in 2025. Additionally, HWT is in the process of leveraging enterprise engagement of industry leader Technosylva to utilize its Wildfire Analyst platform and associated applications to enhance HWT’s situational awareness and monitoring capabilities.
3. **Additional cameras at the Suncrest Facility** – In 2021, HWT added an additional camera to enhance situational awareness at the Suncrest Facility and to observe any off-site ignitions and the propagation of surrounding wildfires to better inform real-time operational decision-making. As described above, during the Valley Fire, the HWT Operations team remotely monitored the site 24/7 and observed the propagation of the fire through its on-site camera, including propagation of smoke from the fire as seen in Figure HWT 6-3 and Figure HWT 6-4. Such real-time situational awareness at the site is invaluable to the HWT Operations team to help inform real-time operational decision making depending on the progress of a fire. As a result, HWT added another camera at the Suncrest SVC location to expand coverage of the surrounding area through remote cameras.

Figure HWT 6-3. Smoke from Valley Fire Seen from Suncrest Facility On-site Camera





Figure HWT 6-4. Smoke from Valley Fire Seen from Suncrest Facility On-site Camera



4. **Periodic wildfire simulation** – HWT added a periodic wildfire simulation to its wildfire mitigation procedures to be conducted in the spring/early summer ahead of increased frequency of RFW days in late summer and fall. During the Valley Fire, HWT has responded according to HWT’s emergency operations plan as described above. To ensure that emergency operations procedures, protocols, and roles and responsibilities are top of mind for HWT’s Operations and other key personnel, HWT now conducts a periodic wildfire simulation at the Suncrest Facility in response to an on-site ignition event or an off-site wildfire event like the Valley Fire.

As HWT continues to gain operational experience, it expects its wildfire mitigation strategies to further mature and evolve with the industry and the wildfire threat. HWT expects to leverage new technologies in the realm of wildfire safety as they become available and as determined applicable to its facilities. In Q3 2025, HWT will also engage in benchmarking with another California utility and begin to leverage Technosylva’s Wildfire Analyst Platform in Q2 2026. These activities may provide additional opportunities for HWT to enhance its approach and any changes would be reflected in subsequent WMP reporting.

6.1.2 Risk-Informed Prioritization

Instructions: In making decisions involving risk mitigation, the electrical corporation must identify and evaluate where it can make investments and take actions to reduce its overall utility risk. The electrical corporation must develop a prioritization list based on overall utility risk.

In this section, the electrical corporation must:

- *Describe how it selects circuit segments of its service territory at risk from wildfire for potential activities, including, at a minimum, the following:*
 - *Geographic scale used in prioritization (i.e., regional, circuit, circuit segment, span, asset)*
 - *Statistical approach used to select prioritized areas (e.g., circuit segments in top 20 percent for risk, circuit segments in top 20 percent for consequences)*
 - *Feasibility constraints (e.g., limitations on data resolution, jurisdictional considerations, accessibility)*
- *Present a list that identifies, describes, and prioritizes circuit segments of its service territory at risk from wildfire for potential activities based solely on overall utility risk, including the associated risk drivers. Associated risk drivers must be ranked in order of most impactful to risk.*

Examples of the minimum acceptable level of information and the required format are provided in Table 6-1.

Table 6-1. Example of List of Prioritized Areas in an Electrical Corporations Service Territory Based on Overall Utility Risk

<i>Priority</i>	<i>Circuit Segment and/or Span ID</i>	<i>Length (miles)</i>	<i>Overall Utility Risk</i>	<i>Wildfire Risk</i>	<i>Outage Program Risk</i>	<i>Percent of Overall Utility Risk</i>	<i>Associated Risk Drivers</i>
<i>1</i>	<i>ID001</i>	<i>6.8</i>	<i>34.065</i>	<i>32.451</i>	<i>1.614</i>	<i>1.4%</i>	<i>Transformer failure Vegetation contact</i>
<i>2</i>	<i>ID002</i>	<i>7.3</i>	<i>26.193</i>	<i>22.331</i>	<i>3.862</i>	<i>0.8%</i>	<i>Conductor failure Pole failure Animal contact</i>

HWT's operational assets are currently limited to the Suncrest SVC system +300/-100 MVar SVC, within a hardscaped substation, connected to an approximately one mile undergrounded 230 kV single-circuit transmission line. While the Suncrest Substation is located in a Tier 3 HFTD, all aboveground transmission infrastructure is fully contained within the 10-foot walls of the system's substation excluding the riser pole. The substation itself is surrounded by a hardscaped fuel modification zone.. To inform appropriate wildfire hardening initiatives, HWT conducts a comprehensive assessment of equipment using a FMEA and utilizes previously commissioned third-party wildfire assessments which evaluated wildfire risk at the Suncrest Substation, modelled a hypothetical ignition event and associated wildfire propagation, and identified appropriate wildfire hardening improvements. The FMEA considers the potential failures from each System component and assesses and prioritizes the potential risk, along with providing potential mitigations. Given the limited scope and scale of HWT's operations and the inherent fire-hardened grid design, the annual FMEA, operation experience of affiliates, and industry best practices are effective in providing means to prioritize opportunities for risk reduction efforts. HWT therefore prioritizes activities that reduce risk based on its annual FMEA, or other opportunities from review of industry best practices or operational experience of its affiliates which may have applicability at HWT's Suncrest System. As HWT operates an SVC connected to a single transmission line it does not prioritize circuit or spans but its entire system for wildfire mitigation initiatives. Therefore Table 6-1 is marked N/A meaning "Not Applicable".

Table 6-1. List of Prioritized Areas in an Electrical Corporations Service Territory Based on Overall Utility Risk

Priority	Circuit Segment and/or Span ID	Length (miles)	Overall Utility Risk	Wildfire Risk	Outage Program Risk	Percent of Overall Utility Risk	Associated Risk Drivers
N/A							

6.1.3 Activity Selection Process

Instructions: After the electrical corporation creates a list of top-risk contributing circuits/segments/spans (Section 5.5.2) and prioritized circuit segments based on overall utility risk (Section 6.1.2), the electrical corporation must then identify potential mitigation strategies. It must also evaluate the benefits and drawbacks of each strategy at different scales of application (e.g., circuit, circuit segment, system-wide). In this section of the WMP, the electrical corporation must provide the basis for its decisions regarding which activities to pursue.

The electrical corporation must consider appropriate activities depending on the local conditions, physical setting, and the risk components that create the high-risk conditions. There may be a wide variety of potential activities, such as:

- Engineering changes to grid design
- Discretionary inspection and/or maintenance of existing assets
- Vegetation clearances beyond minimum regulatory requirements
- Alternative operational policies, practices, and procedures
- Improved emergency planning and coordination

The electrical corporation must also evaluate mitigating risk through a portfolio of combined multiple activities.

The electrical corporation is expected to use its procedures discussed in Section 5 to:

- Develop potential activity approaches to address each risk
- Characterize the potential activities to provide internal decision makers with information required to support decision making (e.g., costs, material availability), including an assessment of uncertainties
- Document the results of the evaluation

The electrical corporation must develop a proposed schedule for implementing each activity and proposed metrics to monitor implementation and effectiveness of the activities. The following subsections provide specific requirements.²⁵ After the electrical corporation creates a list of top-risk contributing circuits/segments/spans (Section 5.5.2) and prioritized circuit segments based on overall utility risk (Section 6.1.2), the electrical corporation must then identify potential

²⁵ Annual information included in this section must align with the applicable data submission.

mitigation strategies. It must also evaluate the benefits and drawbacks of each strategy at different scales of application (e.g., circuit, circuit segment, system-wide). In this section of the WMP, the electrical corporation must provide the basis for its decisions regarding which activities to pursue.

The electrical corporation must consider appropriate activities depending on the local conditions, physical setting, and the risk components that create the high-risk conditions. There may be a wide variety of potential activities, such as:

- *Engineering changes to grid design*
- *Discretionary inspection and/or maintenance of existing assets*
- *Vegetation clearances beyond minimum regulatory requirements*
- *Alternative operational policies, practices, and procedures*
- *Improved emergency planning and coordination*

The electrical corporation must also evaluate mitigating risk through a portfolio of combined multiple activities.

The electrical corporation is expected to use its procedures discussed in Section 5 to:

- *Develop potential activity approaches to address each risk*
- *Characterize the potential activities to provide internal decision makers with information required to support decision making (e.g., costs, material availability), including an assessment of uncertainties*
- *Document the results of the evaluation*

The electrical corporation must develop a proposed schedule for implementing each activity and proposed metrics to monitor implementation and effectiveness of the activities. The following subsections provide specific requirements.²⁶

As HWT operates an SVC connected to a single transmission line, HWT does not have a list of top-risk contributing circuits/segments/spans and prioritized circuit segments. Instead, HWT prioritizes activities that reduce risk based on its annual FMEA, or other opportunities from review of industry best practices or operational experience of its affiliates which may have applicability at the Suncrest Substation. See Section 5 for discussion of FMEA framework and process.

²⁶ Annual information included in this section must align with the applicable data submission.

6.1.3.1 Identifying and Evaluating Activities

Instructions: *The electrical corporation must describe how it identifies and evaluates options for mitigating wildfire and outage program risk at various analytical scales, consistent with the CPUC guidelines associated with the Risk-Based Decision-Making Framework (RDF) established in the RDF Proceeding.²⁷ The electrical corporation must present the risk mitigation identification procedure it plans on using during the course of the three years filed in the Base WMP. If the electrical corporation is required to submit a RAMP filing to the CPUC, the risk mitigation procedure provided must be consistent with either its most recent RAMP filing or its upcoming RAMP filing. The electrical corporation must describe the following:*

- *The procedures for identifying and evaluating activities (comparable to Risk-Based Decision-Making Framework, row 26²⁸), including the use of risk buy-down estimates (e.g., risk-spend efficiency, benefit-cost ratio) and evaluating the benefits and drawbacks of activities*
- *To the extent possible, multiple potential locally relevant activities that address local wildfire risk drivers (see Risk-Based Decision-Making Framework, rows 11 and 14)²⁹*
- *The approach the electrical corporation uses to characterize uncertainties and how the electrical corporation's evaluation and decision-making process incorporates these uncertainties (see Risk-Based Decision-Making Framework, rows 26 and 30)³⁰*
- *Two or more potential initiative or activity portfolios for each risk driver included in the list of prioritized circuit segments (Table 6-1 in Section 6.1.2), including the following information:*
 - *The initiatives and activities*
 - *Expected risk reduction and impact on individual risk components*

²⁷ The CPUC initially adopted its Risk-Based Decision-Making Framework in D.18-12-014 (see RDF, step 2, rows 15–25), <https://docs.cpuc.ca.gov/PublishedDocs/Published/G000/M250/K281/250281848.pdf>. The CPUC updated its Risk-Based Decision-Making Framework in December 2022 in D.22-12-027, <https://docs.cpuc.ca.gov/PublishedDocs/Published/G000/M500/K014/500014668.PDF> and June 2024 in D.24-05-064 <https://docs.cpuc.ca.gov/PublishedDocs/Published/G000/M533/K099/533099839.PDF>. These Decisions changed the risk evaluation framework from Multi-Attribute Value Function (MAVF) to Cost-Benefit Analysis (CBA). The RDF builds on the requirements established in the Safety Model Assessment Proceeding (S-MAP, A.15-05-002) and the Risk-Based Decision-Making proceeding (R.13-11-006).

²⁸ Risk-Based Decision-Making Framework, Appendix A to D.24-05-064, California Public Utilities Commission, June 2024 at A-17: <https://docs.cpuc.ca.gov/PublishedDocs/Published/G000/M533/K206/533206241.PDF>.

²⁹ Risk-Based Decision-Making Framework, Appendix A to D.24-05-064, California Public Utilities Commission, June 2024 at A-10 to A-15: <https://docs.cpuc.ca.gov/PublishedDocs/Published/G000/M533/K206/533206241.PDF>.

³⁰ Risk-Based Decision-Making Framework, Appendix A to D.24-05-064, California Public Utilities Commission, June 2024 at A-17 and A-20: <https://docs.cpuc.ca.gov/PublishedDocs/Published/G000/M533/K206/533206241.PDF>.

- *Where mitigations can be feasibly deployed in combination, the electrical corporation must compare these portfolios of activities (e.g., covered conductor, vegetation management, asset inspections, and protective device and equipment settings versus undergrounding, secondary hardening, and asset inspections).*
 - *Estimated implementation costs*
 - *Where activities can be feasibly deployed in combination, the utility must compare these portfolios of activities (e.g., covered conductor, vegetation management, and protective device and equipment settings versus undergrounding and secondary hardening).*
 - *Relevant uncertainties and associated potential impacts, including solutions on how to reduce the potential impacts*
 - *Implementation schedule*
- *How the electrical corporation uses multi-attribute value functions (MAVFs), cost-benefit analysis (CBA), and/or other specific risk factors (as identified in relevant CPUC Decisions) in evaluating different activity alternatives.*
 - *This must include how the electrical corporation considers cost efficiencies when evaluating activities, including overlap with planned or projected upgrades due to future grid needs (e.g., load capacity, peak demand, system flexibility).³¹*
- *How the electrical corporation defines different aspects of risk considerations, including: Risk Scaling, Risk Tolerance, Uncertainty, and Tail Risk in its risk mitigation strategies.³²*
 - *Must break out each by safety and reliability (PSPS and PEDS), as applicable*
 - *Must include a discussion of how each aspect impacts mitigation selection and prioritization*

HWT is an independent transmission operator (ITO) that has transmission-only assets and does not have a service territory or end-use customers. HWT's rates and cost recovery are regulated exclusively by FERC. As such, HWT does not utilize RAMP or S-MAP. HWT uses a failure modes

³¹ These considerations must be in alignment with the CPUC's Decision Adopting Improvements to Distribution Planning and Project Execution Process, Distribution Resource Planning Data Portals, and Integration Capacity Analysis Maps, D.24-10-030 and with the CPUC's Rulemaking to Modernize the Electric Grid for a High Distributed Energy Resources Future, R.21-06-017.

³² D.24-05-064 at 35-48, 54-57, and 97-99. See also California Public Utility Commission, Assigned Commissioner's Phase 4 Scoping Memo and Ruling, September 13, 2024, at 3.

and effects analysis (FMEA) methodology to assess wildfire risk, which was used to assess current processes/controls and inform wildfire mitigation measures.

HWT's operational assets are currently limited to the Suncrest SVC system +300/-100 MVar SVC, within a hardscaped substation, connected to an approximately one mile undergrounded 230 kV single-circuit transmission line. While the Suncrest Substation is located in a Tier 3 HFTD, all aboveground transmission infrastructure is fully contained within the 10-foot walls of the system's substation excluding the riser pole. The substation itself is surrounded by a hardscaped fuel modification zone.. To inform appropriate wildfire hardening initiatives, HWT conducts a comprehensive assessment of equipment using a FMEA and utilizes previously commissioned third-party wildfire assessments which evaluated wildfire risk at the Suncrest Substation, modelled a hypothetical ignition event and associated wildfire propagation, and identified appropriate wildfire hardening improvements. The FMEA considers the potential failures from each System component and assesses and prioritizes the potential risk, along with providing potential mitigations. Given the limited scope and scale of HWT's operations and the inherent fire-hardened grid design, the annual FMEA, operation experience of affiliates, and industry best practices are effective in providing means to prioritize opportunities for risk reduction efforts. HWT therefore prioritizes activities that reduce risk based on its annual FMEA, or other opportunities from review of industry best practices or operational experience of its affiliates which may have applicability at HWT's Suncrest System. See Section 5 for discussion of FMEA framework and process.

6.1.3.2 Activity Prioritization

***Instructions:** The electrical corporation must seek to implement the best integrated portfolio of activities using its project prioritization framework to meet its plan objectives, optimize its resources, and maximize risk reduction. Objectives may be based on quantified risk assessment results (see Section 5), or other values prioritized by the electrical corporation or broader stakeholder groups (e.g., Tribal interests, environmental protection, public perception, resilience, cost). The electrical corporation must do the following:*

- *Evaluate its potential activities. This evaluation will yield a prioritized list of activities. The objective is for the electrical corporation to identify the preferable activities for specific geographical areas. (Comparable to Risk Based Decision-making Framework, rows 12 and 29).³³*
- *Identify the best activities for all geographical areas at a location-specific level to create a portfolio of projects expected to provide maximal benefits within known limitations and constraints. (Comparable to Risk Based Decision-making Framework, rows 12 and 26).³⁴*

³³ Risk-Based Decision-Making Framework, Appendix A to D.24-05-064, California Public Utilities Commission, June 2024 at A-12 and A-21: <https://docs.cpuc.ca.gov/PublishedDocs/Published/G000/M533/K206/533206241.PDF>.

³⁴ Risk-Based Decision-Making Framework, Appendix A to D.24-05-064, California Public Utilities Commission, June 2024 at A-12 and A-21: <https://docs.cpuc.ca.gov/PublishedDocs/Published/G000/M533/K206/533206241.PDF>.

Explain when subject matter expertise is used as a part of activity selection, including the process used by subject matter experts (SMEs) to provide their judgement.

- *Explain how the electrical corporation is optimizing its resources to maximize risk reduction. Describe how the proposed activities are an efficient use of electrical corporation resources and focus on achieving the greatest risk reduction with the most efficient use of funds and workforce resources.*
- *Discuss the interrelationships between different activities, in terms of how activities influence and impact implementation and respective effectiveness for risk reduction, and how the electrical corporation evaluates trade-offs between activities.*
- *Describe how grid needs, including future projected needs, (e.g., load capacity, peak demand, system flexibility)³⁵ influence activity prioritization.*

The electrical corporation must describe how it prioritizes activities to reduce both wildfire and PSPS risk. This discussion must include the following:

- *A high-level schematic showing the procedures and evaluation criteria used to evaluate potential activities. At a minimum, the schematic must demonstrate the roles of quantitative risk assessment, resource allocation, evaluation of other plan objectives (e.g., cost, timing) identified by the electrical corporation, and SME judgment. Where specific local factors, which vary across the service territory, are considered in the decision-making process (e.g., the primary risk driver in a region is legacy equipment), they must be indicated in the schematic. The electrical corporation must explain why those local conditions are part of the decision process (i.e., there should not be simply one box in the schematic that is labeled “local conditions,” which is then connected to the rest of the process).*
- *Summary description (no more than five pages) of the procedures and evaluation criteria for prioritizing activities, including the three minimum requirements listed above in this section.*

HWT’s operational assets are currently limited to the Suncrest SVC system +300/-100 MVar SVC, within a hardscaped substation, connected to an approximately one mile undergrounded 230 kV single-circuit transmission line. While the Suncrest Substation is located in a Tier 3 HFTD, all aboveground transmission infrastructure is fully contained within the 10-foot walls of the system’s substation excluding the riser pole. The substation itself is surrounded by a hardscaped fuel modification zone. To inform appropriate wildfire hardening initiatives, HWT conducts a comprehensive assessment of equipment using a FMEA and utilizes previously commissioned

³⁵ These considerations should be in alignment with the CPUC’s Decision Adopting Improvements to Distribution Planning and Project Execution Process, Distribution Resource Planning Data Portals, and Integration Capacity Analysis Maps, D.24-10-030 and with the CPUC’s Rulemaking to Modernize the Electric Grid for a High Distributed Energy Resources Future, R.21-06-017.

third-party wildfire assessments which evaluated wildfire risk of the transmission system, modelled a hypothetical ignition event and associated wildfire propagation, and identified appropriate wildfire hardening improvements. The FMEA considers the potential failures from each System component and assesses and prioritizes the potential risk, along with providing potential mitigations. Given the limited scope and scale of HWT's operations and the inherent fire-hardened grid design, the annual FMEA, operation experience of affiliates, and industry best practices are effective in providing means to prioritize opportunities for risk reduction efforts. As HWT operates an SVC connected to a single transmission line it does not prioritize circuit or spans but its entire system for wildfire mitigation initiatives.

6.1.3.3 Activity Scheduling

***Instructions:** The electrical corporation must report on its schedule for implementing its portfolio of activities. The electrical corporation must describe its preliminary schedules for each activity and its iterative processes for modifying activities (Section 6.1.3.1).*

Activities may require several years to implement. For example, relocating transmission or distribution capabilities from overhead to underground may require substantial time and resources. Since activities are undertaken in high-risk regions, the electrical corporation may need interim activities to mitigate risk while working to implement long-term strategies. Some examples of interim activities include more frequent inspections, fire detection and monitoring activities, and PSPS usage. If the electrical corporation's activities require more than one year to implement,³⁶ the electrical corporation must evaluate the need for interim activities, as discussed in Section 6.2.2.

In its WMP submission, the electrical corporation must provide a summary description of the procedures it uses in developing and deploying activities. This discussion must include the following:

- How the electrical corporation schedules activities*
- How the electrical corporation incorporates the amount of time it takes to implement the activities when determining initiative effectiveness and prioritization. This must include evaluations of cumulative risk exposure while the initiative is being implemented, as well as interim activities.*
- How the electrical corporation evaluates whether an interim activity is needed and, if so, how an interim activity is selected (see Section 6.2.2)*
- How the electrical corporation monitors its progress toward its targets within known limitations and constraints. This should include descriptions of mechanisms for detecting when an activity is off track and for bringing it back on track.*

³⁶ Meaning that it will take the electrical corporation more than one year to electrify or implement a given activity from the time it determines it will utilize that activity in a given location.

- *How the electrical corporation measures the effectiveness of activities (e.g., tracking the number of PEDS deenergizations that had the potential to ignite a wildfire due to observed damage/contact prior to re-energization). The mitigation category sections of these Guidelines (Sections 8–12) include specific requirements for each activity.*

Given the limited scope and scale of HWT’s operations, HWT does not typically have an extensive list of initiatives. Therefore, initiatives are typically scheduled to be completed in an expedited manner except for those initiatives that require the transmission system to be offline. Initiatives that require the transmission system to be offline are typically scheduled for the next available extend outage during which HWT completes capital upgrades and scheduled maintenance. These outages are typically on a one to two year cycle. Thus, projects are typically completed between 12-36 months depending on complexity, permitting, vendor availability, and approved CAISO outage window.

6.1.3.4 Key Stakeholders for Decision Making

***Instructions:** : In this section, the electrical corporation must identify all key stakeholder groups that are part of the decision-making process for developing and prioritizing activities. Table 6-2 provides an example of the required information and format. At a minimum, the electrical corporation must do the following:*

- *Identify each key stakeholder group (e.g., electrical corporation executive leadership, the public, state/county/Tribal Nation public safety partners)*
- *Identify the decision-making role of each stakeholder group (e.g., decision maker, consulted, informed)*
- *Identify method of engagement (e.g., meeting, workshop, written comments)*
- *Identify engagement methods that describe how it communicates decisions to key stakeholders*
- *Identify what type of activity (i.e. system hardening, vegetation management) the stakeholder is engaged with*
- *Identify the level of engagement (i.e. local, tribal, federal) for activities for any projects that are within stakeholder jurisdictions*

Table 6-2. Example of Stakeholder Roles and Responsibilities in the Decision-Making Process

<i>Stakeholder</i>	<i>Stakeholder Point of Contact</i>	<i>Electrical Corporation Point of Contact</i>	<i>Stakeholder Role</i>	<i>Engagement Methods</i>	<i>Activity</i>	<i>Level of Engagement for Activity</i>
<i>County</i>	<i>Director of Emergency Management</i>	<i>Director of Transmission / Distribution Northeast Region</i>	• <i>County provides electrical corporation with information on infrastructure improvement</i> • <i>Electrical corporation provides information on wildfire mitigations within county</i>	• <i>Monthly phone conversations</i> • <i>Quarterly public meetings</i>	• <i>System Hardening (covered conductor installation, undergrounding)</i>	• <i>Local</i>

HWT does not serve end-use customers, have a traditional service territory or a distribution system. As a result, HWT does not engage external parties in the decision-making process for developing and prioritizing activities. HWT notes that for improvements which require the system to be offline, HWT engages the CAISO and SDG&E, the neighboring interconnected utility, to coordinate outage times; however, those parties are not part of the decision-making or prioritization process. Internally, executive leadership and senior operational leadership participate via meetings and/or review of capital authorization requests to approve projects and prioritize activities.

Table 6-2. Stakeholder Roles and Responsibilities in the Decision-Making Process

Stakeholder	Stakeholder Point of Contact	Electrical Corporation Point of Contact	Stakeholder Role	Engagement Methods	Activity	Level of Engagement for Activity
Executive leadership	Company President	Senior Manager Operations Senior Engineer	• Executive level review of wildfire mitigation activities and plan, and capital authorization of projects	• Meetings • Emails	• All capital improvements	• N/A
Senior Operations Leadership	VP NEET Operations Sr. Director Operations	Senior Manager Operations Senior Engineer	• Operations level review of wildfire mitigation activities and plan, and capital authorization of projects • Operations Prioritization	• Meetings • Emails	• All capital improvements	• N/A

6.2 Wildfire Mitigation Strategy

Instructions: Each electrical corporation must provide an overview of its proposed wildfire mitigation strategies based on the evaluation process identified in Section 6.1.³⁷

6.2.1 Anticipated Risk Reduction

Instructions: In this section, the electrical corporation must present an overview of the expected risk reduction of its wildfire activities.

The electrical corporation must provide:

- Projected overall risk reduction
- Projected risk reduction on highest-risk circuits over the three-year WMP cycle


The design of HWT's transmission infrastructure provides inherent system hardening against wildfire risk. HWT's transmission infrastructure, in its simplest form, consists of a +300/-100 MVar SVC, within a hardscaped substation, connected to an approximately one mile undergrounded 230 kV single-circuit transmission line. Outside of the substation, the transmission line is completely underground for approximately one mile terminating in a riser pole. The Suncrest Substation is surrounded by a hardscaped fuel modification zone. The Suncrest Substation received several upgrades during the 2020-2023 WMP cycle to improve situational awareness capabilities, significantly enhance seismic resiliency of its transformers, undergrounding of its transmission line and stationed onsite fire suppression resources. HWT will monitor the effectiveness of its currently emplaced processes, procedures, and capabilities and assess changes or enhancements as needed. HWT has current initiatives to mature its situational awareness and notional plans to add an additional water tank. There are no other currently planned projects for physical upgrades to its transmission system. HWT does not anticipate material change in its risk profile.

6.2.1.1 Projected Overall Risk Reduction

Instructions: In this section, the electrical corporation must provide a figure showing the projected overall utility risk in its service territory as a function of time, assuming the electrical corporation meets the planned timeline for implementing the activities. The figure is expected to cover at least ten years. If the electrical corporation proposes risk reduction strategies for a duration longer than ten years, this figure must show that corresponding time frame. Figure 6-1 is an example of a graph showing the long-term projected changes in overall risk.

³⁷ Pub. Util. Code § 8386(c)(3).

Figure 6-1. Example of Projected Overall Service Territory Risk



HWT is an independent transmission operator that has transmission-only assets and does not have a service territory or end-use customers. The design of HWT’s transmission infrastructure provides inherent system hardening against wildfire risk. HWT’s transmission infrastructure, in its simplest form, consists of a +300/-100 MVar SVC, within a hardscaped substation, connected to an approximately one mile undergrounded 230 kV single-circuit transmission line. Outside of the substation, the transmission line is completely underground for approximately one mile terminating in a riser pole. The Suncrest Substation is surrounded by a hardscaped fuel modification zone. The Suncrest Substation received several upgrades during the 2020-2023 WMP cycle to improve situational awareness capabilities, significantly enhance seismic resiliency of its transformers, undergrounding of its transmission line and stationed onsite fire suppression resources. HWT will monitor the effectiveness of its currently emplaced processes, procedures, and capabilities and assess changes or enhancements as needed. HWT has current initiatives to mature its situational awareness and notional plans to add an additional water tank. There are no other currently planned projects for physical upgrades to its transmission system. HWT does not anticipate material change in its risk profile.

6.2.1.2 Risk Impact of Activities

Instructions: The electrical corporation must calculate the overall expected effectiveness for risk reduction of each of its activities. The overall expected effectiveness is the expected percentage for the average amount of risk reduced by the activity. This must be calculated for overall utility risk, being a summation for wildfire risk and outage program risk, as well as wildfire risk and outage program risk respectively.

The electrical corporation must provide the cost benefit score,³⁸ broken out by overall utility risk, wildfire risk, and outage program risk. The score should be calculated for the activity overall based on overall average activity effectiveness and average unit costs.

The electrical corporation must calculate the expected % HFTD/HFRA³⁹ covered for each of its initiative activity targets over the WMP cycle. The expected % HFTD/HFRA covered is the percentage of HFTD and HFRA being worked on by the given activity from the first year of the Base plan to the last year of the Base plan. This could include the number of circuit miles or the number of assets. For example:

For covered conductor installations, the expected installations from Jan. 1, 2026, through Dec. 31, 2028 = 600 circuit miles

The total number of miles within the HFTD and HFRA = 4,250 circuit miles

The expected % HFTD/HFRA covered for the covered conductor installations activity from 2026 to 2028 is:

$$\frac{\text{units of activity}}{\text{units within HFTD/HFRA}} \times 100$$
$$\frac{600}{4,250} \times 100 = 14.12\%$$

The electrical corporation must calculate the expected % risk reduction of each of its activity targets over the WMP cycle. The expected % risk reduction is the expected percentage risk reduction for the last day for Base WMP implementation compared to the first day for Base WMP implementation. For example:

For protective devices and sensitivity settings, the total risk on Jan. 1, 2026 = 2.59×10^{-1}

After meeting its planned activity targets for protective devices and sensitivity settings, the total risk on Dec. 31, 2028 = 1.29×10^{-1}

The expected x% risk reduction for the protective devices and sensitivity settings activity in 2026 is:

³⁸ “Cost benefit score” in this instance is the calculation performed by the electrical corporation to determine the cost effectiveness in comparison to risk reduction as it aligns with the current CPUC decision.

³⁹ If an electrical corporation has identified areas outside of the HFTD to include within the HFRA, then this includes both areas. Otherwise, this would only include HFTD.

$$\frac{\text{risk before} - \text{risk after}}{\text{risk before}} \times 100$$

$$\frac{2.59 \times 10^{-1} - 1.29 \times 10^{-1}}{2.59 \times 10^{-1}} \times 100 = 50\%$$

The electrical corporation must discuss how it determined the total risk after implementation (the “risk after” component above). For instance, this could include estimating based on subject matter expertise, calculating based on historical observed reduction of ignitions, or using established understandings of effectiveness based on industry usage.

The expected % risk reduction numbers must be reported for each planned activity, when required, in the specific mitigation category sections of Sections 8–12 (see example tables in these Sections). Table 6-3 provides an example of a summary of reporting on the expected % risk reduction of activities.

The electrical corporation must also provide a step-by-step calculation showing how it derived the values provided below, similar to the examples shown above.

HWT is an independent transmission operator that has transmission-only assets and does not have a service territory or end-use customers. The design of HWT’s transmission infrastructure provides inherent system hardening against wildfire risk. HWT’s transmission infrastructure, in its simplest form, consists of a +300/-100 MVar SVC, within a hardscaped substation, connected to an approximately one mile undergrounded 230 kV single-circuit transmission line. Outside of the substation, the transmission line is completely underground for approximately one mile terminating in a riser pole. The Suncrest Substation is surrounded by a hardscaped fuel modification zone. The Suncrest Substation received several upgrades during the 2020-2023 WMP cycle to improve situational awareness capabilities, significantly enhance seismic resiliency of its transformers, undergrounding of its transmission line and stationed onsite fire suppression resources. HWT will monitor the effectiveness of its currently emplaced processes, procedures, and capabilities and assess changes or enhancements as needed. HWT has current initiatives to mature its situational awareness and notional plans to add an additional water tank. There are no other currently planned projects for physical upgrades to its transmission system. HWT does not anticipate material change in its risk profile.

6.2.1.3 Projected Risk Reduction on Highest-Risk Circuits Over the Three-Year WMP Cycle

Instructions: *The objective of the service territory risk reduction summary is to provide an integrated view of wildfire risk reduction across the electrical corporation’s service territory. The electrical corporation must provide the following information:*

- *Tabular summary of numeric risk reduction for each high-risk circuit within the top 20 percent of overall utility risk, showing risk levels before and after the implementation of*

activities. This must include the same circuits, segments, or span IDs presented in Section 5.5.2. The table must include the following information for each circuit:

- **Circuit, Segment, or Span ID:** Unique identifier for the circuit, segment, or span.
 - If there are multiple activities per ID, each must be listed separately, using an extender to provide a unique identifier.
- **Overall Utility Risk:** Numerical value for the overall utility risk before and after each activity.
- **Activities by Implementation Year:** activities the electrical corporation plans to apply to the circuit in each year of the WMP cycle.

Table 6-4 provides an example and required format of a summary of risk reduction for top-risk circuits.

Table 6-4. Example of Summary of Risk Reduction for Top-Risk Circuits

<i>Circuit, Segment, or Span ID</i>	<i>Initial Overall Utility Risk</i>	<i>[Year 1] Activities</i>	<i>[Year 1] Overall Utility Risk</i>	<i>[Year 2] Activities</i>	<i>[Year 2] Overall Utility Risk</i>	<i>[Year 3] Activities</i>	<i>[Year 3] Overall Utility Risk</i>
<i>ID001</i>	<i>1.1x10E-3</i>	<i>Undergrounding</i>	<i>0</i>	<i>-</i>	<i>0</i>	<i>-</i>	<i>0</i>
<i>ID002</i>	<i>9.5x10E-2</i>	<i>Undergrounding</i>	<i>0</i>	<i>-</i>	<i>0</i>	<i>-</i>	<i>0</i>
<i>ID003</i>	<i>9.2x10E-2</i>	<i>Protective devices and sensitivity settings</i>	<i>4.6x10E-2</i>	<i>-</i>	<i>4.7x10E-2</i>	<i>Undergrounding</i>	<i>0</i>
<i>ID004</i>	<i>8.7x10E-2</i>	<i>Protective devices and sensitivity settings</i>	<i>4.3x10E-2</i>	<i>-</i>	<i>4.7x10E-2</i>	<i>Undergrounding</i>	<i>0</i>
<i>ID005</i>	<i>8.0x10E-2</i>	<i>Protective devices and sensitivity settings</i>	<i>4.0x10E-2</i>	<i>Covered conductor installation</i>	<i>2.0x10E-2</i>	<i>-</i>	<i>2.0x10E-2</i>
<i>ID006</i>	<i>7.5x10E-2</i>	<i>Vegetation management</i>	<i>3.5x10E-2</i>	<i>-</i>	<i>3.5x10E-2</i>	<i>-</i>	<i>3.5x10E-2</i>

As noted on page 179 of Energy Safety's WMP Guidelines, the requirements of Section 6.2.1.3 do not apply to ITOs. HWT is an ITO and therefore this section is not applicable.

6.2.2 Interim Activities

Instructions: *For each activity that will require more than one year to implement,⁴⁰ the electrical corporation must evaluate the need for interim activities that will reduce risk until the primary or permanent activity is in place. In this section of its WMP, the electrical corporation must provide a description of the following:*

- *The electrical corporation's procedures for evaluating the need for interim risk reduction. If an electrical corporation determines that interim activities are not necessary for a given activity, it must explain why and how it is monitoring wildfire and PSPS risk while working to implement the activity*
- *The electrical corporation's procedures for determining which interim activities to implement*
- *The electrical corporation's characterization of each interim activity and evaluation of its specific capabilities to reduce risks, including:*
 - *Potential consequences of risk event(s) addressed by the improvement/activity*
 - *Frequency of occurrence of the risk event(s) addressed by the improvement/activity*
- *The electrical corporation's procedures for evaluating and implementing any changes in initiative effectiveness and prioritization based on time for implementation and use of interim activities, including:*
 - *The cumulative risk exposure of its activity portfolio, accounting for the time value of risk as part of activity comparisons*

Each interim activity planned by the electrical corporation for implementation on high-risk circuits must be listed as an activity in Sections 8–12. In addition, the electrical corporation must discuss interim activities in the relevant mitigation initiative (initiative) sections of the WMP and include the activities in the related target tables.

HWT has no applicable interim activities.

⁴⁰ See Section 6.1.3.3. A length of one year was selected given the need to reduce wildfire risk in areas identified as high risk during active fire seasons that would otherwise be unaddressed while the primary activity is being implemented.

7 PUBLIC SAFETY POWER SHUTOFF

Modified Instructions: *The ITO must comply with Public Utilities Code section 8386(c)(8) in regard to wildfire emergencies and Public Safety Power Shutoff (PSPS) events. Beyond that, the reporting requirements associated with Section 7 do not apply to ITOs.*

Compliance with Public Utilities Code sections 8386(c)8

The Suncrest Facility is a MVar SVC connected to an approximately one mile undergrounded 230 kV single-circuit transmission line. Since the beginning of its commercial operations, HWT has not deenergized any circuits to mitigate the risk of wildfire.

HWT is an independent transmission operator (ITO) that has transmission-only assets and does not have a service territory or end-use customers. HWT anticipates that it will never be necessary to issue a PSPS. The Interconnecting Transmission Owner, SDG&E, would be the main driver of a PSPS in the Suncrest SVC's operational area. Any PSPS issued by SDG&E that impacted its Suncrest Substation would directly impact the Suncrest SVC resulting in it automatically going offline.

8 GRID DESIGN, OPERATIONS, AND MAINTENANCE

Instructions: Each electrical corporation's WMP must include plans for grid design, operations, and maintenance programmatic areas.⁴¹

8.1 Targets

Instructions: In this section, the electrical corporation must provide qualitative and quantitative targets for each year of the three-year WMP cycle.⁴² The electrical corporation must provide at least one qualitative or quantitative target for the following initiatives:

- Grid Design and System Hardening (Section 8.2)
- Asset Inspections (Section 8.3)
- Equipment Maintenance and Repair (Section 8.4)
- Work Orders (Section 8.6)
- Grid Operations and Procedures (Section 8.7)
- Workforce Planning (Section 8.8)

Quantitative targets are required for Quality Assurance (QA) and Quality Control (QC). See Section 8.5, for detailed quantitative target requirements for QA and QC. Reporting of QA and QC quantitative targets is only required in section 8.5.

8.1.1 Qualitative Targets

Instructions: The electrical corporation must provide qualitative targets for its three-year plan for implementing and improving its grid design, operations, and maintenance,⁴³ including the following:

- Identification of which initiative(s) and activity/activities in the WMP the electrical corporation is implementing to achieve the stated target, including Tracking IDs and the Tracking ID(s) used in past WMPs ("Previous Tracking ID"), if applicable
- A target completion date
- Reference(s) to the WMP section(s) or appendix, including page numbers, where the details of the target(s) are documented and substantiated
- This information must be provided in Table 8-1 below

Initiatives with qualitative targets in the Grid Design, Operations, and Maintenance category are listed in Table 8-1 Grid Design, Operation, and Maintenance Targets by Year below.

⁴¹ Pub. Util. Code §§ 8386(c)(3), (10), (14).

⁴² All end of year targets in all sections of the WMP must follow the calendar year.

⁴³ Annual information included in this section must align with the applicable data submission.

8.1.2 Quantitative Targets

Instructions: The electrical corporation must list all quantitative targets it will use to track progress on its grid design, operations, and maintenance in its three-year plan, broken out by each year of the WMP cycle. Electrical corporations will show progress toward completing quantitative targets in subsequent reports, including data submissions and WMP Updates.⁴⁴ For each target, the electrical corporation must provide the following:

- Identification of which initiative(s) and activity/activities in the WMP the electrical corporation is implementing to achieve the stated target, including Tracking IDs and the Tracking ID(s) used in past WMPs (“Previous Tracking ID”), if applicable
- Projected targets and totals for each of the three years of the WMP cycle and relevant units for the targets
- The percentage of each activity planned to be performed within HFTD and HFRA (if applicable)
- The expected % risk reduction for each of the three years of the WMP cycle⁴⁵

The electrical corporation’s quantitative targets must provide enough detail to effectively inform efforts to improve the performance of the electrical corporation’s grid design, operations, and maintenance initiatives. Each activity must have distinct, trackable targets associated with the activity, even if the electrical corporation tracks targets internally with activities combined. Only inspection-related activities are required to have quarterly targets, with all other activities only requiring end of year total targets. At its discretion, the electrical corporation may provide further granularity as available.

Table 8-1 below provides examples of the minimum acceptable level of information.

⁴⁴ Annual information included in this section must align with applicable data submission.

⁴⁵ The expected % risk reduction is the expected percentage risk reduction per year, as described in Section 6.2.1.2.

Table 8-1.Example of Grid Design, Operation, and Maintenance Targets by year⁴⁶

Initiative	Quantitative or Qualitative Target	Activity (Tracking ID #)	Previous Tracking ID (if applicable)	Target Unit	[Year 1] Target / Status	% Planned in HFTD for [Year 1]	% Planned in HFRA for [Year 1]	% Risk Reduction for [Year 1]	[Year 2] Target / Status	% Planned in HFTD for [Year 2]	% Planned in HFRA in [Year 2]	% Risk Reduction for [Year 2]	[Year 3] Target / Status	% Planned in HFTD for [Year 3]	% HFRA planned in [Year 3]	% Risk Reduction for [Year 3]	Three-Year Total	Section; Page Number
Grid Design and System Hardening	Quantitative	Install covered conductor (GH- 4)	GH-4	Circuit Miles	175	87%	93%	3.75%	150	92%	96%	2.85%	200	95%	11%	3.57%	525	8.2; p. x
Grid Design and System Hardening	Quantitative	Install underground lines (GH-2)	GH-2	Circuit Miles	34	92%	96%	4.23%	44	90%	91%	4.87%	50	89%	94%	5.70%	128	8.2; x
Asset Inspection	Quantitative	Detailed distribution inspections (AI- 5)	AI-5	Inspections	6,700	90%	94%	0.2%	6,800	91%	93%	0.2%	6,750	90%	92%	0.4%	20,250	8.3; p. x
Asset Inspection	Qualitative	Update asset inspection protocols (AI-1)	AI-2; AI-6	n/a	Not started	n/a	n/a	Started; March 2027	n/a	n/a	n/a	Completed; February 2028	n/a	n/a	n/a	n/a	8.3; p. x	Asset Inspection

⁴⁶ Example calculations for % HFRA covered and % risk reduction provided in Section 6.2.1.2.

Initiatives with qualitative targets in the Grid Design, Operations, and Maintenance category are listed in Table 8-1 Grid Design, Operation, and Maintenance Targets by Year below.

Table 8-1. Grid Design, Operation, and Maintenance Targets by year

Initiative	Quantitative or Qualitative Target	Activity (Tracking ID #)	Previous Tracking ID (if applicable)	Target Unit	2026 Target / Status	% Planned in HFTD for 2026	% Planned in HFRA for 2026	% Risk Reduction for 2026	2027 Target / Status	% Planned in HFTD for 2027	% Planned in HFRA in 2027	% Risk Reduction for 2027	2028 Target / Status	% Planned in HFTD for 2028	% HFRA planned in 2028	% Risk Reduction for 2028	Three-Year Total	Section; Page Number
Covered conductor installation	N/A	HWT does not have any current projects under this initiative	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Underground of electric lines and/or equipment	N/A	HWT does not have any current projects under this initiative	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Distribution pole replacements and reinforcements	N/A	HWT does not have any current projects under this initiative	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Transmission pole/tower replacements and reinforcements	N/A	HWT does not have any current projects under this initiative	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Traditional overhead hardening	N/A	HWT does not have any current projects under this initiative	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Emerging grid hardening technology installations and pilots	N/A	HWT does not have any current projects under this initiative	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

Microgrids	N/A	HWT does not have any current projects under this initiative	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Installation of system automation equipment	N/A	HWT does not have any current projects under this initiative	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Line removal (in the HFTD)	N/A	HWT does not have any current projects under this initiative	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Other grid topology improvements to minimize risk of ignitions	N/A	HWT does not have any current projects under this initiative	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Other grid topology improvements to mitigate or reduce PSPS events	N/A	HWT does not have any current projects under this initiative	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Other technologies and systems not listed above	N/A	HWT does not have any current projects under this initiative	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Status updates on additional technologies being piloted	N/A	HWT does not have any current projects under this initiative	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

8.2 Grid Design and System Hardening

***Instructions:** In this section the electrical corporation must discuss how it is designing its system to reduce overall utility risk and what it is doing to strengthen its distribution, transmission, and substation infrastructure to reduce the risk of utility-related ignitions resulting in catastrophic wildfires.⁴⁷*

The electrical corporation is required to discuss grid design and system hardening for each of the following individual activities:

- 1. Covered conductor installation*
- 2. Undergrounding of electric lines and/or equipment*
- 3. Distribution pole replacements and reinforcements*
- 4. Transmission pole/tower replacements and reinforcements*
- 5. Traditional overhead hardening*
- 6. Emerging grid hardening technology installations and pilots*
- 7. Microgrids*
- 8. Installation of system automation equipment*
- 9. Line removal (in the HFTD)*
- 10. Other grid topology improvements to minimize risk of ignitions*
- 11. Other grid topology improvements to mitigate or reduce PSPS events*
- 12. Other technologies and systems not listed above*
- 13. Status updates on additional technologies being piloted*

In Sections 8.2.1–8.2.13, the electrical corporation must provide a narrative that supports the qualitative targets identified in Section 8.1.1 including the following information for each grid design and system hardening activity:

- **Overview of the activity:** *A brief description of the activity including reference to related objectives and targets. Additionally, the overview must identify whether the activity is a program, project, pilot, or study.*
- **Impact of the activity on wildfire risk**
 - *The expected percent wildfire risk reduction/effectiveness, with level of granularity included, (e.g., service territory, HFTD, circuit segment, etc.) for the activity, including an explanation of the calculation, a list of assumptions, and justifications for each assumption. A risk reduction/effectiveness of 100% means no risk remains after the electrical corporation completes the activity.*
 - *A trend analysis showing how implementation of the activity has reduced risk over time for each relevant risk and/or risk driver (e.g. vegetation contact for covered conductor installation).*

⁴⁷ Pub. Util. Code §§ 8386(c)(3), (6), (14)-(15).

- A discussion of how the activity impacts the likelihood and consequence of ignitions.
- **Impact of the activity on outage program risk**
 - The expected percent reliability risk reduction/effectiveness for the activity, including an explanation of the calculation, a list of assumptions, and justifications for each assumption. A risk reduction/effectiveness of 100% means no risk remains after the electrical corporation completes the activity.
 - A discussion of how the electrical corporation considers and evaluates the hardened status of upstream circuits/segments/spans to determine the impact of the activity on reliability risk.
 - A discussion of how the activity impacts the likelihood and consequence of outage program events, including whether an area would still be subject to PSPS events after the electrical corporation completes the activity.
 - A discussion of how the activity impacts overall reliability, including how trends are being observed. This must include evaluation of number of outages occurring, the duration for those outages, and the number of customers affected during those outages.
- **Updates to the activity:**
 - A list of the changes the electrical corporation made to the activity since its last WMP submission.
 - Justification for each of the changes, including references to lessons learned.
 - A list of planned future improvements and/or updates to the activity, including a timeline for implementation.
 - As applicable, a discussion of the status of any undergrounding work plans and progress, as required by Public Utilities Code section 8388.5(f)(2).
 - As applicable, a discussion of any evaluations related to scoping grid hardening projects to account for future grid needs (e.g., load capacity, peak demand, system flexibility).⁴⁸
- **Compatible activities:**
 - A list of all activities that can be feasibly deployed in combination and which of these activities the electrical corporation is deploying in combination with the activity to increase risk reduction effectiveness, including the section number and a link to the corresponding WMP section. This must be consistent with the evaluations performed in Section 6.1.3.1.

If the electrical corporation does not undertake one or more of the 13 activities listed above, the electrical corporation must provide a brief narrative for each activity, explaining why it does not undertake that activity.

⁴⁸ These considerations must be in alignment with the CPUC's Decision Adopting Improvements to Distribution Planning and Project Execution Process, Distribution Resource Planning Data Portals, and Integration Capacity Analysis Maps, D.24-10-030 and with the CPUC's Rulemaking to Modernize the Electric Grid for a High Distributed Energy Resources Future, R.21-06-017.

8.2.1 Covered conductor installation

HWT's Suncrest system is a Static Var Compensator (SVC) connected to a 230kV riser pole via an approximately one (1) mile long underground transmission cable. All system elements excluding the riser pole and underground cable are located within the 10 foot walls of the Suncrest substation. Covered conductors are not applicable to the Suncrest system and therefore HWT does not undertake this activity.

8.2.2 Undergrounding of electric lines and/or equipment

HWT's Suncrest system is an SVC connected to a 230kV riser pole via an approximately one (1) mile long underground transmission cable. All system elements excluding the riser pole and underground cable are located within the 10 foot walls of the Suncrest substation. HWT undergrounded its only remaining section of overhead line in Q3 2021. The Suncrest system does not currently utilize any overhead lines and therefore HWT does not undertake this activity.

8.2.3 Distribution pole replacements and reinforcements

HWT's Suncrest system is an SVC connected to a 230kV riser pole via an approximately one (1) mile long underground transmission cable. All system elements excluding the riser pole and underground cable are located within the 10 foot walls of the Suncrest substation. The Suncrest system is a transmission only system with no distribution elements and therefore HWT does not undertake this activity.

8.2.4 Transmission pole/tower replacements and reinforcements

HWT's Suncrest system is an SVC connected to a 230kV steel riser pole via an approximately one (1) mile long underground transmission cable. All system elements excluding the riser pole and underground cable are located within the 10 foot walls of the Suncrest substation. Excluding the steel riser pole, the Suncrest system has no above-ground elements outside of the Suncrest substation and therefore HWT does not undertake this activity.

8.2.5 Traditional overhead hardening

HWT's Suncrest system is an SVC connected to a 230kV riser pole via an approximately one (1) mile long underground transmission cable. All system elements excluding the riser pole and underground cable are located within the 10 foot walls of the Suncrest substation. HWT undergrounded its only section of overhead line in Q3 2021. The Suncrest system does not currently utilize any overhead lines and therefore HWT does not undertake this activity.

8.2.6 Emerging grid hardening technology installations and pilots

HWT's Suncrest system, which went into commercial operations in February 2020, is limited to an SVC connected to a 230kV riser pole via an approximately one (1) mile long underground transmission cable. HWT has no current activities for this category given the limited scope and scale of its operations.

8.2.7 Microgrids

HWT's Suncrest system is an SVC connected to a 230kV riser pole via an approximately one (1) mile long underground transmission cable. The Suncrest system is transmission only and does not have any distribution elements or serve retail customers and therefore HWT does not undertake this activity.

8.2.8 Installation of system automation equipment

HWT's Suncrest system, which went into commercial operations in February 2020, is limited to an SVC connected to a 230kV riser pole via an approximately one (1) mile long underground transmission cable. HWT has no current activities for this category given the limited scope and scale of its operations.

8.2.9 Line removal (in the HFTD)

HWT's Suncrest system is an SVC connected to a 230kV riser pole via an approximately one (1) mile long underground transmission cable. All system elements excluding the riser pole and underground cable are located within the 10 foot walls of the Suncrest substation. The underground transmission line is necessary for operation of the system and therefore HWT does not undertake this activity.

8.2.10 Other grid topology improvements to minimize risk of ignitions

HWT's Suncrest system is an SVC connected to a 230kV riser pole via an approximately one (1) mile long underground transmission cable. All system elements excluding the riser pole and underground cable are located within a hardscaped substation surround by a 10 foot concrete wall. The substation is also surrounded by a perimeter fuel modification zone which is hardscaped and periodically undergoes weed abatement. As a result, HWT does not undertake this activity.

8.2.11 Other grid topology improvements to mitigate or reduce PSPS events

HWT's Suncrest system is an SVC connected to a 230kV riser pole via an approximately one (1) mile long underground transmission cable. All system elements excluding the riser pole and

underground cable are located within a hardscaped substation surround by a 10 foot concrete wall. The substation is also surrounded by a perimeter fuel modification zone which is hardscaped and periodically undergoes weed abatement. The Suncrest system is transmission only and does not have any distribution elements or serve retail customers. HWT anticipates that it will never be necessary to issue a PSPS. The Interconnecting Transmission Owner, SDG&E, would be the main driver of a PSPS in the Suncrest SVC's operational area. Any PSPS issued by SDG&E that impacted its Suncrest Substation would directly impact the Suncrest SVC resulting in it automatically going offline. As a result, HWT does not undertake this activity.

8.2.12 Other technologies and systems not listed above

HWT's Suncrest system, which went into commercial operations in February 2020, is limited to an SVC connected to a 230kV riser pole via an approximately one (1) mile long underground transmission cable. All system elements excluding the riser pole and underground cable are located within a hardscaped substation surround by a 10 foot concrete wall. During the previous WMP cycles, HWT installed transformer seismic pads, blast walls and flame-suppressing stone in the transformer containment pits. HWT completed undergrounding of 115 feet of overhead span of transmission line in August 2021. HWT does not have any additional grid hardening activities planned for this category.

8.2.13 Status updates on additional technologies being piloted

HWT is not piloting any additional technologies and does not undertake this activity.

8.3 Asset Inspections

***Instructions:** In this section, the electrical corporation must provide an overview of its procedures for inspecting its assets.⁴⁹*

The electrical corporation must first summarize details regarding its asset inspections in Table 8-2. The table must include the following:

- **Type of inspection:** i.e., distribution, transmission, or substation.
- **Inspection program name:** Identify various inspection programs within the electrical corporation.
- **Frequency or trigger:** Identify the frequency or triggers, such as inputs from the risk model. Indicate differences in frequency or trigger by HTFD Tier, if applicable.
- **Method of inspection:** Identify the methods used to perform the inspection (e.g., patrol, detailed, aerial, climbing, and LiDAR).

⁴⁹ Pub. Util. Code § 8386(c)(10).

- **Governing standards and operating procedures:** Identify the initiative construction standards and the electrical corporation's procedures for addressing them, and other internal protocols for work described.
- **Quarterly targets:** Provide the cumulative quarterly targets for each year of the WMP cycle.⁵⁰
- **% of HFRA and HFTD covered annually by inspection type:** Determine the percentage of either circuit mileage or number of assets covered annually by the inspection type within the HFRA and HFTD.
- **Find rate:** Identify the find rate of level 1, 2, and 3 conditions over the three calendar years prior to the Base WMP submission. The find rate must be expressed as the percentage of inspections resulting in findings and identify the inspection unit.
- **Clarifying information:** Provide electrical corporation-specific risk informed triggers used for asset inspections and electrical corporation-specific definitions of the different methods of inspection.

⁵⁰ Guidelines for WMP Update will provide additional instructions on future quarterly rolling target reporting.

Table 8-2 Example of Asset Inspection, Frequency, Method and Criteria

Type	Inspection Activity (Program)	Frequency or Trigger (Note 1)	Method of Inspection (Note 2)	Governing Standards & Operating Procedures	Cumulative Quarterly Target Year 1, Q1	Cumulative Quarterly Target Year 1, Q2	Cumulative Quarterly Target Year 1, Q3	Cumulative Quarterly Target Year 1, Q4	Cumulative Quarterly Target Year 2, Q1	Cumulative Quarterly Target Year 2, Q2	Cumulative Quarterly Target Year 2, Q3	Cumulative Quarterly Target Year 2, Q4	Cumulative Quarterly Target Year 3, Q1	Cumulative Quarterly Target Year 3, Q2	Cumulative Quarterly Target Year 3, Q3	Cumulative Quarterly Target Year 3, Q4	% of HFRA and HFTD Covered Annually by Inspection Type	Condition Find Rate Level 1	Condition Find Rate Level 2	Condition Find Rate Level 3
Transmission	Patrol	1 year	Ground	GO 165	400	800	900	900	400	800	900	900	400	800	900	900	100	7% (Mile)	15% (Mile)	3% (Mile)
Distribution	Detailed	3 years	Ground	GO 165	1500	3000	4500	5000	1500	3000	4500	5000	1500	3000	4500	5000	33	3% (Asset)	15% (Asset)	12% (Asset)

The electrical corporation must then provide a narrative overview of each asset inspection activity (program) identified in the above table; Section 8.3.1 provides instructions for the overviews. The sections should be numbered Section 8.3.1 to Section 8.3.n (i.e., each asset inspection activity [program] is detailed in its own section). The electrical corporation must include inspection activities (programs) it is discontinuing or has discontinued since the last WMP submission; in these cases, the electrical corporation must explain why the activity (program) is being discontinued or has been discontinued. The electrical corporation must also include inspection activities (programs) being piloted; for pilot inspection activities (programs), the electrical corporations must include a discussion of how it measures the effectiveness of the pilot and how it determines next steps for the pilot (e.g. to expand, discontinue, or move to permanent activity [program]).

HWT provides the following summary regarding the asset inspections performed at its Suncrest substation.

Table 8-2. Asset Inspection Frequency, Methods, and Criteria

Type	Inspection Activity (Program)	Frequency or Trigger (Note 1)	Method of Inspection (Note 2)	Governing Standards & Operating Procedures	Cumulative Quarterly Target 2026, Q1	Cumulative Quarterly Target 2026, Q2	Cumulative Quarterly Target 2026, Q3	Cumulative Quarterly Target 2026, Q4	Cumulative Quarterly Target 2027, Q1	Cumulative Quarterly Target 2027, Q2	Cumulative Quarterly Target 2027, Q3	Cumulative Quarterly Target 2027, Q4	Cumulative Quarterly Target 2028, Q1	Cumulative Quarterly Target 2028, Q2	Cumulative Quarterly Target 2028, Q3	Cumulative Quarterly Target 2028, Q4	% of HFRA and HFTD Covered Annually by Inspection Type	Condition Find Rate Level 1	Condition Find Rate Level 2	Condition Find Rate Level 3
Transmission	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Distribution	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Substation	Visual inspection, and aerial*	Monthly	Ground Drone	GO 174 HWT Wildfire Condition Assessment Procedure **	3	6	9	12	3	6	9	12	3	6	9	12	100	0% (Asset)	0% (Asset)	0% (Asset)

*HWT will utilize a drone in the box for supplemental aerial inspection of substation on a monthly basis, however visual ground inspections will remain primary means of inspection.

** Procedure includes task items for inspecting transmission elements of the Suncrest system

8.3.1 Substation Inspection

8.3.1.1 Overview

Instructions: In this section, the electrical corporation must provide an overview of the individual asset inspection activity (program), including inspection criteria and the various inspection methods used for each inspection activity (program).

Include relevant visuals and graphics depicting the workflow and decision-making process the electrical corporation uses for the inspection activity (program)(see the example in Figure 8-1).

HWT conducts regular monthly inspections of the Suncrest Facility in addition to extra inspections ahead of extreme weather conditions at the discretion of field personnel. HWT utilizes its HWT Wildfire Condition Assessment Procedure to conduct its regular monthly inspections and for any supplemental or discretionary inspection. HWT plans to continue its cadence of asset inspections. The inspections include general checks and measurements, visual inspections, general housekeeping, and vegetation control. HWT will also utilize a drone in the box for monthly aerial inspections to supplement the monthly visual inspections performed by field personnel, however visual ground inspections will remain the primary means of asset inspection.

Given its limited footprint and the size and scope of its operations, HWT's inspection program is schedule-based. Asset management and inspections are conducted in accordance with manufacturer's specification and applicable maintenance procedures.

8.3.1.2 Frequency or Trigger

Instructions: In this section, the electrical corporation must identify the frequency (including how frequency may differ by HFTD Tier or other risk designation[s]) or triggers used in the inspection activity (program), such as inputs from the risk model.

If the inspection activity (program) is schedule-based, the electrical corporation must explain how it uses risk prioritization in the scheduling of the inspection activity (program) to target high-risk areas. If the electrical corporation does not use risk prioritization in the scheduling of the inspection activity (program), it must explain why.

The Suncrest Facility is HWT's only operating asset, and it is sited in a Tier 3 HFTD. However, the Suncrest Facility is a transmission-only system with no overhead lines and no distribution elements. The Suncrest Facility is hardscaped and utilizes an underground cable which is monitored in real time. Given its limited footprint and the size and scope of its operations, HWT's inspection program is schedule-based with additional inspections scheduled at the discretion of field personnel in advance of real time events such as start of wildfire season, RFW days, fire event in the area, etc.

8.3.1.3 Accomplishments, Roadblocks, and Updates

Instructions: In this section, the electrical corporation must discuss:

- *How the electrical corporation measures success for the inspection activity (program) (excluding routine inspections)*
- *Roadblocks the electrical corporation has encountered while implementing the inspection activity (program) and how the electrical corporation has addressed the roadblocks*
- *Changes/updates to the inspection activity (program) since the last WMP submission, including known future plans (beyond the current year) and new/novel strategies the electrical corporation may implement in the next five years, including references to and strategies from pilot projects and research*

HWT's operational assets are limited to the Suncrest Facility, which is a MVar SVC connected to an approximately one mile underground cable. The facility includes a substation which houses the majority of the transmission elements. The Suncrest Facility began commercial operations in Q1 2020. In view of HWT's current limited footprint with one operational transmission asset, HWT has a small staff overseeing HWT operations, including dedicated on-site staff performing asset inspection and maintenance work, as well as remote system operators that remotely control the asset 24/7 from a North American Electric Reliability Corporation (NERC)-certified control center. All HWT maintenance work, including asset inspections, is carried out by dedicated HWT Operations personnel and qualified contractors that, by reason of training, experience, and instruction, are qualified to perform the task.

There have been no material changes to HWT's inspection program since the last WMP submission. However, in Q2 of 2025 HWT began testing the use of a drone in the box to provide supplemental aerial inspection of its substation during the performance of the monthly substation inspection. HWT has not encountered any roadblocks in the implementation of its inspection program. There are no current plans to materially alter the inspection program, excluding the utilization of the drone in the box in a supplemental capacity. HWT will continue to monitor the effectiveness of the current inspection program as it gains operational experience and learns additional best practices.

8.4 Equipment Maintenance and Repair

Instructions: In this section, in addition to the information described above regarding distribution, transmission, and substation inspections, the electrical corporation must provide a brief narrative of maintenance activity (programs).⁵¹ As a narrative, the electrical corporation must include its strategy for maintenance, such as whether the electrical corporation replaces or upgrades facilities/equipment proactively (for example, an electrical corporation may monitor dissolved

⁵¹ Pub. Util. Code §§ 8386(c)(3), (10).

gases in its transformers to detect potential transformer failures to alert engineering and maintenance personnel or component lifecycle management) or if it runs its facilities/equipment to failure. The narrative must include, at minimum, the following types of equipment:

- 1. Capacitors*
- 2. Circuit breakers*
- 3. Connectors, including hotline clamps*
- 4. Conductor, including covered conductor*
- 5. Fuses, including expulsion fuses*
- 6. Distribution pole*
- 7. Lightning arrestors*
- 8. Reclosers*
- 9. Splices*
- 10. Transmission poles/towers*
- 11. Transformers*
- 12. Non-exempt⁵² equipment*
- 13. Pre-GO 95 legacy equipment*
- 14. Other equipment not listed*

For equipment types 12–14 above, the electrical corporation must include sub-categories for each relevant equipment type. For each equipment type, the electrical corporation must include sections for the following information:

Condition monitoring: *a description of how the electrical corporation monitors the condition of the equipment (e.g., human visual inspection, automated visual inspection, human sensor readings, automated sensor readings).*

- ***Maintenance strategy:*** *identification and brief description of the maintenance strategy (e.g. reactive, preventative, predictive, reliability-centered).*
- ***Replacement/repair condition:*** *a description of how equipment is identified for repair or replacement (e.g., time interval, inspection finding, sensor reading, predictive maintenance, data analytics, machine learning).*
- ***Timeframe for remediation:*** *a list of possible conditions and findings, including the priority level and associated timeframes for remediation of each.*

⁵² “Non-exempt” in this instance pertaining to equipment that must comply with clearances specified within Public Resource Code (PRC) § 4292 and PRC § 4293.

- **Failure rate:** *the number of total failures attributed to the given equipment type in the HFTD and HFRA⁵³ during the three calendar years prior to the base WMP submission, broken out by distribution, transmission, and substation. The failure rate must include the likelihood of failure based on the ratio of number of failures to the number of total assets in-field within the HFTD/HFRA for the equipment type.*
- **Ignition rate:** *the total number of CPUC-reportable ignitions attributed to the equipment type in the HFTD and HFRA during the ten calendar years prior to the base WMP submission, broken out by distribution, transmission, and substation. The ignition rate must include evaluation of the likelihood that an equipment failure will propagate into an ignition based on the ratio of the number of failures to the number of ignitions attributed to the equipment type.*
- **Failure and ignition causes:** *A narrative describing root cause analyses performed for failures and associated CPUC ignitions within the HFTD and HFRA, including any lessons learned and solutions implemented to decrease ignition rates.*

8.4.1 Capacitors

The Suncrest facility is a new facility that commenced operations in February 2020. The only capacitors within the Suncrest system are associated with equipment situated within the substation. Capacitors are inspected on a monthly basis through task items as identified in HWT's Wildfire Mitigation Condition Assessment Procedure. In view of HWT's current limited footprint with one operational transmission asset, HWT has a small staff overseeing HWT operations, including dedicated on-site staff performing asset inspection and maintenance work, as well as remote system operators that remotely control the asset 24/7 from a North American Electric Reliability Corporation (NERC)-certified control center. All HWT maintenance work, including asset inspections, is carried out by dedicated HWT Operations personnel and qualified contractors that, by reason of training, experience, and instruction, are qualified to perform the task. Operations personnel maintain and operate the HWT Facilities in accordance with good utility practice, sound engineering judgment, the guidelines as outlined in applicable NERC reliability standards, laws, and regulations. The HWT operations personnel take proper care to ensure the safety of personnel and the public in performing maintenance duties. Maintenance practices are approved and audited in accordance with the CAISO Transmission Maintenance, and address the inspections, measurements, checks, tests, and analysis intended to identify any problems that may be either averted completely or can be rectified before resulting in a more serious failure to equipment or to the operation of the facility. Maintenance practices are also based on the recommendations of original equipment manufacturer and leveraged operational

⁵³ Equipment that falls in both the HFTD and HFRA should not be counted twice. The number of failures should include all equipment that is in the HFTD Tier 2 and 3 and all equipment that is in the utility defined HFRA beyond the HFTD.

experience of HWT's affiliates. HWT has not had any capacitor failures or associated ignitions in its operating history.

8.4.2 Circuit breakers

The Suncrest facility is a new facility that commenced operations in February 2020. The only circuit breakers within the Suncrest system are associated with equipment situated within the substation. Circuit breakers are inspected on a monthly basis through task items as identified in HWT's Wildfire Mitigation Condition Assessment Procedure. In view of HWT's current limited footprint with one operational transmission asset, HWT has a small staff overseeing HWT operations, including dedicated on-site staff performing asset inspection and maintenance work, as well as remote system operators that remotely control the asset 24/7 from a North American Electric Reliability Corporation (NERC)-certified control center. All HWT maintenance work, including asset inspections, is carried out by dedicated HWT Operations personnel and qualified contractors that, by reason of training, experience, and instruction, are qualified to perform the task. Operations personnel maintain and operate the HWT Facilities in accordance with good utility practice, sound engineering judgment, the guidelines as outlined in applicable NERC reliability standards, laws, and regulations. The HWT operations personnel take proper care to ensure the safety of personnel and the public in performing maintenance duties. Maintenance practices are approved and audited in accordance with the CAISO Transmission Maintenance, and address the inspections, measurements, checks, tests, and analysis intended to identify any problems that may be either averted completely or can be rectified before resulting in a more serious failure to equipment or to the operation of the facility. Maintenance practices are also based on the recommendations of original equipment manufacturer and leveraged operational experience of HWT's affiliates. HWT has not had any circuit breaker failures or associated ignitions in its operating history.

8.4.3 Connectors, including hotline clamps

The Suncrest facility is a new facility that commenced operations in February 2020. The only connectors within the Suncrest system are associated with equipment situated within the substation. Connectors are inspected on a monthly basis through task items as identified in HWT's Wildfire Mitigation Condition Assessment Procedure. In view of HWT's current limited footprint with one operational transmission asset, HWT has a small staff overseeing HWT operations, including dedicated on-site staff performing asset inspection and maintenance work, as well as remote system operators that remotely control the asset 24/7 from a North American Electric Reliability Corporation (NERC)-certified control center. All HWT maintenance work, including asset inspections, is carried out by dedicated HWT Operations personnel and qualified contractors that, by reason of training, experience, and instruction, are qualified to perform the task. Operations personnel maintain and operate the HWT Facilities in accordance with good utility practice, sound engineering judgment, the guidelines as outlined in applicable NERC reliability standards, laws, and regulations. The HWT operations personnel take proper care to

ensure the safety of personnel and the public in performing maintenance duties. Maintenance practices are approved and audited in accordance with the CAISO Transmission Maintenance, and address the inspections, measurements, checks, tests, and analysis intended to identify any problems that may be either averted completely or can be rectified before resulting in a more serious failure to equipment or to the operation of the facility. Maintenance practices are also based on the recommendations of original equipment manufacturer and leveraged operational experience of HWT's affiliates. HWT has not had any connector failures or associated ignitions in its operating history.

8.4.4 Conductor, including covered conductor

The Suncrest facility is a new facility that commenced operations in February 2020. The only conductors within the Suncrest system are associated with equipment situated within the substation. Conductors are inspected on a monthly basis through task items as identified in HWT's Wildfire Mitigation Condition Assessment Procedure. In view of HWT's current limited footprint with one operational transmission asset, HWT has a small staff overseeing HWT operations, including dedicated on-site staff performing asset inspection and maintenance work, as well as remote system operators that remotely control the asset 24/7 from a North American Electric Reliability Corporation (NERC)-certified control center. All HWT maintenance work, including asset inspections, is carried out by dedicated HWT Operations personnel and qualified contractors that, by reason of training, experience, and instruction, are qualified to perform the task. Operations personnel maintain and operate the HWT Facilities in accordance with good utility practice, sound engineering judgment, the guidelines as outlined in applicable NERC reliability standards, laws, and regulations. The HWT operations personnel take proper care to ensure the safety of personnel and the public in performing maintenance duties. Maintenance practices are approved and audited in accordance with the CAISO Transmission Maintenance, and address the inspections, measurements, checks, tests, and analysis intended to identify any problems that may be either averted completely or can be rectified before resulting in a more serious failure to equipment or to the operation of the facility. Maintenance practices are also based on the recommendations of original equipment manufacturer and leveraged operational experience of HWT's affiliates. HWT has not had any conductor failures or associated ignitions in its operating history.

8.4.5 Fuses, including expulsion fuses

The Suncrest facility is a new facility that commenced operations in February 2020. The only fuses within the Suncrest system are associated with equipment situated within the substation. Fuses and/or associated systems are inspected on a monthly basis through task items as identified in HWT's Wildfire Mitigation Condition Assessment Procedure. In view of HWT's current limited footprint with one operational transmission asset, HWT has a small staff overseeing HWT operations, including dedicated on-site staff performing asset inspection and maintenance work, as well as remote system operators that remotely control the asset 24/7 from a North American

Electric Reliability Corporation (NERC)-certified control center. All HWT maintenance work, including asset inspections, is carried out by dedicated HWT Operations personnel and qualified contractors that, by reason of training, experience, and instruction, are qualified to perform the task. Operations personnel maintain and operate the HWT Facilities in accordance with good utility practice, sound engineering judgment, the guidelines as outlined in applicable NERC reliability standards, laws, and regulations. The HWT operations personnel take proper care to ensure the safety of personnel and the public in performing maintenance duties. Maintenance practices are approved and audited in accordance with the CAISO Transmission Maintenance, and address the inspections, measurements, checks, tests, and analysis intended to identify any problems that may be either averted completely or can be rectified before resulting in a more serious failure to equipment or to the operation of the facility. Maintenance practices are also based on the recommendations of original equipment manufacturer and leveraged operational experience of HWT's affiliates. HWT has not had any fuse failures or associated ignitions in its operating history.

8.4.6 Distribution pole

The Suncrest system is transmission only and does not utilize any distribution elements.

8.4.7 Lightning arrestors

The Suncrest facility is a new facility that commenced operations in February 2020. The only lightning arrestors within the Suncrest system are situated around the substation yard. Lightning arrestors are inspected on a monthly basis through task items as identified in HWT's Wildfire Mitigation Condition Assessment Procedure. In view of HWT's current limited footprint with one operational transmission asset, HWT has a small staff overseeing HWT operations, including dedicated on-site staff performing asset inspection and maintenance work, as well as remote system operators that remotely control the asset 24/7 from a North American Electric Reliability Corporation (NERC)-certified control center. All HWT maintenance work, including asset inspections, is carried out by dedicated HWT Operations personnel and qualified contractors that, by reason of training, experience, and instruction, are qualified to perform the task. Operations personnel maintain and operate the HWT Facilities in accordance with good utility practice, sound engineering judgment, the guidelines as outlined in applicable NERC reliability standards, laws, and regulations. The HWT operations personnel take proper care to ensure the safety of personnel and the public in performing maintenance duties. Maintenance practices are approved and audited in accordance with the CAISO Transmission Maintenance, and address the inspections, measurements, checks, tests, and analysis intended to identify any problems that may be either averted completely or can be rectified before resulting in a more serious failure to equipment or to the operation of the facility. Maintenance practices are also based on the recommendations of original equipment manufacturer and leveraged operational experience of HWT's affiliates. HWT has not had any lightning arrestor failures or associated ignitions in its operating history.

8.4.8 Reclosers

The Suncrest system does not utilize reclosers.

8.4.9 Splices

The Suncrest facility is a new facility that commenced operations in February 2020. The system does not utilize any overhead splices. The underground cable and associated splices in are checked every three years via a manhole access point. In 2021, HWT installed a cable monitoring system for its underground cable which provides continuous real-time thermal and partial discharge monitoring for the 230kV underground cable at the Suncrest Facility. In view of HWT's current limited footprint with one operational transmission asset, HWT has a small staff overseeing HWT operations, including dedicated on-site staff performing asset inspection and maintenance work, as well as remote system operators that remotely control the asset 24/7 from a North American Electric Reliability Corporation (NERC)-certified control center. All HWT maintenance work, including asset inspections, is carried out by dedicated HWT Operations personnel and qualified contractors that, by reason of training, experience, and instruction, are qualified to perform the task. Operations personnel maintain and operate the HWT Facilities in accordance with good utility practice, sound engineering judgment, the guidelines as outlined in applicable NERC reliability standards, laws, and regulations. The HWT operations personnel take proper care to ensure the safety of personnel and the public in performing maintenance duties. Maintenance practices are approved and audited in accordance with the CAISO Transmission Maintenance, and address the inspections, measurements, checks, tests, and analysis intended to identify any problems that may be either averted completely or can be rectified before resulting in a more serious failure to equipment or to the operation of the facility. Maintenance practices are also based on the recommendations of original equipment manufacturer and leveraged operational experience of HWT's affiliates. HWT has not had any splice failures or associated ignitions in its operating history.

8.4.10 Transmission poles/towers

The Suncrest facility is a new facility that commenced operations in February 2020. The SVC is connected to SDG&E's (San Diego Gas & Electric) system via HWT's 230kV riser pole and an approximately one (1) mile long underground (UG) cable. The riser pole is inspected on a monthly basis through task items as identified in HWT's Wildfire Mitigation Condition Assessment Procedure. In view of HWT's current limited footprint with one operational transmission asset, HWT has a small staff overseeing HWT operations, including dedicated on-site staff performing asset inspection and maintenance work, as well as remote system operators that remotely control the asset 24/7 from a North American Electric Reliability Corporation (NERC)-certified control center. All HWT maintenance work, including asset inspections, is carried out by dedicated HWT Operations personnel and qualified contractors that, by reason of training, experience, and instruction, are qualified to perform the task. Operations personnel maintain and operate the HWT Facilities in accordance with good utility practice, sound engineering

judgment, the guidelines as outlined in applicable NERC reliability standards, laws, and regulations. The HWT operations personnel take proper care to ensure the safety of personnel and the public in performing maintenance duties. Maintenance practices are approved and audited in accordance with the CAISO Transmission Maintenance, and address the inspections, measurements, checks, tests, and analysis intended to identify any problems that may be either averted completely or can be rectified before resulting in a more serious failure to equipment or to the operation of the facility. Maintenance practices are also based on the recommendations of original equipment manufacturer and leveraged operational experience of HWT's affiliates. HWT has not had any riser pole failures or associated ignitions in its operating history.

8.4.11 Transformers

The Suncrest facility is a new facility that commenced operations in February 2020. The Suncrest system has one in-service transformer and one spare transformer. The transformers are inspected on a monthly basis through task items as identified in HWT's Wildfire Mitigation Condition Assessment Procedure. During the 2020-2022 WMP cycle, an oil gas monitoring system was installed on the transformers which monitors oil condition in real time. Additionally, during the same period HWT installed transformer seismic pads, blast walls and flame-suppressing stone in the transformer containment pits. In view of HWT's current limited footprint with one operational transmission asset, HWT has a small staff overseeing HWT operations, including dedicated on-site staff performing asset inspection and maintenance work, as well as remote system operators that remotely control the asset 24/7 from a North American Electric Reliability Corporation (NERC)-certified control center. All HWT maintenance work, including asset inspections, is carried out by dedicated HWT Operations personnel and qualified contractors that, by reason of training, experience, and instruction, are qualified to perform the task. Operations personnel maintain and operate the HWT Facilities in accordance with good utility practice, sound engineering judgment, the guidelines as outlined in applicable NERC reliability standards, laws, and regulations. The HWT operations personnel take proper care to ensure the safety of personnel and the public in performing maintenance duties. Maintenance practices are approved and audited in accordance with the CAISO Transmission Maintenance, and address the inspections, measurements, checks, tests, and analysis intended to identify any problems that may be either averted completely or can be rectified before resulting in a more serious failure to equipment or to the operation of the facility. Maintenance practices are also based on the recommendations of original equipment manufacturer and leveraged operational experience of HWT's affiliates. HWT has not had any transformer failures or associated ignitions in its operating history.

8.4.12 Non-exempt equipment

Not applicable as HWT does not have any non-exempt equipment.

8.4.13 Pre-GO 95 legacy equipment

Not applicable as HWT does not have any pre-GO 95 legacy equipment.

8.4.14 Other Equipment not listed

HWT's Suncrest system also makes use of a battery system, reactors, and arrestors as key components of the static var compensator. All such equipment within the Suncrest system are sited within the substation and in the case of the arrestors, also at the riser pole. Equipment are inspected on a monthly basis through task items as identified in HWT's Wildfire Mitigation Condition Assessment Procedure. In view of HWT's current limited footprint with one operational transmission asset, HWT has a small staff overseeing HWT operations, including dedicated on-site staff performing asset inspection and maintenance work, as well as remote system operators that remotely control the asset 24/7 from a North American Electric Reliability Corporation (NERC)-certified control center. All HWT maintenance work, including asset inspections, is carried out by dedicated HWT Operations personnel and qualified contractors that, by reason of training, experience, and instruction, are qualified to perform the task. Operations personnel maintain and operate the HWT Facilities in accordance with good utility practice, sound engineering judgment, the guidelines as outlined in applicable NERC reliability standards, laws, and regulations. The HWT operations personnel take proper care to ensure the safety of personnel and the public in performing maintenance duties. Maintenance practices are approved and audited in accordance with the CAISO Transmission Maintenance, and address the inspections, measurements, checks, tests, and analysis intended to identify any problems that may be either averted completely or can be rectified before resulting in a more serious failure to equipment or to the operation of the facility. Maintenance practices are also based on the recommendations of original equipment manufacturer and leveraged operational experience of HWT's affiliates. HWT has not had any failures or associated ignitions in its operating history.

8.5 Quality Assurance and Quality Control

8.5.1 Overview, Objectives and Targets

Instructions: *In this section, the electrical corporation must provide an overview of each of its QA and QC activities for grid design, asset inspections and maintenance.⁵⁴ This overview must include the following for each program:*

- *Initiative/activity being audited (each initiative/activity name must correspond to an initiative/activity described in Sections 8.2–8.4)*
- *Tracking ID from Table 8-1 or 8-2*

⁵⁴ Pub. Util. Code §§ 8386(c)(10), (22).

- Quality program type (QA or QC)
- Objective of each QA and QC program

Table 8-3 provides an example of the required level of detail. At a minimum, Table 8-3 must include the following types of activities: new construction, corrective repair work, asset inspections (as described in Section 8.3), and any additional asset maintenance.

Table 8-3. Example of Grid Design, Asset Inspections, and Maintenance
QA and QC Program Objectives

Initiative/Activity Being Audited	Tracking ID	Quality Program Type	Objective of the Quality Program
Covered Conductor Installation	GH-04	QA	Ensure that new construction meets applicable standards.
Detailed Distribution Inspections	AI-09	QC	Ensure inspections are following electrical corporation procedures for inspections.
Detailed Distribution Inspection Finding Remediation	AI-16	QA	Test personnel knowledge of applicable standards t

The electrical corporation must also provide the following tabular information for each QA and QC program:

- Initiative/activity being audited (each initiative/activity name must correspond to an initiative/activity described in Sections 8.2–8.4)
- Type of audit (e.g. desktop or field)
- Population⁵⁵/sample unit
- Population size for each audited initiative/activity for each year of the three-year WMP cycle
- Sample size for each audited initiative/activity for each year of the three-year WMP cycle
- Percent of sample in the HFTD for each audited initiative/activity for each year of the three-year WMP cycle
- Confidence level and Margin of Error (MOE)
- Target pass rate for each audited initiative/activity for each year of the three-year WMP cycle

⁵⁵ In this section, a population may be the number of circuit miles inspected, the number of assets inspected, etc.

Table 8-4 provides an example of the appropriate level of detail and required format. At a minimum, Table 8-4 must include the following types of activities: new construction, corrective repair work, asset inspections (as described in Section 8.3), and any additional asset maintenance.

Table 8-4. Example of Grid Design, Asset Inspections, and Maintenance QA and QC Activity Targets

Initiative/ Activity Being Audited	Type of Audit	Population/ Sample Unit	[Year 1]: Population Size	[Year 1]: Sample Size	[Year 2]: Population Size	[Year 2]: Sample Size	[Year 3]: Population Size	[Year 3]: Sample Size	Percent of Sample in the HFTD	Confidence level / MOE	[Year 1]: Pass Rate Target	[Year 2]: Pass Rate Target
Detailed Distribution Inspections - Ground	Field	Asset Inspection	5,000	1,347	5,000	1,347	5,000	1,347	75%	99%/3%	95%	97%
Covered Conductor Installation	Field	Circuit miles	100	10	100	10	100	10	95%	95%/2%	95%	97%
Detailed Distribution Inspections - Drone	Desktop	Asset Inspection	500	135	500	135	500	135	90%	99%/3%	95%	97%

Due to the limited scale and scope of HWT's operation, QA/QC activities are not as extensive as those utilities with large footprints.

Asset management and inspection tasks are tracked and reported as complete in HWT's asset management program. Field operations personnel review results of monthly equipment inspections. Any identified issues which need further mitigation will be discussed and addressed with the appropriate subject matter expert (SME) or the supervisor as required. Issues are documented and monitored by entering corresponding work tasks in the database. To ensure the procedures and processes are being followed, HWT has added a task item to formalize the process of its field engineers to annually conducting a QA/QC review of at least one month's inspections report, that they did not originate, to confirm accuracy in completion in accordance with HWT's applicable operations procedures.

This review also ensures sustainment of efforts to identify any potential sources of ignition and near misses. HWT plans to continue its cadence of periodic asset inspections. As HWT gains more operational experience, it will evaluate making appropriate changes to its asset management and inspections procedures, including QA / QC processes. As a result, Table 8-3 and Table 8-4 are marked N/A meaning "Not Applicable".

Table 8-3. Grid Design, Asset Inspections, and Maintenance QA and QC Program Objectives

Initiative/Activity Being Audited	Tracking ID	Quality Program Type	Objective of the Quality Program
N/A	N/A	N/A	N/A

Table 8-4. Grid Design, Asset Inspections, and Maintenance QA and QC Activity Targets

Initiative/ Activity Being Audited	Type of Audit	Population/ Sample Unit	2026: Population Size	2026: Sample Size	2027: Population Size	2027: Sample Size	2028: Population Size	2028: Sample Size	Percent of Sample in the HFTD	Confidence level / MOE	2026: Pass Rate Target	2027: Pass Rate Target	2028: Pass Rate Target
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

8.5.2 QA and QC Procedures

Instructions: *In this section, the electrical corporation must list the applicable procedure(s), including the version(s) and effective date(s), used for each grid design, operation, and maintenance QA and QC program listed in Table 8-3.*

Due to the limited scale and scope of HWT's operation, QA/QC activities are not as extensive as those utilities with large footprints.

Asset management and inspection tasks are tracked and reported as complete in HWT's asset management program. Field operations personnel review results of monthly equipment inspections. Any identified issues which need further mitigation will be discussed and addressed with the appropriate subject matter expert (SME) or the supervisor as required. Issues are documented and monitored by entering corresponding work tasks in the database. To ensure the procedures and processes are being followed, there is a task item in AMP, HWT's maintenance management program, which formalizes the process of its field engineers to annually conducting a QA/QC review of at least one month's inspections report, that they did not originate, to confirm accuracy in completion in accordance with HWT's applicable operations procedures.

8.5.3 Sampling Plan

Instructions: *In this section, the electrical corporation must describe how it determines the sample for each QA and QC program listed in Table 8-4. This must include how HFTD tier or other risk designations affect the sampling plan, and how the electrical corporation ensures samples are representative of the population.*

Due to the limited scale and scope of HWT's operation, QA/QC activities are not as extensive as those utilities with large footprints. Asset management and inspection tasks are tracked and reported as complete in HWT's asset management program. Field operations personnel review results of monthly equipment inspections. To ensure the procedures and processes are being followed, there is a task item in AMP, HWT's maintenance management program, which formalizes the process of its field engineers to annually conducting a QA/QC review of at least one month's inspections report, that they did not originate, to confirm accuracy in completion in accordance with HWT's applicable operations procedures.

8.5.4 Pass Rate Calculation

Instructions: *In this section, the electrical corporation must describe how it calculates pass rates. This description must include:*

- *The sample unit that generates the pass rate for each QA and QC program (e.g., for*

detailed distribution inspections, the sample unit that generates the pass rate may be a single inspection that passes or fails a QC audit).

- *The pass and failure criteria for each initiative/activity listed in table 8-3, including a discussion of any weighted contributions to the pass rate.*

Due to the limited scale and scope of HWT's operation, QA/QC activities are not as extensive as those utilities with large footprints. Inspections occur on a monthly basis and to ensure the procedures and processes are being followed, there is a task item in AMP, HWT's maintenance management program, which formalizes the process of its field engineers to annually conducting a QA/QC review of at least one month's inspections report, that they did not originate, to confirm accuracy in completion in accordance with HWT's applicable operations procedures. Any identified issues which need further mitigation will be discussed and addressed with the appropriate subject matter expert (SME) or the supervisor as required. As a result of the limited scale and scope of operations, HWT does not calculate a pass rate.

8.5.5 Other Metrics

Instructions: *In this section, the electrical corporation must list metrics used by the electrical corporation to evaluate the effectiveness of its QA and QC programs and procedures (e.g. audit pass rates, outage rate within six months of inspection attributed to equipment condition or failure, new construction rework rate).*

Due to the limited scale and scope of HWT's operation, QA/QC activities are not as extensive as those utilities with large footprints. HWT's maintenance practices are approved and audited on an annual basis in accordance with the CAISO Transmission Maintenance Procedures. Actual availability and outage statistics are also annually provided to the CAISO.

8.5.6 Documentation of Findings

Instructions: *In this section, the electrical corporation must describe how it documents its QA and QC findings and incorporates lessons learned from those findings into corrective actions, trainings, and procedures. This must include a description of how the electrical corporation accounts for and documents the following when improving its inspections and maintenance QA and QC processes:*

- *The number of inspections reviewed*
- *The number of new issues identified*
- *The number of repairs with a shortened deadline*
- *The number of repairs with a longer deadline*
- *The number of recommended repairs cancelled*

Due to the limited scale and scope of HWT's operation, QA/QC activities are not as extensive as those utilities with large footprints. Inspections occur on a monthly basis and to ensure the

procedures and processes are being followed, there is a task item in AMP, HWT's maintenance management program, which formalizes the process of its field engineers to annually conducting a QA/QC review of at least one month's inspections report, that they did not originate, to confirm accuracy in completion in accordance with HWT's applicable operations procedures. Any identified issues which need further mitigation will be discussed and addressed with the appropriate subject matter expert (SME) or the supervisor as required. Issues/findings that cannot be addressed during inspection are inputted into AMP and tracked for correction.

8.5.7 Changes to QA and QC Since Last WMP and Planned Improvements

Instructions: *In this section, the electrical corporation must describe:*

- *A list of changes the electrical corporation made to its QA and QC procedure(s) since its last WMP submission*
- *Justification for each of the changes including references to lessons learned as applicable*
- *A list of planned future improvements and/or updates to QA and QC procedure(s) including a timeline for implementation*

The only change to HWT's QA/QC process was made in 2024 which was to add a task item in AMP, HWT's maintenance management program, to formalize the process of its field engineers to annually conducting a QA/QC review of at least one month's inspections report, that they did not originate, to confirm accuracy in completion in accordance with HWT's applicable operations procedures. HWT plans to continue its cadence of periodic asset inspections. As HWT gains more operational experience, it will evaluate making appropriate changes to its asset management and inspections procedures, including QA / QC processes.

8.6 Work Orders

Instructions: *to manage its open work orders resulting from inspections that prescribe asset management activities.⁵⁶ This overview must include a brief narrative that provides:*

- *Reference to procedures documenting the work order process. The electrical corporation must provide a summary of these procedures or provide a copy in the supporting documents location on its website.*
- *A description of the plan for correcting any past due work orders (i.e., open work orders that have passed remediation deadlines), if applicable including the estimated date past due work orders in HFTD will be completed.*
- *A description of how work orders are prioritized based on risk.*
- *A description of procedures the electrical corporation uses for monitoring and/or reinspecting open work orders.*
- *A discussion of how past trends of open work orders have informed the electrical*

⁵⁶ Pub. Util. Code §§ 8386(c)(10), (14).

corporation's current procedures and prioritization for addressing work orders. This must include analysis of the following:

- In addition, each electrical corporation must provide an aging report for work orders past due 79 (Table 8-5 and Table 8-6 provide examples).
- Types of findings within the backlog
- Equipment types for the findings within the backlog
- Reinspection frequency for findings
- Outcomes of reinspection, including changes to prioritization or expected due dates
- Prioritization level within the backlog⁵⁷

In addition, each electrical corporation must provide an aging report for work orders past due⁵⁸ (Table 8-5 and Table 8-6 provide examples).

Table 8-5. Example of Number of Past Due Asset Work Orders Categorized by Age

HFTD Area	0-30 Days	31-90 Days	91-180 Days	181+ Days
Non-HFTD				
HFTD Tier 2				
HFTD Tier 3				

Table 8-6. Example of Number of Past Due Asset Work Orders Categorized by Age for Priority Levels⁵⁹

Priority Level	0-30 Days	31-90 Days	91-180 Days	181+ Days
Priority 1				
Priority 2				
Priority 3				

Due to the limited scale and scope of HWT's operation, work orders are addressed with HWT's operations teams through the course of scheduled periodic maintenance inspections and activities. Work orders would be inputted into AMP, HWT's maintenance management program, and tracked through completion. HWT has no past due asset work orders. In Table 8-5 and Table 8-6 are marked N/A meaning "Not Applicable" as HWT no assets in Non-HFTD or HFTD Tier 2 areas.

Table 8-5. Example of Number of Past Due Asset Work Orders Categorized by Age

HFTD Area	0-30 Days	31-90 Days	91-180 Days	181+ Days
Non-HFTD	N/A	N/A	N/A	N/A
HFTD Tier 2	N/A	N/A	N/A	N/A

⁵⁷ ECs must include the associated GO 95 Rule 18 level. If the EC uses a different prioritization level system, this must be included in addition to the GO 95 levels, with an explanation as to why the EC is using a different system.

⁵⁸ A past due work order is any work order that remains open beyond the shorter of two timeframes: the one required by the electrical corporation, or the one required by GO 95.

⁵⁹ Priority levels as defined by GO 95 Rule 18.

HFTD Tier 3	0	0	0	0
-------------	---	---	---	---

Table 8-6. Number of Past Due Asset Work Orders Categorized by Age for Priority Levels

Priority Level	0-30 Days	31-90 Days	91-180 Days	181+ Days
Priority 1	N/A	N/A	N/A	N/A
Priority 2	N/A	N/A	N/A	N/A
Priority 3	0	0	0	0

8.7 Grid Operations and Procedures

8.7.1 Equipment Settings to Reduce Wildfire Risk

Instructions: In this section, the electrical corporation must discuss the ways in which it operates its system to reduce wildfire risk.⁶⁰ The equipment settings discussion must include the following:

- PEDS
- Automatic recloser settings
- Settings of other emerging technologies (e.g., rapid earth fault current limiters)

For each of the above, the electrical corporation must provide a narrative that includes the following, as applicable:

- Settings used to reduce wildfire risk.
- Analysis of reliability/safety impacts for settings the electrical corporation uses. This must include the following:
 - Analysis of the most impacted circuits, including how the electrical corporation determined which circuits were most impacted
 - The total number of outages that have occurred on the most impacted circuits when settings were enabled
 - The cumulative customer-minutes associated with outages on the most impacted circuits
 - How the electrical corporation has worked to alleviate future reliability/safety impacts along the most impacted circuits
 - Deenergization protocols must consider impact on critical first responders, health and communication infrastructure, and medical baseline customers⁶¹

⁶⁰ Pub. Util. Code §§ 8386(c)(3), (6), (14).

⁶¹ Pub. Util. Code §§ 8386(c)(6)(A),(B),(C)

- The impacts via tabular data for the top ten most impacted circuits/circuit segments from the previous three years, as shown in Table 8-7 below

Table 8-7. Top Ten Impacted Circuits from Changes to PEDS in the Past Three Years

<i>Circuit/Circuit Segment ID</i>	<i>Circuit/Circuit Segment Name</i>	<i>Circuit/Circuit Segment Length (overhead circuit miles)</i>	<i>Number of Outages in Past Three Years</i>	<i>Cumulative Outage Duration</i>	<i>Cumulative Number of Customers Impacted by Outages</i>
<i>ID 001</i>					
<i>ID 002</i>					

- Criteria for when the electrical corporation enables the settings
- Operational procedures for when the settings are enabled, including monitoring for re-energization
- The number of circuit miles capable of these settings, including the percentage of circuit miles in the HFTD and HFRA covered by these settings
- The percentage of time settings were enabled for the past three years based on the amount of times enablement criteria thresholds were met and led to activation, and the associated number of circuit miles encompassed by activation at that time
- An estimate of the effectiveness of the settings for reducing wildfire risk, including the calculation used for determining the effectiveness, a list of assumptions, and justification for these assumptions. The estimate must also include the number of ignitions that still occurred while sensitivity settings were enabled.

HWT's Suncrest Facility is MVar SVC facility with a rated real power output of 0 MW, and nominal terminal voltage of 230 kV, and approximately one mile undergrounded 230 kV single-circuit transmission line, that collectively provides dynamic reactive power support at the SDG&E's Suncrest Substation. The Suncrest Facility does not utilize equipment settings that are designed to reduce wildfire risk. The facility does not have any overhead lines, utilize recloser, or include any distribution assets. As a result, Table 8-7 is marked N/A meaning "Not Applicable".

Table 8-7. Top Ten Impacted Circuits from Changes to PEDS in the Past Three Years

Circuit/Circuit Segment ID	Circuit/Circuit Segment Name	Circuit/Circuit Segment Length (overhead circuit miles)	Number of Outages in Past Three Years	Cumulative Outage Duration	Cumulative Number of Customers Impacted by Outages

N/A	N/A	N/A	N/A	N/A	N/A
-----	-----	-----	-----	-----	-----

8.7.2 Grid Response Procedures and Notifications

Instructions: *The electrical corporation must provide a narrative on operational procedures it uses to respond to faults, ignitions, or other issues detected on its grid that may result in a wildfire including how the electrical corporation:*

- *Locates the issues*
- *Prioritizes the issues, including how operational models inform potential prioritization based on risk*
- *Notifies relevant personnel and suppression resources to respond to issues*
- *Minimizes/optimizes response times to issues*

HWT's Suncrest Facility is MVar SVC facility with a rated real power output of 0 MW, and nominal terminal voltage of 230 kV, and approximately one mile undergrounded 230 kV single-circuit transmission line, that collectively provides dynamic reactive power support at the SDG&E's Suncrest Substation. As such the facility operations are limited in size, scale and footprint. HWT's facilities are remotely operated and monitored 24/7 from its affiliate Lone Star Transmission (Lone Star), LLC's NERC-certified control center located in Austin, Texas. Graphic displays and alarm processing ensure HWT transmission system operators have real-time situational awareness. Support personnel perform checks of the applications and hardware to ensure they are in proper working order. Any site anomalies are communicated to the field engineers, who will manage and undertake site corrective actions and escalate to senior operations leadership as necessary. HWT Operations personnel are trained on all relevant HWT procedures, including regular monthly asset inspections (Wildfire Mitigation Condition Assessment Procedure), Wildlife and Vegetation Procedure, and emergency response (Emergency Operations Plan⁶²) which also contains HWT's PSPS protocols. The Emergency Operations Plan is discussed in detail in Section 11.2.1.

8.7.3 Personnel Work Procedures and Training in Conditions of Elevated Fire Risk

Instructions: *The electrical corporation must provide a narrative on the following:*

- *The electrical corporation's procedures that designate what type of work the electrical corporation allows (or does not allow) personnel to perform during operating conditions of different levels of wildfire risk, including:*
 - *What the electrical corporation allows (or does not allow) during each level of risk*

⁶² HWT Emergency Operations Plan (Attachment B) submitted confidentially per CCR Title 14, Section 29200

- *How the electrical corporation defines each level of wildfire risk*
- *How the electrical corporation trains its personnel on those procedures*
- *How it notifies personnel when conditions change, warranting implementation of those procedures*
- *The electrical corporation's procedures for deployment of firefighting staff and equipment (e.g., fire suppression engines, hoses, water tenders, etc.) to worksites for site-specific fire prevention and ignition mitigation during on-site work*

HWT Operations personnel are trained on all relevant HWT procedures, including regular monthly asset inspections (Wildfire Mitigation Condition Assessment Procedure), Wildlife and Vegetation Procedure, and emergency response (Emergency Operations Plan). During site construction, HWT contracted a private fire brigade to be on site during construction activities and facilitate daily safety briefings, including discussion of weather conditions and fire safety. This fire brigade is currently contracted to provide firefighting services to the Suncrest Facility in the event of a fire and has access to HWT's class B foam firefighting trailer, fire engine, and water tank.

In addition to monthly inspections of the Suncrest Facility by designated Operations personnel, HWT conducts facility inspections, as needed, ahead of extreme fire weather periods when the National Weather Service issues Red Flag Warnings for the area of the facility. Inspections are conducted by experienced and trained individuals, who document their findings and submit to senior operations leadership and other appropriate personnel if required. The inspections include general check and measurements, visual inspections, general housekeeping, and vegetation control. As HWT completed undergrounding of its only span of overhead transmission line in Q3 2021, HWT foresees RFW conditions have a reduced impact on operations but those conditions will still be monitored for situational awareness.

8.8 Workforce Planning

*Instructions: In this section, the electrical corporation must provide an overview of personnel, including qualifications, and training practices, related to workers in roles associated with asset inspections, grid hardening, and risk event inspection.*⁶³

The Suncrest Facility is a MVar SVC connected to an approximately one mile undergrounded 230 kV single-circuit transmission line. In view of HWT's current limited footprint with one operational transmission asset, HWT has a small staff overseeing HWT operations, including dedicated on-site staff performing asset inspection and maintenance work, as well as remote system operators that remotely control the asset 24/7 from a North American Electric Reliability Corporation (NERC)-certified control center. All maintenance work at Suncrest, including asset inspections, is carried out by dedicated HWT Operations personnel and qualified contractors

⁶³ Pub. Util. Code §§ 8386(c)(16), (19).

that, by reason of training, experience, and instruction, are qualified to perform the task. Operations personnel maintain and operate the HWT Facilities in accordance with good utility practice, sound engineering judgment, the guidelines as outlined in applicable NERC reliability standards, laws, and regulations. The HWT operations personnel take proper care to ensure the safety of personnel and the public in performing maintenance duties.

Given HWT's limited scope, HWT currently is not planning to hire and onboard new electric workers in the near-term. As HWT gains operational experience and grows its presence in California through addition of new transmission facilities, HWT will continue to evaluate the size of its workforce in California and expand that workforce as needed. Further, HWT engages qualified contractors for vegetation management projects and grid hardening.

9 VEGETATION MANAGEMENT AND INSPECTIONS

Instructions: Each electrical corporation's WMP must include plans for vegetation management.⁶⁴

9.1 Targets

Instructions: In this section, the electrical corporation must provide qualitative and quantitative targets for vegetation management and inspections for each year of the three-year WMP cycle.⁶⁵ The electrical corporation must provide at least one qualitative or quantitative target for the following initiatives:

- Wood and Slash Management (Section 9.5)
- Defensible Space (Section 9.6)
- Integrated Vegetation Management (Section 9.7)
- Workforce Planning (Section 9.13)

Quantitative targets are required for vegetation management inspections and pole clearing; see Section 9.1.2, below, for detailed requirements.

Quantitative targets are required for QA and QC. See Section 9.11.1 for detailed quantitative target requirements for QA and QC. Reporting of QA and QC quantitative targets is only required in section 9.11.

9.1.1 Qualitative Targets

Instructions: The electrical corporation must provide qualitative targets for implementing and improving its vegetation management and inspections,⁶⁶ including the following:

- Identification of which initiative(s) and activity/activities in the WMP the electrical corporation is implementing to achieve the stated target, including Tracking IDs and the Tracking ID(s) used in past WMPs ("Previous Tracking ID"), if applicable
- A completion date for when the electrical corporation will achieve the qualitative target
- Reference(s) to the WMP section(s) or appendix, including page numbers, where the details of the target(s) are documented and substantiated

⁶⁴ Pub. Util. Code §§ 8386(c)(3), (9).

⁶⁵ All end of year targets in all sections of the WMP must follow the calendar year.

⁶⁶ Annual information included in this section must align with the applicable data submission.

This information must be provided in Table 9-1 below.

9.1.2 Quantitative Targets

Instructions: *The electrical corporation must provide quantitative targets it will use to track progress on its vegetation management and inspections for the three years of the Base WMP.⁶⁷ Every inspection activity (program) described in Section 9.2 must have at least one quantitative target. Targets for inspection activities (programs) of overhead electrical assets must use circuit miles as the unit. Pole clearing performed in compliance with Public Resources Code section 4292 must have a quantitative target. The electrical corporation may define additional pole clearing targets (e.g., pole clearing performing in the Local Responsibility Area). For each quantitative target, the electrical corporation must provide the following:*

- *Identification of which initiative(s) and activity/activities) in the WMP the electrical corporation is implementing to achieve the stated target, including Tracking IDs and the Tracking ID(s) used in past WMPs (“Previous Tracking ID”), if applicable*
- *Projected targets and totals for each of the three years of the WMP cycle, e.g., [Year 1] end of year total, [Year 2] total, and [Year 3] total, three-year total and the associated units for the targets*
- *For inspections and pole clearing targets in Table 9-2, cumulative quarterly targets for each year of the WMP cycle,⁶⁸ and the percentage of total overhead circuit miles in the HFTD covered by the [Year 1] target (e.g., 100 circuit miles of patrol inspections in [Year 1] divided by 300 overhead circuit miles in the HFTD equals 33 percent coverage)*
- *The expected % risk reduction for each of the three years of the WMP cycle⁶⁹*
- *The timeline in which clearance and removal work prescribed by the inspection activity (program) will be completed (inspections and pole clearing only).*

Table 9-1 and Table 9-2 provide examples of the minimum acceptable level of information and required template.

⁶⁷ Annual information included in this section must align with the applicable data submission.

⁶⁸ Guidelines for WMP Update will provide additional instructions on future quarterly rolling target reporting.

⁶⁹ The expected % risk reduction is the expected percentage risk reduction per year, as described in Section 6.2.1.2.

Table 9-1. Example of Vegetation Management Targets by Year (Non-inspection Targets)

Initiative	Quantitative or Qualitative	Activity (Tracking ID)	Previous Tracking ID, if applicable	Target Unit	[Year 1] Target / Status	% Risk Reduction for [Year 1]	[Year 2] Target / Status	% Risk Reduction for [Year 2]	[Year 3] Target / Status	% Risk Reduction for [Year 3]	Three-Year Total	Section; Page Number
Pruning and Removal	Qualitative	Complete effective enhanced clearances study (VM-08)	VM-02	n/a	Not started	n/a	Started; April 2027	n/a	Completed; June 2028	n/a	n/a	9.x; p. x
Integrated Vegetation Management	Quantitative	Remove invasive species (VM-12)	VM-12	acres treated	400	1%	400	1%	400	1%	1,200	9.7; p. x

Table 9-2. Example of Vegetation Inspections and Pole Clearing Targets by Year

Activity (Program)	Tracking ID	Previous Tracking ID, if applicable	Target Unit	Cumulative (Cml.) Quarterly Target Year 1, Q1	Cml. Quarterly Target Year 1, Q2	Cml. Quarterly Target Year 1, Q3	Cml. Quarterly Target Year 1, Q4	Cml. Quarterly Target Year 2, Q1	Cml. Quarterly Target Year 2, Q2	Cml. Quarterly Target Year 2, Q3	Cml. Quarterly Target Year 2, Q4	Cml. Quarterly Target Year 3, Q1	Cml. Quarterly Target Year 3, Q2	Cml. Quarterly Target Year 3, Q3	Cml. Quarterly Target Year 3, Q4	% HFTD Covered in [Year 1]	% Risk Reduction for [Year 1]	% Risk Reduction for [Year 2]	% Risk Reduction for [Year 3]	Three-Year Total	Activity Timeline Target	Section ; Page Number
Patrol insp.	VM-04	VM-03	Circuit miles insp.	130	200	380	400	100	200	370	400	100	200	300	400	50%	3%	6%	8%	1,200	90 days	9.x; p. x
Inspecting poles for clearing	VM-08	VM-10	Poles insp.	1500	3000	4500	5000	1600	3300	4500	5200	1600	3500	4800	5400	40%	4%	7%	9%	15,600	150 days	9.x; p. x

HWT's only asset is the Suncrest Facility which completed and entered operational service in Q1 2020. The Suncrest Facility is a hardscaped site with an inherent fire-hardened grid design and also does not utilize overhead lines. HWT's vegetation management program consists of monitoring defensible space outside the facility's walls, general weed abatement, and as-needed erosion control. This activity occurs as part of the monthly asset inspection according to HWT's Wildfire Mitigation Condition Assessment Procedure.

Given that both the substation and the fuel modification areas are hardscaped with rock and there is limited vegetation, HWT's primary vegetation management activity consists of weed control which occurs once per year with supplemental treatments up to four times per year. Supplemental treatments is dependent on observed vegetation growth by HWT's field engineers during monthly inspections. Weed control activities consists of primarily of post-emergent herbicide and either hand or mechanical methods for vegetation removal. which is driven by. HWT will monitor the effectiveness of its currently emplaced processes, procedures, and capabilities and assess changes or enhancements as needed. Vegetation management targets in Table 9-1 below represent the minimum general weed abatement activities that occur annual and are including as a Defensible Space Initiative as the category of best fit. Table 9-2 includes the number of vegetation inspections that occur annual as part of the monthly substation inspection according to HWT's Wildfire Mitigation Condition Assessment Procedure.

Table 9-1. Vegetation Management Targets by Year (Non-inspection Targets)

Initiative	Quantitative or Qualitative	Activity (Tracking ID)	Previous Tracking ID, if applicable	Target Unit	2026 Target / Status	% Risk Reduction for 2026	2027 Target / Status	% Risk Reduction for 2027	2028 Target / Status	% Risk Reduction for 2028	Three-Year Total	Section; Page Number
Pruning and Removal	HWT does not have any initiatives in this category	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Wood and Slash Management	HWT does not have any initiatives in this category	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Defensible Space	Quantitative	VM-02	N/A	# of weed abatement occurrences*	1	N/A	1	N/A	1	N/A	3	9.6; N/A
Integrated Vegetation Management	HWT does not have any initiatives in this category	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Workforce Planning	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Quality Assurance/ Quality Control	HWT does not have any initiatives in this category	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

*Represents minimum required occurrence

Table 9-2. Vegetation Inspections and Pole Clearing Targets by Year

Activity (Program)	Tracking ID	Previous Tracking ID, if applicable	Target Unit	Cumulative (Cml.) Quarterly Target 2026, Q1	Cml. Quarterly Target 2026, Q2	Cml. Quarterly Target 2026, Q3	Cml. Quarterly Target 2026, Q4	Cml. Quarterly Target 2027, Q1	Cml. Quarterly Target 2027, Q2	Cml. Quarterly Target 2027, Q3	Cml. Quarterly Target 2027, Q4	Cml. Quarterly Target 2028, Q1	Cml. Quarterly Target 2028, Q2	Cml. Quarterly Target 2028, Q3	Cml. Quarterly Target 2028, Q4	% HFTD Covered in 2026	% Risk Reduction for 2026	% Risk Reduction for 2027	% Risk Reduction for 2028	Three-Year Total	Activity Timeline Target	Section; Page Number
Substation Inspection	VM-01	002	# of inspections completed	3	6	9	12	3	6	9	12	3	6	9	12	100%	N/A	N/A	N/A	36	1 day	9.2.1;

9.2 Vegetation Management Inspections

Instructions: In this section, the electrical corporation must provide an overview of its vegetation management inspection activities (programs) for overhead electrical assets. This section must not include pole clearing activities or defensible space activities around substations; see Section 9.4 for pole clearing and Section 9.6 for defensible space activities around substations.

The electrical corporation must first summarize details regarding its vegetation management inspections for overhead electrical assets in Table 9-3. The table must include the following:

- **Type of inspection:** distribution or transmission
- **Inspection program name:** Identify various inspection activities (programs) within the electrical corporation (e.g., routine, enhanced vegetation, off-cycle)
- **Area inspected:** Identify the area that the inspection activity (program) covers (e.g., territory-wide, HFTD only, Areas of Concern, etc.)
- **Frequency:** Identify the frequency of the inspection (e.g., annual, quarterly, three-year cycle)

Table 9-3. Example of Vegetation Management Inspection Frequency, Method, and Criteria

Type	Inspection Activity (Program)	Area Inspected	Frequency
Distribution	Routine Patrol	Territory	Annual in HFTD Three-year cycle in Non- HFTD
Distribution	Hazard Tree	HFTD	Three-year cycle

The electrical corporation must then provide a narrative overview of each vegetation inspection activity (program) identified in Table 9-3. Section 9.2.1. provides instructions for the overviews. The sections must be numbered Section 9.2.1 to Section 9.2.n (i.e., each vegetation inspection activity [program] is detailed in its own section) with the name of the inspection activity (program) as the section title. The electrical corporation must include inspection activities (programs) it is discontinuing, has discontinued since the last WMP submission, or has consolidated into another activity (program), and explain why it is discontinuing or has discontinued the activity (program).

HWT's only asset is the Suncrest Facility which completed and entered operational service in Q1 2020. The Suncrest Facility is a hardscaped site with an inherent fire-hardened grid design and

also does not utilize overhead lines. HWT’s vegetation management program consists of monitoring defensible space outside the facility’s walls, general weed abatement, and erosion control. This activity occurs as part of the monthly asset inspection according to HWT’s Wildfire Mitigation Condition Assessment Procedure.

Table 9-3. Vegetation Management Inspection Frequency, Method, and Criteria

Type	Inspection Activity (Program)	Area Inspected	Frequency
Distribution	N/A	N/A	N/A
Transmission	Substation Inspection	Entire Area	Monthly

9.2.1 Substation Inspection

9.2.1.1 Overview and Area Inspected

***Instructions:** In this section, the electrical corporation must provide an overview of the inspection (activity) program. This overview must describe where the electrical corporation performs the inspection activities (programs) (e.g., territory-wide, HFTD only, Areas of Concern, etc.)*

HWT’s only asset is the Suncrest Facility which completed and entered operational service in Q1 2020. The Suncrest Facility is a hardscaped site with an inherent fire-hardened grid design and also does not utilize overhead lines. HWT’s vegetation management program consists of monitoring defensible space outside the facility’s walls, general weed abatement, and erosion control. This activity occurs as part of the monthly asset inspection according to HWT’s Wildfire Mitigation Condition Assessment Procedure.

9.2.1.2 Procedures

***Instructions:** In this section, the electrical corporation must list the procedures, including the version(s) and effective date(s), for the inspection activity (program).*

HWT identifies its Wildfire Mitigation Condition Assessment Procedure (Version 1.1 effective 2019.10.24) which is utilized by its field engineers to perform the month substation inspection which includes vegetation inspection task items.

9.2.1.3 Clearance

***Instructions:** In this section, the electrical corporation must describe how clearances are determined and prescribed through this inspection activity (program) (e.g., GO 95 Table 1, GO 95*

Appendix E, ANSI A-300, etc.). As applicable, the electrical corporation must describe how it differently prescribes clearances for high-risk species of vegetation.

There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. There is also perimeter fuel modification areas surrounding the facility which are similarly hardscaped and inspected monthly for weed growth.

9.2.1.4 Fall-in Mitigation

***Instructions:** In this section, the electrical corporation must describe how it identifies fall-in risks, such as hazard trees, during the inspection (e.g., Level 1, Level 2, etc.). As applicable, the electrical corporation must of describe how it differently prescribes removal of high-risk species of vegetation.*

There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. There is also perimeter fuel modification areas surrounding the facility which are similarly hardscaped. There are no trees within the perimeter fuel modification area so fall-in mitigation is not applicable.

9.2.1.5 Scheduling

***Instructions:** In this section, the electrical corporation must describe how the inspection activity (program) is scheduled. This must include the frequency (e.g., annual, quarterly, three-year cycle) and/or triggers (e.g., severe weather events, risk model outputs) of the inspection program. It must also identify how the frequency and/or trigger might differ by HFTD tier or other risk designation.*

If the inspection activity (program) is based on a fixed frequency (e.g., annual, three-year cycle), the electrical corporation must explain how it uses risk prioritization in the scheduling of the inspection activity (program) to target high-risk areas). If the electrical corporation does not use risk prioritization in the scheduling of the inspection activity (program), it must explain why.

Given the limited scope and scale of HWT's operations at its Suncrest Facility and the fact that it is sited in a Tier 3 High Fire Threat District, substation inspections occur on a monthly basis. Additional inspections are scheduled in advance of extreme weather events at the discretion of field engineers. The Suncrest Facility is a hardscaped site with an inherent fire-hardened grid design and also does not utilize overhead lines. HWT's vegetation management program consists of monitoring defensible space outside the facility's walls, general weed abatement, and erosion control. This activity occurs as part of the monthly asset inspection according to HWT's Wildfire Mitigation Condition Assessment Procedure.

9.2.1.6 Updates

***Instructions:** In this section, the electrical corporation must discuss changes/updates to the inspection activity (program) since its last WMP submission, including known future plans (beyond the current year) and new/novel strategies the electrical corporation may implement in the next five years (e.g., references to and strategies from pilot projects and research). The electrical corporation must include lessons learned as applicable.*

Given the limited scope and scale of HWT's operations at its Suncrest Facility, its hardscaped design and the limited vegetation immediately around the site due to the fuel modification areas, HWT's vegetation inspections occur on a monthly basis. Additionally given the frequency of monthly substation inspections and 24/7 remote access to site cameras (installed in 2021), additional inspection in advance of extreme weather conditions is at the discretion of field personnel.

9.3 Pruning and Removal

9.3.1 Overview

***Instructions:** In this section, the electrical corporation must provide an overview of the subsequent pruning, removal, and other vegetation management activities that are performed as a result of inspections.*

Given the limited scope and scale of HWT's operations at its Suncrest Facility, its hardscaped design and the limited vegetation immediately around the site due to the fuel modification areas, HWT does not have a specific pruning and removal program. Instead HWT conducts general weed abatement which it has elected to identify under the Defensible Space initiative category.

9.3.2 Procedures

***Instructions:** In this section, the electrical corporation must list the procedures, including the version(s) and effective date(s), for subsequent pruning, removal, and other vegetation management activities that are performed as a result of inspections.*

Given the limited scope and scale of HWT's operations at its Suncrest Facility, its hardscaped design and the limited vegetation immediately around the site due to the fuel modification areas, HWT does not have a specific pruning and removal program. Instead HWT conducts general weed abatement which it has elected to identify under the Defensible Space initiative category. As a result, this section is not applicable.

9.3.3 Scheduling

Instructions: *In this section, the electrical corporation must describe how subsequent pruning, removal, and other vegetation management activities that are performed as a result of inspections are scheduled. This must include the timeline(s) in which clearance and removal work prescribed by an inspection activity (program) will be completed and how the timeline differs by HFTD tier or other risk designation.*

Given the limited scope and scale of HWT's operations at its Suncrest Facility, its hardscaped design and the limited vegetation immediately around the site due to the fuel modification areas, HWT does not have a specific pruning and removal program. Instead HWT conducts general weed abatement which it has elected to identify under the Defensible Space initiative category. As a result, this section is not applicable.

9.3.4 Updates

Instructions: *In this section, the electrical corporation must discuss changes/updates to pruning and removal activities since the last WMP submission, including known future plans (beyond the current year) and new/novel strategies the electrical corporation may implement in the next five years (e.g., references to and strategies from pilot projects and research). The electrical corporation must include lessons learned as applicable.*

Given the limited scope and scale of HWT's operations at its Suncrest Facility, its hardscaped design and the limited vegetation immediately around the site due to the fuel modification areas, HWT does not have a specific pruning and removal program. Instead HWT conducts general weed abatement which it has elected to identify under the Defensible Space initiative category. As a result, this section is not applicable.

9.4 Pole Clearing

9.4.1 Overview

Instructions: *In this section, the electrical corporation must provide an overview of pole clearing, including:*

- *Pole clearing performed in compliance with Public Resources Code section 4292*
- *Pole clearing outside the requirements of Public Resources Code section 4292 (e.g., pole clearing performed outside of the State Responsibility Area)*

HWT's Suncrest transmission system does not utilize overhead utility lines and thus pole clearing is not applicable to HWT's operations.

9.4.2 Procedures

Instructions: In this section, the electrical corporation must list applicable electrical corporation procedure(s), including the version(s) and effective date(s), used to execute pole clearing.

HWT's Suncrest transmission system does not utilize overhead utility lines and thus pole clearing is not applicable to HWT's operations.

9.4.3 Scheduling

Instructions: In this section, the electrical corporation must describe how pole clearing is scheduled. This must include how the schedule is affected by HFTD tier or other risk designation.

HWT's Suncrest transmission system does not utilize overhead utility lines and thus pole clearing is not applicable to HWT's operations.

9.4.4 Updates

Instructions: In this section, the electrical corporation must describe changes to pole clearing since the last WMP submission and a brief explanation as to why those changes were made. Discuss any planned improvements or updates to pole clearing and the timeline for implementation.

HWT's Suncrest transmission system does not utilize overhead utility lines and thus pole clearing is not applicable to HWT's operations.

9.5 Wood and Slash Management

9.5.1 Overview

Instructions: In this section, the electrical corporation must describe changes to pole clearing since the last WMP submission and a brief explanation as to why those changes were made. Discuss any planned improvements or updates to pole clearing and the timeline for implementation.

HWT's Suncrest transmission system does not utilize overhead utility lines and thus wood and slash management is not applicable to HWT's operations.

9.5.2 Procedures

Instructions: *In this section, the electrical corporation must list applicable electrical corporation procedure(s), including the version(s) and effective date(s), used to manage wood and slash.*

HWT's Suncrest transmission system does not utilize overhead utility lines and thus wood and slash management is not applicable to HWT's operations.

9.5.3 Scheduling

Instructions: *In this section, the electrical corporation must describe how wood and slash management is scheduled. This must include how the schedule is affected by HFTD tier or other risk designation.*

HWT's Suncrest transmission system does not utilize overhead utility lines and thus wood and slash management is not applicable to HWT's operations.

9.5.4 Updates

Instructions: *In this section, the electrical corporation must describe changes to wood and slash management since the last WMP submission and a brief explanation as to why those changes were made. Discuss any planned improvements or updates to wood and slash management and the timeline for implementation.*

HWT's Suncrest transmission system does not utilize overhead utility lines and thus wood and slash management is not applicable to HWT's operations.

9.6 Defensible Space

9.6.1 Overview

Instructions: *In this section, the electrical corporation must provide an overview of its action taken to reduce wildfire risk to substations, generation facilities, and other electrical facilities in accordance with Public Resources Code section 4291, other defensible space codes and regulations, or in exceedance of these requirements.*

HWT's Suncrest transmission system does not utilize overhead utility lines. There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. Vegetation management included vegetation removal during grading and initial site construction within the fenced area and placement of rock and

treatments with herbicide. Perimeter fuel modification areas were created around the substation within which high flammability plants were removed and the areas were covered with rock and maintained in a thinned, low fuel condition. As such, HWT employs a layered approach which involves general weed abatement and/or herbicide treatment to limit vegetation in the fuel modification areas and within the substation to maintain defensible space. This general weed abatement activity is included as a Defensible Space Initiative as the category of best fit.

9.6.2 Procedures

***Instructions:** In this section, the electrical corporation must list applicable electrical corporation procedure(s), including the version(s) and effective date(s), used to create and maintain defensible space.*

Given the limited scope and scale of HWT's operations at its Suncrest Facility, HWT has not have a specific defensible space procedure. As both the substation and the fuel modification areas are hardscaped with rock and there is limited vegetation, HWT's primary vegetation management activity consists of weed control which occurs once per year with supplemental treatments up to four times per year. Supplemental treatments are dependent on observed vegetation growth by HWT's field engineers during monthly inspections pursuant to HWT's Wildfire Condition Assessment Procedure. Weed control activities consists of primarily of post-emergent herbicide and either hand or mechanical methods for vegetation removal.

9.6.3 Scheduling

***Instructions:** In this section, the electrical corporation must describe how creation and maintenance of defensible space are scheduled. This must include how the schedule is affected by HFTD tier or other risk designation.*

HWT's primary vegetation management activity consists of weed control which occurs once per year with supplemental treatments up to four times per year. Supplemental treatments are dependent on observed vegetation growth by HWT's field engineers during monthly inspections pursuant to HWT's Wildfire Condition Assessment Procedure.

9.6.4 Updates

***Instructions:** In this section, the electrical corporation must describe changes to how it creates or maintains defensible space since the last WMP submission and a brief explanation as to why those changes were made. Discuss any planned improvements or updates to defensible space and the timeline for implementation.*

HWT's primary vegetation management activity consists of weed control which occurs once per year with supplemental treatments up to four times per year. This update is consistent with revisions to HWT's Substation Maintenance Practices which were accepted by the CAISO in Q3 2024. Supplemental treatments are dependent on observed vegetation growth by HWT's field engineers during monthly inspections pursuant to HWT's Wildfire Condition Assessment Procedure.

9.7 Integrated Vegetation Management

9.7.1 Overview

Instructions: In this section, the electrical corporation must provide an overview of its actions taken for activities not covered in previous sections and performed in accordance with Integrated Vegetation Management principles. This may include, but is not limited to, the following activities: the strategic use of herbicides, growth regulators, or other chemical controls; tree-replacement activities (programs); promotion of native shrubs; prescribed fire; or other fuel treatment activities.

There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. HWT's current vegetation management has been determined to be effective and HWT does not have any initiative or program in this category.

9.7.2 Procedures

Instructions: In this section, the electrical corporation must list applicable electrical corporation procedure(s), including the version(s) and effective date(s), used for integrated vegetation management.

There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. HWT's current vegetation management has been determined to be effective and HWT does not have any initiative or program in this category.

9.7.3 Scheduling

Instructions: *In this section, the electrical corporation must describe how integrated vegetation management activities are scheduled. This must include how the schedule is affected by HFTD tier or other risk designation.*

There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. HWT's current vegetation management has been determined to be effective and HWT does not have any initiative or program in this category.

9.7.4 Updates

Instructions: *In this section, the electrical corporation must describe changes to its integrated vegetation management activities since the last WMP submission and a brief explanation as to why those changes were made. Discuss any planned improvements or updates to integrated vegetation management and the timeline for implementation.*

There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. HWT's current vegetation management has been determined to be effective and HWT does not have any initiative or program in this category.

9.8 Partnerships

Instructions: *In this section, the electrical corporation must provide information on its partnerships with other entities in vegetation management. This may include partnerships with government agencies, non-profit organizations, or coalitions, such as Regional Forest and Fire Capacity Program grantees and local forest collaboratives.⁷⁰ For this section, "partnership" is defined as the combining of resources, expertise, and efforts to accomplish agreed upon objectives related to wildfire risk reduction achieved through vegetation management. The electrical corporation must provide the following summary information in table format for current partnerships and future partnerships the electrical corporation plans to enter during the three years of the WMP cycle:*

- *Names of all agencies, organizations, or coalitions in the partnership.*

⁷⁰ Regional Forest and Fire Capacity Program (<https://www.conservation.ca.gov/dlrp/grant-programs/Pages/Regional-Forest-and-Fire-Capacity-Program.aspx>)

- *Vegetation management activities performed pursuant to or under the partnership (e.g., thinning, prescribed fire, mastication, invasive plant removal, woody debris management, etc.).*
- *The objective of the activities performed pursuant to or under the partnership .*
- *Electrical corporation's role in the coordination or partnership (e.g., funding, labor, landowner, etc.).*
- *Anticipated accomplishments of partnership projects during the three years of the WMP cycle, including work done by the electrical corporation and work done by the partnering agency/organization (e.g. number of acres treated, number of trees planted, number of personnel trained, etc.).*

Table 9-4 provides an example of the appropriate level of detail and the required format.

Table 9-4. Example of Partnerships in Vegetation Management

<i>Partnering Agency/ Organization</i>	<i>Activities</i>	<i>Objectives</i>	<i>Electrical Corporation Role</i>	<i>Anticipated Accomplishments</i>
<i>North State Coalition</i>	<i>Thinning and prescribed fire along critical egress corridors, which also carry high-risk electrical lines.</i>	<i>Reduce fuel loading and fire intensity.</i>	<i>Funding and labor from electrical corporation teams with wildland firefighter training for broadcast burn.</i>	<i>2027: Thin and masticate 800 acres 2028: Broadcast burn 200 acres in masticated area</i>

The electrical corporation must also provide a narrative overview of, in order: 1) each current and future vegetation management partnership identified in Table 9-3 and 2) vegetation management partnerships it is discontinuing or has discontinued since the last WMP submission and explain why it is discontinuing or has discontinued the vegetation management partnership. Section 9.8.1. provides instructions for the overviews. The sections must be numbered Section 9.8.1 to Section 9.8.n (i.e., each vegetation management partnership is detailed in its own section) with the names of the partnering agencies or organizations as the section title.

HWT does not have any partnerships with other entities in connection with its vegetation management program and as a result Table 9-4 is marked N/A meaning “Not Applicable”. Given the very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and

potential contribution of surrounding vegetation as fuel for wildfire, HWT does not anticipate the establishment of any partnerships for its Suncrest Facility during the 2026-2028 WMP period.

Table 9-4. Partnerships in Vegetation Management

Partnering Agency/ Organization	Activities	Objectives	Electrical Corporation Role	Anticipated Accomplishments
N/A	N/A	N/A	N/A	N/A

9.8.1 Vegetation Management Partnership Name

9.8.1.1 Overview

***Instructions:** In this section, the electrical corporation must provide an overview of the vegetation management partnership including status of the partnership (current, future, or discontinued) and a description of the type of work accomplished through this partnership. This overview must describe where the work accomplished through this partnership takes place (e.g., territory-wide, HFTD only, a specific county, etc.). If available, provide a link to any website associated with the partnership.*

Not applicable, HWT does not have any partnerships with other entities in connection with its vegetation management program.

9.8.1.2 Partnership History

***Instructions:** In this section, the electrical corporation must provide a history of the vegetation management partnership including how long the electrical corporation has been working with the partnering agency/organization, the number of projects completed or in-progress, the scope of completed and in-progress projects (e.g., acres treated, trees planted, etc.), and the electrical corporation's quantitative contribution to the project (e.g. dollars contributed, number of workers provided, number of hours of consultation).*

Not applicable, HWT does not have any partnerships with other entities in connection with its vegetation management program.

9.8.1.3 Future Projects

***Instructions:** In this section, the electrical corporation must provide a description of projects with the partnering agency/organization that are currently planned for the three years of the WMP cycle, have not yet begun, and are fully funded. This description must include the scope of future*

projects (e.g., acres treated, trees planted, etc.), projected completion years, and the electrical corporation's quantitative contribution to the project (e.g. dollars contributed, number of workers provided, number of hours of consultation).

Not applicable, HWT does not have any partnerships with other entities in connection with its vegetation management program.

9.9 Activities Based on Weather Conditions

9.9.1 Overview

Instructions: *In this section, the electrical corporation must provide an overview of planning and execution of operational changes to address wildfire risk associated with weather conditions such as pruning or removal, executed based on and in advance of a Red Flag Warning or other forecasted weather conditions that indicates an elevated fire threat in terms of ignition likelihood and wildfire potential.*

There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. As HWT completed undergrounding of its only span of overhead transmission line in Q3 2021, RFW conditions have a reduced impact on operations but those conditions are still monitored for enhanced situational awareness. Additionally, given the frequency of monthly substation inspections and 24/7 remote access to site cameras (installed 2021), additional inspection in advance of extreme weather conditions is at the discretion of field personnel. Any additional inspection would be the same scope and procedures as regular monthly inspections as detailed in HWT's Wildfire Mitigation Condition Assessment procedure. In Q2 2025, HWT installed a drone in the box which can be utilized for supplemental aerial surveillance/inspection of the substation and immediate surrounding area as needed.

9.9.2 Procedures

Instructions: *In this section, the electrical corporation must list applicable electrical corporation procedure(s), including the version(s) and effective date(s), used for activities based on weather conditions.*

As HWT completed undergrounding of its only span of overhead transmission line in Q3 2021, RFW conditions have a reduced impact on operations but those conditions are still monitored for enhanced situational awareness. HWT does not schedule any hot work during RFW conditions. All non-critical maintenance activities cease during RFW conditions and the asset is more closely monitored remotely by HWT's 24/7 Operations Center. Additionally, given the frequency of

monthly substation inspections and 24/7 remote access to site cameras (installed in 2021), additional inspection in advance of extreme weather conditions is at the discretion of field personnel. Any additional inspection would be the same scope and procedures as regular monthly inspections as detailed in HWT's Wildfire Mitigation Condition Assessment procedure. In Q2 2025, HWT installed a drone in the box which can be utilized for supplemental aerial surveillance/inspection of the substation and immediate surrounding area as needed.

9.9.3 Scheduling

***Instructions:** In this section, the electrical corporation must describe how activities based on weather conditions are scheduled (or triggered). This must include how the schedule is affected by HFTD tier or other risk designation.*

There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. Additionally, given the frequency of monthly substation inspections and 24/7 remote access to site cameras, additional inspection in advance of extreme weather conditions is at the discretion of field personnel. Any additional inspection would be the same scope and procedures as regular monthly inspections as detailed in HWT's Wildfire Mitigation Condition Assessment procedure.

9.9.4 Updates

***Instructions:** In this section, the electrical corporation must describe changes to its activities based on weather conditions since the last WMP submission and a brief explanation as to why those changes were made. Discuss any planned improvements or updates to activities based on weather conditions and the timeline for implementation.*

As HWT completed undergrounding of its only span of overhead transmission line in Q3 2021, RFW conditions have a reduced impact on operations but those conditions are still monitored for enhanced situational awareness. HWT does not schedule any hot work during RFW conditions. Additionally given the frequency of monthly substation inspections and 24/7 remote access to site cameras (installed in 2021), additional inspection in advance of extreme weather conditions is at the discretion of field personnel. In Q2 2025, HWT installed a drone in the box which can be utilized for supplemental aerial surveillance/inspection of the substation and immediate surrounding area as needed.

9.10 Post-Fire Service Restoration

9.10.1 Overview

***Instructions:** In this section, the electrical corporation must provide an overview of vegetation management activities during post-fire service restoration.*

There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. HWT has not experienced any ignition events in its operational history. Given the foregoing, HWT does not have specific vegetation management activities during post-fire service restoration, outside of its normal vegetation management activities.

9.10.2 Procedures

***Instructions:** In this section, the electrical corporation must list applicable electrical corporation procedure(s), including the version(s) and effective date(s), used for post-fire service restoration vegetation management.*

There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. HWT has not experienced any ignition events in its operational history. Given the foregoing, HWT does not have specific vegetation management activities during post-fire service restoration, outside of its normal vegetation management activities.

9.10.3 Scheduling

***Instructions:** In this section, the electrical corporation must describe how post-fire service restoration vegetation management are scheduled (or triggered). This must include how the schedule is affected by HFTD tier or other risk designation.*

There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. HWT has not experienced any ignition events in its operational history. Given the foregoing, HWT does not have specific vegetation management activities during post-fire service restoration, outside of its normal vegetation management activities.

9.10.4 Updates

Instructions: In this section, the electrical corporation must describe changes to post-fire service restoration vegetation management since the last WMP submission and a brief explanation as to why those changes were made. Discuss any planned improvements or updates to post-fire service restoration and the timeline for implementation.

HWT has no applicable updates for this category.

9.11 Quality Assurance and Quality Control

9.11.1 Overview, Objectives, and Targets

Instructions: In this section, the electrical corporation must provide an overview of each of its QA and QC programs for vegetation management. This overview must include the following for each program:

- Initiative/activity being audited (each initiative/activity name must correspond to an initiative/activity described in Sections 9.2 through 9.9)
- Tracking ID from Table 9-1 or 9-2
- Quality program type (QA or QC)
- Objective of the quality program.

Table 9-5 provides an example of the appropriate level of detail and the required format.

Table 9-5. Example of Vegetation Management QA and QC Program Objectives

Initiative/Activity Being Audited	Tracking ID	Quality Program Type	Objective of the Quality Program
<i>Inspections – Patrol</i>	<i>VM-04</i>	<i>QA</i>	<i>To ensure contractor pre-inspectors are following electrical corporation procedures for patrol inspections.</i>
<i>Pruning and Removal</i>	<i>VM-06</i>	<i>QC</i>	<i>To identify trees that were missed by tree crews and that require trimming or removal before the</i>

			<i>next scheduled inspection.</i>
<i>Pole Clearing</i>	<i>VM-08</i>	<i>QA</i>	<i>To test personnel knowledge of procedure before independent field work commences.</i>
<i>Defensible Space</i>	<i>VM-10</i>	<i>QC</i>	<i>To ensure contractors achieved defensible space around assigned structures according to procedure and remedy any non-conformance.</i>

The electrical corporation must also provide the following tabular information for each QA and QC program:

- Initiative/activity being audited (each initiative/activity name must correspond to an initiative/activity described in Sections 9.2 through 9.9)*
- Population/sample unit*
- Population⁷¹ size for each audited initiative/activity for each year of the three-year WMP cycle*
- Sample size for each audited initiative/activity for each year of the three-year WMP cycle*
- Percent of sample in the HFTD for each audited initiative/activity for each year of the three-year WMP cycle*
- Confidence level and MOE*
- Target pass rate for each audited initiative/activity for each year of the three-year WMP cycle*

Table 9-6 provides an example of the appropriate level of detail and the required format.

⁷¹ In this section, a population may be the number of circuit miles inspected, the number of poles cleared, trees prescribed work, etc.

Table 9-6. Example of Vegetation Management QA and QC Activity Targets

<i>Initiative/ Activity Being Audited</i>	<i>Population /Sample Unit</i>	<i>[Year 1]: Population Size</i>	<i>[Year 1]: Sample Size</i>	<i>[Year 1]: % of Sample in HFTD</i>	<i>[Year 2]: Population Size</i>	<i>[Year 2]: Sample Size</i>	<i>[Year 2]: % of Sample in HFTD</i>	<i>[Year 3]: Population Size</i>	<i>[Year 3]: Sample Size</i>	<i>[Year 3]: % of Sample in HFTD</i>	<i>Confidence level / MOE</i>	<i>[Year 1]: Pass Rate Target</i>	<i>[Year 2]: Pass Rate Target</i>	<i>[Year 3]: Pass Rate Target</i>
<i>Inspection - Patrol</i>	<i>Span</i>	<i>5,000</i>	<i>1,347</i>	<i>25%</i>	<i>5,000</i>	<i>1347</i>	<i>25%</i>	<i>5,000</i>	<i>1,347</i>	<i>25%</i>	<i>99%/3%</i>	<i>95%</i>	<i>97%</i>	<i>99%</i>
<i>Pruning and Removal</i>	<i>Circuit Mile</i>	<i>20,000</i>	<i>3,435</i>	<i>40%</i>	<i>20,000</i>	<i>3,435</i>	<i>40%</i>	<i>20,000</i>	<i>3,435</i>	<i>40%</i>	<i>99%/2%</i>	<i>95%</i>	<i>95%</i>	<i>95%</i>
<i>Pole Clearing</i>	<i>Pole</i>	<i>4,000</i>	<i>1,262</i>	<i>100%</i>	<i>4,000</i>	<i>1,262</i>	<i>100%</i>	<i>4,000</i>	<i>1,262</i>	<i>100%</i>	<i>99%/3%</i>	<i>95%</i>	<i>97%</i>	<i>99%</i>
<i>Defensible Space</i>	<i>Substation</i>	<i>12</i>	<i>12</i>	<i>100%</i>	<i>12</i>	<i>12</i>	<i>100%</i>	<i>12</i>	<i>12</i>	<i>100%</i>	<i>100%/0%</i>	<i>100%</i>	<i>100%</i>	<i>100%</i>

There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. HWT's general vegetation management consists of inspections of the area immediately outside the Suncrest Facility's perimeter wall and scheduled weed abatement and herbicide treatments to maintain the defensible space around the substation. Scheduled weed abatement and herbicide treatments are conducted by a third party contractor and the sufficiency of the work is reviewed by HWT's field engineers. Asset management and inspection tasks are tracked and reported as complete in HWT's asset management program. Field engineers review results of monthly equipment inspections. Any identified issues which need further mitigation will be discussed and addressed with the appropriate subject matter expert (SME) or the supervisor as required. Issues are documented and monitored by entering corresponding work tasks in the database.

This review also to ensures sustainment of efforts to identify any potential sources of ignition and near misses. Due to the limited scope and scale of operations, HWT currently does not employ an extensive vegetation management QA/QC program to effectively management vegetation control works. Due to the limited size and scale of HWT's vegetation program, HWT does not utilize pass rates or target pass rates. Vegetation works are limited to weed abatement and herbicide treatments which are conducted by a third party contractor at a scheduled time during the year, with additional work as needed. HWT's operational staff can readily assess the performed vegetation abatement works due to the limited area being treated and as a result an extensive auditing process would be outsized given the limited scale of work. As a result, Table 9-5 and Table 9-6 are marked as N/A meaning "Not Applicable".

Table 9-5. Vegetation Management QA and QC Program Objectives

Initiative/Activity Being Audited	Tracking ID	Quality Program Type	Objective of the Quality Program
N/A	N/A	N/A	N/A

Table 9-6. Vegetation Management QA and QC Activity Targets

Initiative/ Activity Being Audited	Population /Sample Unit	2026: Population Size	2026: Sample Size	2026: % of Sample in HFTD	2027: Population Size	2027: Sample Size	2027: % of Sample in HFTD	2028: Population Size	2028: Sample Size	2028: % of Sample in HFTD	Confidence level / MOE	2026: Pass Rate Target	2027: Pass Rate Target	2028: Pass Rate Target
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

9.11.2 QA/QC Procedures

Instructions: In this section, the electrical corporation must list the applicable procedure(s), including the version(s) and effective date(s), used for each vegetation management QA and QC program listed in Table 9-5.

There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. HWT's general vegetation management consists of inspections of the area immediately outside the Suncrest Facility's perimeter wall and scheduled weed abatement and herbicide treatments to maintain the defensible space around the substation. Scheduled weed abatement and herbicide treatments are conducted by a third party contractor and the sufficiency of the work is reviewed by HWT's field engineers. Asset management and inspection tasks are tracked and reported as complete in HWT's asset management program. Field engineers review results of monthly equipment inspections. Any identified issues which need further mitigation will be discussed and addressed with the appropriate subject matter expert (SME) or the supervisor as required. Issues are documented and monitored by entering corresponding work tasks in the database.

This review also to ensures sustainment of efforts to identify any potential sources of ignition and near misses. Due to the limited scope and scale of operations, HWT currently does not employ an extensive vegetation management QA/QC program to effectively management vegetation control works. Vegetation works are limited to weed abatement and herbicide treatments which are conducted by a third party contractor at a scheduled time during the year, with additional work as needed. HWT's operational staff can readily assess the performed vegetation abatement works due to the limited area being treated and as a result an extensive auditing process would be outsized given the limited scale of work.

9.11.3 Sample Size

Instructions: In this section, the electrical corporation must describe how it determines the sample for each QA and QC program listed in Table 9-5. This must include how HFTD tier or other risk designations affect the sampling plan, and how the electrical corporation ensures samples are representative of the population.

Due to the limited scope and scale of operations, HWT currently does not employ an extensive vegetation management QA/QC program to effectively management vegetation control works. Vegetation works are limited to weed abatement and herbicide treatments which are conducted by a third party contractor at a scheduled time during the year, with additional work as needed. HWT's operational staff can readily assess the performed vegetation abatement works due to

the limited area being treated and as a result an extensive auditing process would be outsized given the limited scale of work.

9.11.4 Pass Rate Calculation

Instructions: In this section, the electrical corporation must describe how it calculates pass rates. This description must include:

- *The sample unit that generates the pass rate for each QA and QC program (e.g., for pole clearing, the sample unit that generates the pass rate may be a single pole that passes or fails a QC audit).*
- *The pass and failure criteria for each program listed in Table 9-5. List each criterion and discuss any weighted contributions to the pass rate.*

Due to the limited size and scale of HWT's vegetation program, HWT does not utilize pass rates or target pass rates.

9.11.5 Other Metrics

Instructions: In this section, the electrical corporation must list and describe the metrics used by the electrical corporation, other than pass rate, to evaluate the effectiveness of its vegetation management and inspections activities (programs) and procedures (e.g., find rate, rework rate, outage rate within 6 months of inspection attributed to vegetation contact, etc.).

Due to the limited scope and scale of operations, HWT currently does not employ an extensive vegetation management QA/QC program to effectively management vegetation control works. Vegetation works are limited to weed abatement and herbicide treatments which are conducted by a third party contractor at a scheduled time during the year, with additional work as needed. HWT's operational staff can readily assess the performed vegetation abatement works due to the limited area being treated and as a result an extensive auditing process would be outsized given the limited scale of work.

9.11.6 Documentation of Findings

Instructions: In this section, the electrical corporation must describe how it documents its QA and QC findings and incorporates lessons learned from those findings into corrective actions, trainings, and procedures.

There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and

potential contribution of surrounding vegetation as fuel for wildfire. HWT's general vegetation management consists of inspections of the area immediately outside the Suncrest Facility's perimeter wall and scheduled weed abatement and herbicide treatments to maintain the defensible space around the substation. Scheduled weed abatement and herbicide treatments are conducted by a third party contractor and the sufficiency of the work is reviewed by HWT's field engineers. Asset management and inspection tasks are tracked and reported as complete in HWT's asset management program, AMP. Field engineers review results of monthly equipment inspections. Any identified issues which need further mitigation will be discussed and addressed with the appropriate subject matter expert (SME) or the supervisor as required. Issues are documented and monitored by entering corresponding work tasks in the database.

9.11.7 Changes to QA/QC Since Last WMP and Planned Improvements

Instructions: In this section, the electrical corporation must describe:

- *A list of changes the electrical corporation made to its QA and QC procedure(s) since its last WMP submission.*
- *Justification for each of the changes including references to lessons learned as applicable.*
- *A list of planned future improvements and/or updates to QA and QC procedure(s) including a timeline for implementation.*

There has been no changes to HWT's for assessing QA/QC of its limited vegetation management works and no changes are currently planned for the 2026-2028 WMP cycle.

9.12 Work Orders

Instructions: In this section, the electrical corporation must provide an overview of how it manages its work orders resulting from vegetation management inspections that prescribe vegetation management activities. This overview must include the following under these headers:

9.12.1 Priority Assignment

Instructions: In this section, the electrical corporation must describe how work orders are assigned priority, including the activity timeline for each priority level/group.

Due to the limited scale and scope of HWT's operation, work orders are addressed by HWT's field engineers' engagement with the vegetation management contractor through the course of scheduled periodic inspections and work activities.

9.12.2 Backlog Elimination

Instructions: In this section, the electrical corporation must describe the plan for eliminating work order backlogs (i.e., open work orders that have passed activity timelines), if applicable.

Due to the limited scale and scope of HWT's operation, work orders are addressed by HWT's field engineers' engagement with the vegetation management contractor through the course of scheduled periodic inspections and work activities. HWT has no past due vegetation management work orders.

9.12.3 Trends

Instructions: In this section, the electrical corporation must describe trends with respect to open work orders and:

- An aging report for work orders past due (i.e., work orders that were not completed within the electrical corporation's assigned activity timelines per priority level/group described in Section 9.11.1) (Table 9-7 and Table 9-8 provides the required format).

Table 9-7. Example of Number of Past Due Vegetation Management Work Orders
Categorized by Age and HFTD Tier

HFTD Area	0-30 Days	31-90 Days	91-180 Days	181+ Days
Non-HFTD				
HFTD Tier 2				
HFTD Tier 3				

Table 9-8. Example of Number of Past Due Vegetation Management Work
Orders Categorized by Age and Priority Levels⁷²

Priority Level	0-30 Days	31-90 Days	91-180 Days	181+ Days
Priority 1				
Priority 2				
Priority 3				

⁷² The electrical corporation must use the priority levels it defines in section 9.11.1.

Due to the limited scale and scope of HWT's operation, work orders are addressed by HWT's field engineers' engagement with the vegetation management contractor through the course of scheduled periodic inspections and work activities. HWT has no past due vegetation management work orders. As a result, no trend data is available and Table 9-7 and Table 9-8 are marked N/A meaning "Not Applicable".

Table 9-7. Number of Past Due Vegetation Management Work Orders Categorized by Age and HFTD Tier

HFTD Area	0-30 Days	31-90 Days	91-180 Days	181+ Days
Non-HFTD	N/A	N/A	N/A	N/A
HFTD Tier 2	N/A	N/A	N/A	N/A
HFTD Tier 3	N/A	N/A	N/A	N/A

Table 9-8. Number of Past Due Vegetation Management Work Orders Categorized by Age and Priority Levels

Priority Level	0-30 Days	31-90 Days	91-180 Days	181+ Days
Priority 1	N/A	N/A	N/A	N/A
Priority 2	N/A	N/A	N/A	N/A
Priority 3	N/A	N/A	N/A	N/A

9.13 Workforce Planning

Instructions: In this section, the electrical corporation must provide an overview of vegetation management and inspections personnel.

The electrical corporation must:

- *List all worker titles relevant to vegetation management and inspections including, but not limited to, titles related to inspecting, auditing, and tree crews*
- *List and describe minimum qualifications for each worker title with an emphasis on qualifications relevant to vegetation management*
 - *The electrical corporation must note if workers with title hold any certifications, such as being an International Society of Arboriculture Certified Arborist or a California-licensed Registered Professional Forester*

Table 9-9 provides the required format and an example of the required information.

Table 9-9. Example of Vegetation Management Qualifications and Training

Worker Title	Minimum Qualifications for Target Role	Applicable Certifications	# of Electrical Corporation Employees with Min Quals	# of Electrical Corporation Employees with Special Certifications	# of Contracted Employees with Min Quals	# of Contractor Employees with Applicable Certifications	Total # of Employees	Reference to Electrical Corporation Training / Qualification Programs
Pre-Inspector	One year of arboriculture experience or degree in relevant field	- Certified Arborist - Registered Professional Forester	1,000	- Certified Arborist - 500 - Registered Professional Forester - 100	600	- Certified Arborist - 450 - Registered Professional Forester - 50	1,600	Pre-inspector training course (VMI-001)

There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. Additionally, HWT's Suncrest Facility does not utilize overhead lines. HWT's vegetation management program consists of monitoring defensible space outside the facility's walls, general weed abatement, and erosion control. HWT contracts for these services and does not recruit for vegetation management personnel as its vegetation management program is limited in scope. As a result of the foregoing, Table 9-9 is marked "N/A" meaning "Not Applicable".

Table 9-9. Vegetation Management Qualifications and Training

Worker Title	Minimum Qualifications for Target Role	Applicable Certifications	# of Electrical Corporation Employees with Min Quals	# of Electrical Corporation Employees with Special Certifications	# of Contracted Employees with Min Quals	# of Contractor Employees with Applicable Certifications	Total # of Employees	Reference to Electrical Corporation Training / Qualification Programs

N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
-----	-----	-----	-----	-----	-----	-----	-----	-----

9.13.1 Recruitment

***Instructions:** In this section, the electrical corporation must describe how it recruits vegetation management and inspections personnel, including any relevant partnerships with colleges or universities.*

HWT's vegetation management program consists of monitoring defensible space outside the facility's walls, general weed abatement, and erosion control. HWT contracts for these services and does not recruit for vegetation management personnel as its vegetation management program is limited in scope.

9.13.2 Training and Retention

***Instructions:** In this section, the electrical corporation must describe how it trains its vegetation management and inspection personnel, including any requirements for continued/refresher education and programs to improve worker qualifications.*

HWT's vegetation management program consists of monitoring defensible space outside the facility's walls, general weed abatement, and erosion control. HWT contracts for these services and does not recruit for vegetation management personnel as its vegetation management program is limited in scope.

10 SITUATIONAL AWARENESS AND FORECASTING

Instructions: Each electrical corporation's WMP must include plans for situational awareness.⁷³

10.1 Targets

Instructions: In this section, the electrical corporation must provide qualitative and quantitative targets for each year of the three-year WMP cycle. The electrical corporation must provide at least one qualitative and quantitative target for the following initiatives:

- *Environmental Monitoring Systems (Section 10.2)*
- *Grid Monitoring Systems (Section 10.3)*
- *Ignition Detection Systems (Section 10.4)*
- *Weather Forecasting (Section 10.5)*
- *Weather Station Maintenance and Calibration (Section 10.5.5)*

10.1.1 Qualitative Targets

Instructions: The electrical corporation must provide qualitative targets for its three-year plan for implementing and improving its situational awareness and forecasting,⁷⁴ including the following:

- *Identification of which initiative(s) and activity/activities in the WMP the electrical corporation is implementing to achieve the stated target, including Tracking IDs and the Tracking ID(s) used in past WMPs ("Previous Tracking ID"), if applicable*
- *A completion date for when the electrical corporation will achieve the target*
- *Reference(s) to the WMP section(s) or appendix, including page numbers, where the details of the target(s) are documented and substantiated*

Required format and examples of the minimum required information are provided in Table 10-1 below.

10.1.2 Quantitative Targets

Instructions: The electrical corporation must list all quantitative targets it will use to track progress on its situational awareness and forecasting in its three-year plan, broken out by each year of the WMP cycle. Electrical corporations must show progress toward completing

⁷³ Pub. Util. Code §§ 8386(c)(2)-(5).

⁷⁴ Annual information included in this section must align with the applicable data submission.

quantitative targets in subsequent reports, including data submissions and WMP Updates.⁷⁵ For each target, the electrical corporation must provide the following:

- Identification of which initiative(s) and activity/activities in the WMP the electrical corporation is implementing to achieve the stated target, including Tracking IDs and the Tracking ID(s) used in past WMPs (“Previous Tracking ID”), if applicable*
- Projected targets and totals for each of the three years of the WMP cycle, e.g., [Year 1] end of year total, [Year 2] total, and [Year 3] total, three-year total and the associated units for the targets*
- The expected % risk reduction⁷⁶ for each of the three years of the WMP cycle.*

The electrical corporation’s targets must provide enough detail to effectively inform efforts to improve the performance of the electrical corporation’s situational awareness and forecasting initiatives.

Table 10-1 provides the required format and an example of the minimum acceptable level of information.

⁷⁵ Annual information included in this section must align with the applicable data submission.

⁷⁶ The expected % risk reduction is the expected percentage risk reduction per year, as described in Section 6.2.1.2.

Table 10-1. Example of Situational Awareness Targets by Year

<i>Initiative</i>	<i>Quantitative or Qualitative Target</i>	<i>Activity (Tracking ID #)</i>	<i>Previous Tracking ID, if applicable</i>	<i>Target Unit</i>	<i>[Year 1] End of Year Total / Completion Date</i>	<i>% Risk Reduction for [Year 1]</i>	<i>[Year 2] Total / Status</i>	<i>% Risk Reduction for [Year 2]</i>	<i>[Year 3] Total / Status</i>	<i>% Risk Reduction for [Year 3]</i>	<i>Three-Year Total</i>	<i>Section; Page number</i>
<i>Grid Monitoring Systems</i>	<i>Quantitative</i>	<i>Install Thermal Cameras (SA-04)</i>	<i>SA-02</i>	<i>Thermal cameras installed</i>	<i>5</i>	<i>0.5%</i>	<i>10</i>	<i>1%</i>	<i>25</i>	<i>2.5%</i>	<i>40</i>	<i>10.3; p. X</i>
<i>Ignition Detection Systems</i>	<i>Qualitative</i>	<i>Automate ignition detection using third-party software (SA-03)</i>	<i>SA-03</i>	<i>n/a</i>	<i>In progress; October 2026</i>	<i>n/a</i>	<i>Completed; March 2027</i>	<i>n/a</i>	<i>Completed; March 2027</i>	<i>n/a</i>	<i>n/a</i>	<i>10.4; p. x</i>

Table 10-1. Situational Awareness Targets by Year

Initiative	Quantitative or Qualitative Target	Activity (Tracking ID #)	Previous Tracking ID, if applicable	Target Unit	2026 End of Year Total / Completion Date	% Risk Reduction for 2026	2027 Total / Status	% Risk Reduction for 2027	2028 Total / Status	% Risk Reduction for 2028	Three-Year Total	Section; Page number
Environmental Monitoring Systems	Qualitative	Evaluation of Optos/Firecaster performance (SA-06)	N/A	N/A	12/31/2026	N/A	N/A	N/A	N/A	N/A	N/A	10.2; p. 150
Environmental Monitoring Systems	Quantitative	Utilization of Technosylva’s Wildfire Analyst platform (SA-01)	N/A	N/A	Q2 2026	N/A	N/A	N/A	N/A	N/A	N/A	10.2; p. 150
Grid Monitoring Systems	Qualitative	Assess downtime of Transformer DGA + UG Cable Monitoring Systems (SA-07)	N/A	N/A	4 / 12/31/2026	N/A	4 / 12/31/2027	N/A	4 / 12/31/2028	N/A	12	10.3; p. 156
Grid Monitoring Systems	Quantitative	Transformer DGA + UG Cable Monitoring System Checks (SA-05)	N/A	N/A	4 / 12/31/2026	N/A	4 / 12/31/2027	N/A	4 / 12/31/2028	N/A	12	10.3; p. 156

Ignition Detection Systems	Qualitative	Camera Improvement (SA-08)	N/A	N/A	Evaluate opportunities to implement fire detection / 12/31/2026	N/A	N/A	N/A	N/A	N/A	N/A	10.4; p. 162
Ignition Detection Systems	Quantitative	Annual inspection of Site Fire detection systems (SA-09)	N/A	N/A	1 / 12/31/2026	N/A	1 / 12/31/2026	N/A	1 / 12/31/2026	N/A	3	10.4; p. 162
Weather Forecasting	Qualitative	See Fire Potential Index Activity below	N/A	N/A	See Fire Potential Index Activity below	N/A	See Fire Potential Index Activity below	N/A	See Fire Potential Index Activity below	N/A	See Fire Potential Index Activity below	10.6; p. 163
Weather Forecasting	Quantitative	Percent time each year Weather station is operational (SA-10)	N/A	N/A	85%	N/A	85%	N/A	85%	N/A	85%	10.6; p. 163
Weather Station Maintenance and Calibration	Qualitative	Verification of station performance (SA-03)	N/A	N/A	Verification of station performance by vendor / 12/31/2026	N/A	Verification of station performance by vendor / 12/31/2026	N/A	Verification of station performance by vendor / 12/31/2026	N/A	N/A	10.6; p. 163

Weather Station Maintenance and Calibration	Quantitative	Completion of annual maintenance check (SA-04)	N/A	1	Completion of annual maintenance check / 12/31/2026	N/A	Completion of annual maintenance check / 12/31/2026	N/A	Completion of annual maintenance check / 12/31/2026	N/A	3	10.6; p. 163
Fire Potential Index	Qualitative	Evaluation of Optos/Firecaster performance (SA-02)	N/A	N/A	December 2026	N/A	N/A	N/A	N/A	N/A	N/A	10.6; pp. 163-164

10.2 Environmental Monitoring Systems

Instructions: The electrical corporation must describe its systems and procedures for monitoring environmental conditions within its service territory. These observations should inform the electrical corporation's near-real-time risk assessment and weather forecast validation. The electrical corporation must document the following:

- *Existing systems, technologies, and procedures*
- *How the need for additional systems is evaluated*
- *Implementation schedule for any planned additional systems*
- *How the efficacy of systems for reducing risk are monitored*

The electrical corporation must reference the Tracking ID where appropriate.

There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. HWT undergrounded its only section of overhead line in Q3 2021. As a result, environmental factors do not have significant impact on the Suncrest Facility's operations. HWT implemented additional measures at the Suncrest Facility between 2020 and 2022 to enhance its environmental monitoring capabilities by installing high-definition cameras, a weather station, and completed development and enhancement of a proprietary fire risk index for its territory to increase awareness of fire threat and to help inform operational decisions and supplement third-party wildfire tracking tools. HWT is in the process utilizing enterprise level engagement of risk modelling vendor, Technosylva (which began in 2025) and anticipates leveraging its Wildfire Analyst™ (WFA) platform and associated applications to enhance HWT's environmental monitoring and associated capabilities by Q2 2026 (SA-01). The WFA platform will include the WFA FireRisk which provides daily asset-based risk forecasting, and FireSim for on-demand wildfire spread modelling. HWT will monitor the effectiveness of its currently emplaced processes, procedures, and capabilities and assess changes or enhancements as needed.

Figure HWT 10-1. Example of Site Camera



Figure HWT 10-2. Weather Station



10.2.1 Existing Systems, Technologies and Procedures

Instructions: *The electrical corporation must report on the environmental monitoring systems and related technologies and procedures currently in use, highlighting any improvements made since the last WMP submission. The electrical corporation must discuss systems, technologies, and procedures related to the reporting of the following:*

- *Current weather conditions:*
 - *Air temperature*
 - *Relative humidity*
 - *Wind velocity (speed and direction)*
- *Fuel characteristics:*
 - *Seasonal trends in fuel moisture*

Each system must be summarized in Table 10-2. The electrical corporation must provide the following additional information for each system in the accompanying narrative:

- Generalized location of the system / locations measured by the system (e.g., HTFD, entire service territory)
- Integration with the broader electrical corporation's system
- How measurements from the system are verified
- Frequency of maintenance
- For intermittent systems (e.g., aerial imagery, line patrols), what triggers collection. This should include flow charts and equations as appropriate.
- For calculated quantities, how raw measurements are converted into calculated quantities. This should include flow charts and equations as appropriate.

Table 10-2. Example of Environmental Monitoring Systems

System	Measurement/ Observation	Frequency	Purpose and Integration
Weather stations	Steady wind velocity Gust wind velocity Air temperature Relative humidity	3,600 observations / hour	Improve weather forecasts through data assimilation Validate model
Remote sensing fuel moistures	Percentiles	Once a day	Calculate fuel moisture content

See HWT's response to Section 10.2. There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. HWT undergrounded its only section of overhead line in Q3 2021. As a result, environmental factors do not have significant impact on the Suncrest Facility's operations. However, HWT utilizes a weather station and its proprietary fire risk index, Firecaster, for environmental monitoring and situational awareness.

Table 10-2. Environmental Monitoring Systems

System	Measurement/ Observation	Frequency	Purpose and Integration
Weather station	Temperature Wind speed Wind direction Soil moisture Soil temperature Air quality index	Real-time data (constant measurement)	Provide localized data validation Situational awareness

Optos/Firecaster	Wildfire Risk Index	Real-time	Data model to predict the likelihood of a wildfire occurring and spreading taking into account current weather conditions, seasonality, and locale (Urban, rural, suburban, mountain, etc.)
------------------	---------------------	-----------	---

10.2.2 Evaluation and Selection of New Systems

Instructions: The electrical corporation must describe how it evaluates the need for additional environmental monitoring systems. This description must include:

- *How the electrical corporation evaluates the impact of new systems on reducing risk (e.g., expected quantitative improvement in weather forecasting)*
- *How the electrical corporation evaluates the efficacy of new technologies*

These descriptions must include flow charts as appropriate.

HWT's only asset is the Suncrest Facility which completed and entered operational service in Q1 2020. There is very limited vegetation immediately around the Suncrest Facility, and the asset has landscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. HWT undergrounded its only section of overhead line in Q3 2021. As a result, environmental factors do not have significant impact on the Suncrest Facility's operations. HWT implemented additional measures at the Suncrest Facility between 2020 and 2022 to enhance its environmental monitoring capabilities by installing high-definition cameras, a weather station, and completed development and enhancement of a proprietary fire risk index for its territory to increase awareness of fire threat and to help inform operational decisions and supplement third-party wildfire tracking tools. HWT representatives also attend various industry conferences on wildfire risk mitigation and participates in two industry groups focused on wildfire mitigation. HWT utilizes these opportunities to gain exposure to new systems for evaluation as part of a process of continuous improvement of wildfire risk mitigation program.

10.2.3 Planned Improvements

Instructions: *The electrical corporation must describe its planned improvements for its environmental monitoring systems.⁷⁷ This must include any plans for the following:*

- *Expansion of existing systems*
- *Establishment of new systems*

HWT is in the process utilizing enterprise level engagement of risk modelling vendor, Technosylva and anticipates leveraging its Wildfire Analyst™ (WFA) platform and associated applications to enhance HWT's environmental monitoring and associated capabilities (SA-01). The WFA platform will include the WFA FireRisk which provides daily asset-based risk forecasting, and FireSim for on-demand wildfire spread modelling. Optos/Firecaster received minor upgrades which improved user functionality and interface in 2025.

10.2.4 Evaluating Activities

Instructions: *The electrical corporation must describe its procedures for the ongoing evaluation of the efficacy of its environmental monitoring activity (program).*

Evaluation of the efficacy of HWT's environmental monitoring activity is based on input from its field engineers who perform the monthly inspections, the system operations team that remotely monitors the Suncrest Facility 24/7, senior operations leadership and the operational experience and best practices from other affiliates. HWT reviews and updates its FMEA annually to ensure controls and processes are functioning as intended, review potential failure modes and effects of any newly added or changed equipment, and assess new opportunities for risk reduction driven by new technologies, best practices, and experience of affiliates and other enterprise resources.

10.3 Grid Monitoring Systems

Instructions: *The electrical corporation must describe its systems and procedures used to monitor the operational conditions of its equipment.⁷⁸ These observations should inform the electrical corporation's near-real-time risk assessment. The electrical corporation must document:*

- *Existing systems, technologies, and procedures*
- *Procedure used to evaluate the need for additional systems*
- *Implementation schedule for any planned additional systems*
- *How the efficacy of systems for reducing risk are monitored*

⁷⁷ Annual information included in this section must align with the applicable data submission.

⁷⁸ Pub. Util. Code §§ 8386(c)(3), (6), (22).

The electrical corporation must reference the Tracking ID where appropriate.

HWT's operational assets are limited to the Suncrest Facility, which is a MVar SVC connected to an approximately one mile underground cable. The Suncrest Facility is a transmission-only system with no overhead lines and no distribution elements. Given its limited footprint and the size and scope of its operations, HWT does not utilize a grid management system. The Suncrest Facility is remotely operated and monitored 24/7 from its affiliate Lone Star's NERC-certified control center located in Austin, Texas. Graphic displays and alarm processing ensure HWT transmission system operators have real-time situational awareness. Support personnel perform checks of the applications and hardware to ensure they are in proper working order. Any site anomalies are communicated to local field engineers who manage and undertake site corrective actions and escalate to senior operations leadership as necessary. HWT also performs monthly asset inspections which are conducted designated field engineers. The inspections include general checks and measurements, visual inspections, general housekeeping, and vegetation control. Operations personnel also utilize the real-time cable monitoring system to monitor the underground cable as well as real-time oil gas monitoring to support tracking of transformer health.

10.3.1 Existing Systems, Technologies, and Procedures

Instructions: *The electrical corporation must report on the grid system monitoring systems and related technologies and procedures currently in use, highlighting any improvements made since the last WMP submission. At a minimum, the electrical corporation must discuss systems, technologies, and procedures related to the detection of:*

- *Faults (e.g., fault anticipators, rapid earth fault current limiters, etc.)*
- *Failures*
- *Recloser operations*

Each system must be summarized in Table 10-3 below. The electrical corporation must provide the following information for each system in the accompanying narrative:

- *Location of the system / locations measured by the system*
- *Integration with the broader electrical corporation's system*
- *How measurements from the system are verified*
- *For intermittent systems (e.g., aerial imagery, line patrols), description of what triggers collection. This must include flow charts and equations where appropriate.*
- *For calculated quantities, how raw measurements are converted to calculated quantities*

Table 10-3. Example of Grid Operation Monitoring Systems

System	Measurement/ Observation	Frequency	Purpose and Integration
---------------	-------------------------------------	------------------	------------------------------------

<i>Line sensors</i>	• <i>Electrical current</i> • <i>Electrical voltage</i> • <i>Waveform harmonics</i>	• <i>3,600 observations / hour</i>	• <i>Early fault detection</i> • <i>Distribution fault anticipator (DFA)</i>
---------------------	---	--	---

Horizon West Transmission Overview:

Horizon West Transmission (HWT) consists of the Suncrest Static Var Compensator (SVC) located in Alpine, CA. The SVC is connected to SDG&E's (San Diego Gas & Electric) system via HWT's 230kV riser pole and an approximately one (1) mile long underground (UG) cable.

The primary purpose of the SVC system is to provide fast dynamic reactive power support in order to maintain system voltages within acceptable limits in response to disturbances, and other events causing loading and voltage concerns identified, and to automatically and smoothly regulate the bus voltage continuously, under normal and contingency conditions of the power system at the 230kV bus of the SDG&E Suncrest 500/230 kV substation.

Suncrest SVC Underground 230kV Transmission Cable Monitoring:

The UG 230kV XLPE transmission cable employs a monitoring system to detect abnormal temperatures and electrical discharges at the cable joint and terminations.

The monitoring system can also detect and locate partial discharges at the cable joint and terminations, which can be early indicators of potential faults or failures. The monitoring system is inspected on a routine basis to ensure the measurement equipment is functioning properly.

Suncrest SVC Transformer Monitoring:

The transformer monitoring system has real-time oil analysis to detect and prevent internal faults on the transformer. This system, which was installed in 2020, provides enhanced data that can be utilized to assess transformer health and potentially predict transformer failure which has the potential for initiating an ignition event.

Suncrest SVC Protection & Control (P&C) Monitoring:

The Suncrest SVC is controlled by a microprocessor-based control system. The control and protection system is based on the Modular Architecture Control for HVDC & FACTS (MACH) concept, built around an industrial PC with add in circuit boards and I/O racks connected via standard type field buses. Voltage and current transformers provide the control system with network variables employed in the SVC control. The control system provides facilities for SVC control either from the Operator Workstation (OWS) or remotely via SCADA system.

Suncrest SVC Grid Management:

Early failure detection on an SVC transformer:

- Automatic oil dissolved gas analysis (DGA) monitors installed (Serveron TM8); (oil samples 1x every 4 hours)
- Infrared cameras aimed at the main and back-up transformer bushings + situational awareness camera view

Early failure detection on the 230kV underground (UG) cable:

- Partial Discharge (PD) + Distributed Temperature Sensing (DTS) along the UG cable (Pry-Cam Monitoring System). (frequency: at least 1x per hour)
 - Infrared and situational awareness cameras by HWT's 230kV riser pole

Table 10- 3. Grid Operation Monitoring Systems

System	Measurement/ Observation	Frequency	Purpose and Integration
Hitachi MACH System SVC Protection & Control	Electrical Voltage AC Electrical Current AC Reactive Power (MVAR) AC Waveform Harmonics Temperature (ambient) Temperature, Flow & Pressure (cooling system)	Automatic (continuous)	SVC Control & Protection Sequence of Event Recording System Control Transient Fault Recording Alarming
Hitachi MACH System Human Machine Interface (HMI)	Electrical Voltage AC Electrical Current AC Reactive Power (MVAR) AC Waveform Harmonics Temperature (ambient)	Automatic (continuous)	Process control and supervision Process data visualization Sequence of Event Recording display Alarming

	Temperature, Flow & Pressure (cooling system)		
AC Line Protection	Electrical Current AC Electrical Voltage AC	16 samples/cycle (or higher depending on relay)	AC Line Differential
Transformer and SVC Protection	Electrical Current AC Electrical Voltage AC	16 samples/cycle (or higher depending on relay)	Differential and Overcurrent protection
Pry-Cam Distributed Temperature Sensing (DTS)	Temperature along the UG cable	DTS = 1 time per hour (or more)	DTS process visualizes thermal energy in real time
Pry-Cam Partial Discharge Monitoring (PDM)	Electrical Current	PDM = 1 time per hour (or more)	Detect and locate partial discharge activity in real time
Serveron TM8	Dissolved Gasses in Oil	DGA = 1 time every 4 hours	Detect dissolved gasses in transformer oil. Provides alerts upon detection in excess of allowable thresholds

10.3.2 Evaluation and Selection of New Systems

Instructions: The electrical corporation must describe how it evaluates the need for additional grid operation monitoring systems. This description must include:

- How the electrical corporation evaluates the impact of new systems on reducing risk (e.g., expected reduction in ignitions from failures, expected reduction in failures)
- How the electrical corporation evaluates the efficacy of new technologies

These descriptions must include flow charts where appropriate.

HWT's operational assets are limited to the Suncrest Facility, which is a MVar SVC connected to an approximately one mile underground cable. The Suncrest Facility entered operational service in Q1 2020. HWT's facilities are remotely operated and monitored 24/7 from its affiliate Lone Star Transmission, LLC's NERC-certified control center located in Austin, Texas. Graphic displays and alarm processing ensure HWT transmission system operators have real-time situational awareness. Support personnel perform checks of the applications and hardware to ensure they are in proper working order. Any site anomalies are communicated to local personnel and

Director of Operations, who manage and undertake site corrective actions. In 2020, HWT installed a transformer oil gas monitoring system. In 2021, HWT installed a cable monitoring system for its underground cable which provides thermal and partial discharge monitoring for the 230kV underground cable at the Suncrest Facility. HWT also leverages the operational experience of its affiliates and enterprise-level support providers to assess the efficacy of new technologies as applicable to operations at Suncrest. Additionally, as described in detail in Section 5 of this WMP, HWT uses the FMEA process to identify and mitigate wildfire-related risks at its Suncrest Facility. HWT updates the FMEA annually to ensure controls and processes are functioning as intended, review potential failure modes and effects of any newly added or changed equipment, and assess new opportunities for risk reduction driven by new technologies, best practices, and experience of affiliates, and other enterprise resources. HWT representatives also attend various industry conferences on wildfire risk mitigation and participates in two industry groups focused on wildfire mitigation. HWT utilizes these opportunities to gain exposure to new systems for evaluation as part of a process of continuous improvement of wildfire risk mitigation program. Given the limited scale and scope of the HWT current operations at the Suncrest Facility and the relative newness of the facility, HWT has no current plans for changes to its system monitoring capabilities at the Suncrest facility in the 2026-2028 WMP Cycle. HWT will monitor the effectiveness of its currently emplaced processes, procedures, and capabilities and assess changes or enhancements as needed.

10.3.3 Planned Improvements

***Instructions:** The electrical corporation must describe its planned improvements in its grid operation monitoring systems. This must include any plans for the following:*

- *Expansion of existing systems*
- *Establishment of new systems*

HWT's operational assets are limited to the Suncrest Facility, which is a MVar SVC connected to an approximately one mile underground cable. The Suncrest Facility entered operational service in Q1 2020. HWT's facilities are remotely operated and monitored 24/7 from its affiliate Lone Star Transmission, LLC's NERC-certified control center located in Austin, Texas. Graphic displays and alarm processing ensure HWT transmission system operators have real-time situational awareness. Support personnel perform checks of the applications and hardware to ensure they are in proper working order. Any site anomalies are communicated to local personnel and Director of Operations, who manage and undertake site corrective actions. In 2020, HWT installed a transformer oil gas monitoring system. In 2021, HWT also installed a cable monitoring system for its underground cable which provides thermal and partial discharge monitoring for the 230kV underground cable at the Suncrest Facility. Given the limited scale and scope of the HWT current operations at the Suncrest Facility and the relative newness of the facility, HWT has no current plans for changes to grid monitoring capabilities at the Suncrest facility in the 2026-2028 WMP Cycle. However, HWT plans to assess downtime of transformer oil gas monitoring system and cable real-time monitoring systems and periodic systems checks of the same. HWT

will monitor the effectiveness of its currently emplaced processes, procedures, and capabilities and assess changes or enhancements as needed.

10.3.4 Evaluating Activities

***Instructions:** The electrical corporation must describe its procedures for the ongoing evaluation of the efficacy of its grid operation monitoring activity (program).*

Evaluation of the efficacy of HWT's grid monitoring activity is based on input from its field engineers who perform the monthly inspections, the system operations team that remotely monitors the Suncrest Facility 24/7, senior operations leadership and the operational experience and best practices from other affiliates. HWT reviews and updates its FMEA annually to ensure controls and processes are functioning as intended, review potential failure modes and effects of any newly added or changed equipment, and assess new opportunities for risk reduction driven by new technologies, best practices, and experience of affiliates and other enterprise resources.

10.4 Ignition Detection Systems

***Instructions:** The electrical corporation must describe its systems, technologies, and procedures used to detect ignitions within its service territory and gauge ignition size and growth rates.⁷⁹*

The electrical corporation must document the following:

- *Existing ignition detection sensors and systems*
- *Evaluation and selection of new ignition detection systems*
- *Planned integration of new ignition detection technologies*
- *Identify any systems, technologies, and procedures for routine sharing of the following:*
 - *Evaluation of strengths and limitations of new technology*
 - *Case studies/ lessons learned regarding new ignition detection systems and new ignition detection technologies*
 - *Lessons learned*
- *Monitoring of initiative improvements*

The electrical corporation must reference the Tracking ID where appropriate.

HWT's only asset is the Suncrest Facility which completed and entered operational service in Q1 2020. There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. HWT undergrounded its only

⁷⁹ Pub. Util. Code § 8386(c)(3).

section of overhead line in Q3 2021. HWT Operations team monitors the asset 24/7 through the facility's remote sensors and monitors, on-site cameras, and third-party wildfire tracking tools. HWT implemented additional measures at the Suncrest Facility between 2020 and 2022 to enhance its ignition detection capabilities by installing high-definition cameras, a weather station, and completed development and enhancement of a proprietary fire risk index for its territory to increase awareness of fire threat and to help inform operational decisions and supplement third-party wildfire tracking tools. In 2020, HWT installed a transformer oil gas monitoring system. In 2021, HWT also installed a cable monitoring system for its underground cable which provides thermal and partial discharge monitoring for the 230kV underground cable at the Suncrest Facility. HWT completed an enhancement to its fire risk index by getting access to a third-party granular real-time wildfire tracking tools that utilize satellite data to monitor and track propagation of wildfires to help evaluate proximity of fires to HWT's assets and inform appropriate operational response if a wildfire was to approach and directly threaten HWT facilities. HWT is in the process utilizing enterprise level engagement of risk modelling vendor, Technosylva and anticipates leveraging its Wildfire Analyst™ (WFA) platform and associated applications to enhance HWT's ignition detection capabilities (SA-01). The WFA platform will include the WFA FireRisk which provides daily asset-based risk forecasting, and FireSim for on-demand wildfire spread modelling.

10.4.1 Existing Ignition Detection Sensors and Systems

Instructions: The electrical corporation must report on the sensors and systems, technologies, and procedures for ignition detection that are currently in use, highlighting any improvements made since the last WMP submission. At a minimum, the electrical corporation must document the deployment of each of the following:

- *Early fire detection including, for example:*
 - *Satellite infrared imagery*
 - *High-definition video*
 - *Infrared cameras*
- *Fire growth potential software*

The electrical corporation must summarize each system in Table 10-4 below. It must provide the following additional information for each system in an accompanying narrative:

- *General location of detection sensors (e.g., HFTD or entire service territory)*
- *Resiliency of sensor communication pathways*
- *Integration of sensor data into machine learning or AI software*
- *Role of sensor data in risk response*
- *False positives filtering*
- *Time between detection and confirmation*
- *Security measures for network-based sensors*

Table 10-4. Example of Fire Detection Systems Currently Deployed

<i>Detection System</i>	<i>Capabilities</i>	<i>Companion Technologies</i>	<i>Contribution to Fire Detection and Confirmation</i>
<i>Video cameras</i>	<i>Real-time viewing of remote area to detect smoke and wildfires</i>	<i>Used with satellite imagery to verify fire detection</i>	<i>Video cameras allow fast and accurate detection or confirmation of wildfires and can help operators assess the scope of resource response needed.</i>

There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. HWT Operations team monitors the asset 24/7 through the facility’s remote sensors and monitors, on-site cameras, and third-party wildfire tracking tools. HWT implemented additional measures at the Suncrest Facility between 2020 and 2022 to enhance its ignition detection capabilities by installing high-definition cameras and completed development and enhancement of a proprietary fire risk index for its territory to increase awareness of fire threat and to help inform operational decisions and supplement third-party wildfire tracking tools.

Table 10-4. Fire Detection Systems Currently Deployed

Detection System	Capabilities	Companion Technologies	Contribution to Fire Detection and Confirmation
Site Video cameras	Real-time viewing of Suncrest Facility and immediate surrounding area to detect smoke and wildfires	Used with Firecaster and SDG&E Fire Potential Index and cameras to verify fire detection	Video cameras allow fast and accurate detection or confirmation of wildfires and can help operators assess the scope of resource response needed.

Optos/Firecaster	Real time tracking of wildfire conditions Fire growth potential prediction and modeling	Site Cameras and SDG&E Fire Potential Index and cameras to verify fire detection	Data model to predict the likelihood of a wildfire occurring and spreading taking into account current weather conditions, seasonality, and locale (Urban, rural, suburban, mountain, etc.)
------------------	---	--	---

Below are images of the Valley Fire from the onsite cameras as an example for functionality.

Figure HWT 10-3. Smoke from Valley Fire Seen from Suncrest Facility On-site Camera





Figure HWT 10-4. Smoke from Valley Fire Seen from Suncrest Facility On-site Camera



10.4.2 Evaluation and Selection of New Detection Systems

***Instructions:** The electrical corporation must describe how it evaluates the need for additional ignition detection technologies. This description must include:*

- How the electrical corporation evaluates the impact on new detection technologies on reducing and improving detection and response times*
- How the electrical corporation evaluates the efficacy of new technologies*
- The electrical corporation's budgeting process for new detection system purchases*

To inform appropriate wildfire hardening initiatives, HWT uses the FMEA process and support from third-party site wildfire assessments. The FMEA considers the potential failures from each HWT Facility component and assesses and prioritizes the potential risk, along with providing potential mitigations. A third-party wildfire assessment was utilized to supplement the initial FMEA and provides independent evaluation/assessment of wildfire risk at the facility and opportunities for risk mitigation. HWT utilized the combined information to target mitigation initiatives that provided meaningful impact to reducing the likelihood of utility equipment instigating a fire and the promulgation and impact of a fire if one occurred. HWT updates the FMEA annually to ensure controls and processes are functioning as intended, review potential failure modes and effects of any newly added or changed equipment, and assess new opportunities for risk reduction driven by new technologies, best practices, and experience of affiliates and other enterprise resources. HWT representatives also attend various industry conferences on wildfire risk mitigation and participates in two industry groups focused on wildfire

mitigation. HWT utilizes these opportunities to gain exposure to new systems for evaluation as part of a process of continuous improvement of wildfire risk mitigation program.

10.4.3 Planned Integration of New Ignition Detection Technologies

Instructions: The electrical corporation must provide an implementation schedule for new ignition detection and alarm system technologies. This must include any plans for the following:

- *Integration of new systems into existing physical infrastructure*
- *Integration of new systems into existing data analysis*
- *Increases in budgets and staffing to support new systems*

HWT is in the process of utilizing enterprise level engagement of risk modelling vendor, Technosylva and anticipates leveraging its Wildfire Analyst™ (WFA) platform and associated applications to enhance HWT's ignition detection capabilities (SA-01). The WFA platform will include the WFA FireRisk which provides daily asset-based risk forecasting and FireSim for on-demand wildfire spread modelling. Optos/Firecaster, the in-house fire risk potential index utilized by HWT, received user upgrades in 2025.

10.4.4 Evaluating Activities

Instructions: The electrical corporation must describe its procedures for the ongoing evaluation of the efficacy of its fire detection systems.

Evaluation of the efficacy of HWT's fire detection systems is based on input from its field engineers who perform the monthly inspections, the system operations team that remotely monitors the Suncrest Facility 24/7, senior operations leadership and the operational experience and best practices from other affiliates. HWT reviews and updates its FMEA annually to ensure controls and processes are functioning as intended, review potential failure modes and effects of any newly added or changed equipment, and assess new opportunities for risk reduction driven by new technologies, best practices, and experience of affiliates and other enterprise resources. HWT will evaluate opportunities for implementation of additional ignition detection capabilities and annual inspection of site fire detection systems.

10.5 Weather Forecasting

Modified Instructions: The ITO must comply with Public Utilities Code section 8386(c)(3).

The ITO's weather forecasting systems, processes, and procedures do not have to be informed by modeling. However, the ITO must describe its approach to forecasting the weather and data sources.

HWT is an independent transmission operator (ITO) that has transmission-only assets and does not have a service territory or end-use customers. As noted on page 180 of Energy Safety's WMP Guidelines, ITOs have significantly less infrastructure than large investor-owned utilities and SMJUs and do not have service territories. Energy Safety notes that ITOs' weather forecasting systems, processes, and procedures do not have to be informed by modeling. However, Energy Safety states that ITOs must describe their approach to forecasting the weather.

Based on the foregoing, HWT's WMP does not include Sections 10.5.1 through 10.5.5. Instead HWT provides the following information pursuant to Energy Safety's direction on page 180 of Energy Safety's WMP Guidelines.

HWT regularly monitors for the contribution of weather to ignition probability and estimated wildfire consequence by leveraging SDG&E's Fire Potential Index (FPI) for its Suncrest Facility. SDG&E's FPI is uses a combination of weather parameters (wind speed, humidity, temperature), vegetation and fuel conditions, and other factors to judge current fire risk and to create a forecast indicative of fire risk. SDG&E's FPI and RFW alerts from NWS inform HWT's near-term operational decision-making. HWT's Operations Personnel and management get daily FPI notifications and are notified when NWS declares RFW conditions for the area of the Suncrest Facility. HWT is also utilizing its own proprietary real-time and near-term wildfire risk tools, Optos/Firecaster, to further increase awareness of fire threat, monitor propagation of wildfires in real-time, and to help inform operations decision-making. Optos/Firecaster provides a 7 day outlook of a wildfire risk index. HWT also leverages its own weather station as an additional real-time resource. HWT intends to leverage utilization of Technosylva's Wildfire Analyst platform and Optos/Firecaster for potential improvements in weather forecasting. HWT will also assess percentage of operational time for its weather station. Additionally, HWT will have annual verification of performance and maintenance inspection of its weather station.

10.6 Fire Potential Index

Modified Instructions: The ITO must comply with Public Utilities Code section 8386(c)(3).

The ITO must state the data source used or how it determines FPI.

HWT is an independent transmission operator (ITO) that has transmission-only assets and does not have a service territory or end-use customers. As noted on page 180 of Energy Safety's WMP Guidelines, ITOs have significantly less infrastructure than large investor-owned utilities and SMJUs and do not have service territories. Energy Safety notes that ITOs' must comply with Public Utilities Code section 8386(c)(3) and state the data source used or how it determines FPI.

Based on the foregoing, HWT's WMP does not include Sections 10.6.1 through 10.6.3. Instead HWT provides the following information pursuant to Energy Safety's direction on page 180 of Energy Safety's WMP Guidelines.

The Firecaster Wildfire Risk Index (WRI) uses multiple data sources to assess the relative risk of explosive wildfires near the Suncrest substation. The index considered wildfire growth based on vegetation, weather and active wildfires as factors. The resulting Wildfire Risk Index is displayed in the Optos user interface providing a scale of low, elevated, high and extreme risk of fire. The automated model produces visualizations that can be used internally for validation, refinement, and customer Q&A. Forecast emails are provided twice daily.

HWT also utilizes its proprietary wildfire spread model to increase awareness of real-time fire threats and to help inform operational decisions and supplement third-party wildfire tracking tools. In 2022 the wildfire spread model was enhanced with access to third-party granular real-time wildfire satellite data to monitor and track propagation of wildfires to help evaluate proximity of fires to HWT's assets and inform appropriate operational response if a wildfire was to approach and directly threaten HWT facilities. HWT's wildfire spread model sends email alerts to operational users if a wildfire is forecasted to approach HWT's facilities or a new fire has been detected by satellite close to a HWT facility. Optos/Firecaster received minor upgrades which improved user functionality and interface in 2025. HWT will evaluate the performance of Optos/Firecaster for any material improvements by end of Q4 2026.

Table 10-5. Fire Potential Features

Feature Group	Feature	Altitude	Description	Source	Update Cadence	Spatial Granularity	Temporal Granularity
Weather	Temperature , Wind Speed, Wind Direction, Humidity, Rainfall	Surface	Weather forecast data from NOAA models	AerisWeather	2x daily	5km	hourly
Weather	Recent rainfall	Surface	Recent rainfall from weather stations	AerisWeather	Daily	5km	hourly
Fuel	Soil Moisture	Top Soil	Modeled soil moisture from NOAA models	NOAA	daily	0.25 degrees	Daily
Fuel	Vegetation Greenness	Surface	Observed NDVI from MODIS satellites	MODIS	14 days	500 meters	14 days
Fuel	Snow Cover	NOAA	Current snow cover	NOAA	Daily	~10km	Daily
Fires	Active Fire Hotspots	Surface	Active fire hotspots observed by	FIRMS	6-8 hours	~300 meters	hourly

			NOAA20/VII RS satellites				
--	--	--	-----------------------------	--	--	--	--

11 EMERGENCY PREPAREDNESS, COLLABORATION, AND COMMUNITY OUTREACH

***Instructions:** Each electrical corporation must develop and adopt an emergency preparedness plan in compliance with the standards established by the CPUC pursuant to Public Utilities Code section 768.6(a).⁸⁰*

11.1 Targets

***Instructions:** In this section, each electrical corporation must provide qualitative targets for emergency preparedness, collaboration, and community outreach.*

The electrical corporation must provide at least one qualitative target for the following initiatives:

- *Emergency Preparedness and Recovery Plan (Section 11.2)*
- *External Collaboration and Coordination (Section 11.3)*
- *Public Communication, Outreach, and Education (Section 11.4)*
- *Customer Support in Wildfire and PSPS Emergencies (Section 11.5)*

11.1.1 Qualitative Targets

***Instructions:** The electrical corporation must provide qualitative targets for its three-year plan for implementing and improving its emergency preparedness, collaboration, and community outreach,⁸¹ including the following:*

- *Identification of which initiative(s) and activity/activities in the WMP the electrical corporation is implementing to achieve the stated target, including Tracking IDs and the Tracking ID(s) used in past WMPs (“Previous Tracking ID”), if applicable*
- *A completion date for when the electrical corporation will achieve the target*
- *Reference(s) to the WMP section(s) or appendix, including page numbers, where the details of the target(s) are documented and substantiated*

This information must be provided in Table 11-1 for the three-year cycle. Examples of the required format and minimum acceptable level of information are provided below.

Table 11-1. Example of Emergency Preparedness and Community Outreach Targets by Year

⁸⁰ Pub. Util. Code § 8386(c)(19).

⁸¹ Annual information included in this section must align with the applicable data submission.

<i>Initiative</i>	<i>Activity (Tracking ID #)</i>	<i>Previous Tracking ID, if applicabl e</i>	<i>[Year 1] End of Year Total / Completi on Date</i>	<i>[Year 2] Status</i>	<i>[Year 3] Status</i>	<i>Section ; Page number</i>
<i>Emergency Preparedness and Recovery Plan</i>	<i>Update workforce training for emergency Response (EP-1)</i>	<i>EP-04</i>	<i>Not started</i>	<i>Started; September 2027</i>	<i>Completed , January 2028</i>	<i>11.2; p. x</i>
<i>Public Outreach, Communication , and Engagement</i>	<i>Assess and resolve any customer issues identified through mobile application within 1 week (EP-3)</i>	<i>CO-03</i>	<i>Started; March 2026</i>	<i>Completed ; May 2027</i>	<i>Completed , May 2027</i>	<i>11.4; p. x</i>

In view of HWT’s current limited footprint with one operational transmission asset, HWT has a small staff overseeing HWT operations, including dedicated on-site staff performing all operations work including restoration as well as remote system operators that remotely control the asset 24/7 from a North American Electric Reliability Corporation (NERC)-certified control center. HWT Operations personnel are trained on all relevant HWT procedures, including regular monthly asset and vegetation inspections (Wildfire Mitigation Condition Assessment Procedure), Wildlife and Vegetation Procedure, and emergency response (Emergency Operations Plan) which also contains HWT’s PSPS protocols. HWT also conducts a periodic wildfire simulation exercise in the spring/early summer ahead of increased frequency of RFW days in late summer and fall. This simulation is to ensure that emergency operations procedures, protocols, and roles and responsibilities are top of mind for HWT’s Operations and other key personnel in advance of wildfire season. Given the foregoing, HWT has no current plans for changes to its emergency preparedness processes and therefore has no emergency preparedness initiative targets at the Suncrest facility in the 2026-2028 WMP Cycle. HWT will monitor the effectiveness of its currently emplaced processes, procedures, and capabilities and assess changes or enhancements as needed. As result Table 11-1 is marked N/A meaning “Not Applicable”.

Table 11-1. Emergency Preparedness and Community Outreach Targets by Year

Initiative	Activity (Tracking ID #)	Previous Tracking ID, if applicable	2026 End of Year Total / Completion Date	2027 Status	2028 Status	Section; Page number
N/A	N/A	N/A	N/A	N/A	N/A	N/A

11.2 Emergency Preparedness and Recovery Plan

Instructions: In this section, the electrical corporation must provide an overview of how it has evaluated, developed, and integrated wildfire- and PSPS-specific emergency preparedness strategies, practices, policies, and procedures into its overall emergency plan based on the minimum standards described in GO 166.⁸² The electrical corporation must provide the title of and link to its latest emergency preparedness report, the date of the report, and an indication of whether the plan complies with CPUC R. 15-06-009, D. 21-05-019, and GO 166. The overview must be no more than two paragraphs.

In addition, the electrical corporation must provide a list of any other relevant electrical corporation documents that govern its wildfire and PSPS emergency preparedness planning for response and recovery efforts. This must be a bullet point list with document title, version (if applicable), and date. For example:

- *Electrical Corporation’s Emergency Response Plan (ECERP), Third Edition, dated January 1, 2021*

The electrical corporation must reference the Tracking ID where appropriate.

According with good utility practice, HWT has developed an emergency operations plan for its only operating asset, the Suncrest Facility. Wildfire and PSPS-specific strategies were considered when HWT was developing its operational procedures due to the fact that the Suncrest Facility is sited in a Tier 3 HFTD. HWT Operations personnel are trained on all relevant HWT procedures, including regular monthly asset and vegetation inspections (Wildfire Mitigation Condition Assessment Procedure), Wildlife and Vegetation Procedure, and emergency response (Emergency Operations Plan) which contains HWT’s PPS protocols. HWT’s Suncrest Facility is a transmission-only system that does not contain any distribution assets. The facility is also under

⁸² Pub. Util. Code §§ 8386(c)(7), (11), (16), (19), (20).

the operational control of the CAISO and is maintained to CAISO maintenance standards. HWT cites to the following specific procedures⁸³:

- HWT-IP Emergency Operations Plan, V5.0, Effective April 6, 2024
- Wildfire Mitigation Condition Assessment, V1.1, Effective October 24, 2019

11.2.1 Overview of Wildfire and PSPS Emergency Preparedness and Service Restoration

Instructions: *In this section, the electrical corporation must provide an overview of its wildfire- and PSPS-specific emergency preparedness and service restoration plan.⁸⁴ The overview must describe the following:*

- *Overview of protocols, policies, and procedures for responding to and recovering from a wildfire or PSPS event (e.g., means and methods for assessing conditions, decision-making framework, prioritizations). This must include:*
 - *An operational flow diagram illustrating key components of its wildfire- and PSPS-specific emergency response procedures from the moment of activation to response, recovery, and restoration of service*
 - *Separate overviews and operational flow diagrams for wildfires and PSPS events*
- *Key personnel, qualifications, and training that show the electrical corporation has trained the workforce to promptly restore service after wildfire or PSPS event, accounting for workers pursuant to mutual aid agreement or contracts. This must include:*
 - *The key roles and responsibilities, personnel resource planning (internal and external staffing needs), personnel qualifications, and required training programs*
 - *A brief narrative describing its process for planning to meet its internal and external staffing needs for emergency preparedness planning, preparedness, response, and recovery related to wildfire and PSPS*
 - *The name of each training program, a brief narrative of the purpose and scope of each training program, the frequency of each training program, and how the electrical corporation tracks who has completed the training program*
- *Each Memorandum of Agreement (MOA) the electrical corporation has with state, city, county, and tribal agencies within its service territory on wildfire and/or PSPS emergency preparedness, response, and recovery activities. The electrical corporation must provide a brief summary of the MOA, including the agreed role(s) and responsibilities of the external agency before, during, and after a wildfire or PSPS emergency*

⁸³ Both procedures are provided as confidential attachments to this WMP.

⁸⁴ Pub. Util. Code § 8386(c)(16), (19), (20).

- *Coordination and collaboration with public safety partners (e.g., emergency planning, interoperable communications)*
- *Notification of and communication to customers before, during and after a wildfire or PSPS event*
- *Improvements/updates made since the last Base WMP submission*

The overview must be no more than six pages. The electrical corporation may refer to its emergency preparedness plan to provide more detail. Where the electrical corporation has already reported the requested information in another section of the WMP, it must provide a cross-reference with a hyperlink to that section.

In addition, the electrical corporation must provide a table with a list of current gaps and limitations in evaluating, developing, and integrating wildfire- and PSPS-specific preparedness and planning features into its overall emergency preparedness and recovery plan(s). Where gaps or limitations exist, the electrical corporation must provide a remedial action plan and the timeline for resolving the gaps or limitations. Table 11-2 provides the required format and an example of the minimum level of content and detail required.

Table 11-2. Example of Key Gaps and Limitations in Integrating Wildfire- and PSPS-Specific Strategies into Emergency Plan

Gap or Limitation Subject	Brief Description of Gap or Limitation	Remedial Action Plan
<i>Limited feedback on wildfire-specific components of emergency plan</i>	<i>Limited coordination with local-level public safety partners in the review and development of the wildfire-specific emergency preparedness plan</i>	Strategy: Establish a community advisory panel in collaboration with local government and non-governmental organizations. Target timeline: Develop a process for establishing a community advisory panel, including policies and procedures, by the end of 2023. Convene the advisory panel to review and provide feedback on the emergency preparedness plan for 50% of communities by end of 2027.

The Suncrest Facility is a MVar SVC connected to an approximately one mile undergrounded 230 kV single-circuit transmission line. HWT does not serve end-use customers, have a traditional

service territory or a distribution system. Additionally, based on the limited scale and scope of the Suncrest Facility, at this time, HWT believes that it will seldom, if ever, be necessary to issue a PSPS. The Interconnecting Transmission Owner, SDG&E, would be the main driver of a PSPS in the Suncrest Facility's operational area. There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. Given the foregoing, HWT does not have a specific wildfire/PSPS preparedness plan, but a general emergency operations plan (HWT-IP Emergency Operations Plan) (EOP) which also includes PSPS protocols. All HWT's operations personnel are trained on all relevant HWT procedures, including regular monthly asset and vegetation inspections (Wildfire Mitigation Condition Assessment Procedure), Wildlife and Vegetation Procedure, and the EOP.

In view of HWT's current limited footprint with one operational transmission asset, HWT has a small staff of 2 field engineers overseeing HWT operations, performing asset and vegetation inspection and maintenance work. Remote system operators remotely control the asset 24/7 from a North American Electric Reliability Corporation (NERC)-certified control center.

The purpose of the EOP is to establish a procedure for emergency response and coordination with first responders at the Suncrest Facility to address the response and defend against risk to the Facility. The scope of the EOP relates to emergency response and coordination with first responders. Section 1.3 of the EOP identifies the roles and responsibilities of HWT's operations engineer, Lone Star system operator who provides 24/7 remote monitoring of the Suncrest Facility, the NEET Operations Technical Services Manager, NEET Field Operations Manager, and Operations Senior Director who provide enterprise level oversight. At a high level the EOP (Section 3) provides protocols for responding to three types of events: a Facility event, a Facility "fire" event, and a non-Facility event. The 24/7 system operator monitors the Facility for any situation or condition that could disrupt normal operations or create any interruption to the bulk electric system. These situations or conditions include but are not limited to:

- Loss of telecommunications
- Unplanned change in equipment status or failure
- Loss of voltage/reactive devices
- Equipment reaching/exceeding operational rating
- Unknown operation state
- Failure of a protection system/device
- Fire event

Section 4 of the EOP describes HWT's PSPS policy. The policy is divided into two sections: SDG&E Initiated PSPS (Section 4.1) and HWT Initiated PSPS (Section 4.2). As noted above, based on the limited scale and scope of the Suncrest Facility, HWT believes that it will seldom, if ever, be necessary to issue a PSPS. The Interconnecting Transmission Owner, SDG&E, would be the main driver of a PSPS in the Suncrest Facility's operational area. HWT's objective is operate the Suncrest Facility and utilize PSPS as a last resort. Below is a diagram of the key components of HWT's PSPS protocols for the two situations described above.

Figure HWT 11-1. HWT Protocol for SDG&E Initiated PSPS





Figure HWT 11-2. HWT Protocol for HWT Initiated PSPS



Due to HWT’s limited scope of operations it does not conduct PSPS specific drills but HWT does conduct a periodic fire simulation event at the Suncrest SVC with participation from its contracted suppression vendor.

Given that HWT does not have any retail customers is does not communication with the public but maintains communications and coordinates with the CAISO who has operational control of the Suncrest SVC and SDG&E who is the interconnecting utility in accordance with Section 4 of the EOP. For any fire incident that impacted Suncrest SVC, HWT would contact and coordinate with the San Diego County Fire Authority Descanso Fire Station 45.

Due to the limited scope and scale of operations, the footprint of the Suncrest Facility, and the unlikelihood that HWT would ever issue a PSPS for the Suncrest Facility, HWT currently does not have an action to materially alter its preparedness plans. HWT will monitor the effectiveness of its currently emplaced processes, procedures, and capabilities and assess changes or enhancements as needed. As a result, Table 11-2 is marked N/A meaning “Not Applicable”.

Table 11- 2. Key Gaps and Limitations in Integrating Wildfire- and PSPS-Specific Strategies into Emergency Plan

Gap or Limitation Subject	Remedial Brief Description	Remedial Action Plan
N/A		

11.2.2 Planning and Allocation of Resources

***Instructions:** The electrical corporation must briefly describe its methods for planning appropriate resources (e.g., equipment, specialized workers), and allocating those resources to assure the safety of the public during service restoration.⁸⁵*

In addition, the electrical corporation must provide an overview of its plans for contingency measures regarding the resources required to respond to an increased number of reports concerning unsafe conditions and expedite a response to a wildfire- or PSPS-related power outage.

This must include a brief narrative on how the electrical corporation:

- *Uses weather reports to pre-position manpower and equipment before anticipated severe weather that could result in an outage*
- *Sets priorities*
- *Facilitates internal and external communications*

⁸⁵ 107 Pub. Util. Code § 8386(c)(16), (20).

- *Restores service*

The narrative for this section must be no more than two pages.

As noted in Section 11.2.1, HWT does not maintain service restoration plans specific to wildfire or PSPS. Instead, HWT would follow its standard Restoration (HWT- Black Start Restoration Plan⁸⁶) to restore service in the event of an outage caused by wildfire or PSPS event. Given the limited scale and scope of HWT's operations, its two Operations Engineers provide sufficient resources to insure the safe startup of the Suncrest SVC. The Restoration Plan requires coordination with the CAISO and SDG&E before the Suncrest SVC is ready for commercial dispatch. Additionally, the System cannot provide reactive power until, the CAISO provides automatic dispatch instructions.

The Suncrest SVC is an unmanned site but is monitored 24/7 by a System Operator. In the event of a RFW or observation of a wildfire in the vicinity of the Suncrest SVC, one of the two Operations Engineers would be dispatched to conduct a site inspection in accordance with Section 4.0 of HWT's Wildfire Mitigation Condition Assessment Procedure. One of the Operations Engineers may be sent to the Facility in advance of a pending PSPS or approach wildfire on an as needed basis to support emergency operations or system shutdown as per the Emergency Operations Plan. Due to the limited scope and scale of operations and the lack of overhead infrastructure, HWT does not engage in the pre-positioning of equipment. As stated in HWT's Emergency Operations Plan the priority is to keep the system online which shutdown as a last resort option. If shutdown occurred, HWT priority would be to maintain the Suncrest SVC in a state of readiness to be able to reenergize when notified by the CASIO and/or SDG&E.

As HWT does not have a distribution system or retail customers, communication for restoration occurs between HWT, CAISO and SDG&E as per CAISO, SDG&E and NERC COMM protocols. The Emergency Operations Plan outlines communications between internal personnel tasked with emergency operations and service restoration.

11.3 External Collaboration and Coordination

11.3.1 Communication Strategy with Public Safety Partners

Instruction: *The electrical corporation must describe at a high level its communication strategy to inform external public safety partners and other interconnected electrical corporation partners of wildfire, PSPS, and re-energization events as required by GO 166 and Public Utilities Code section 768.6.⁸⁷ This must include a brief description of the policies, practices, and procedures the electrical corporation adopts to establish appropriate communication protocols with public safety*

⁸⁶ HWT-Black Start Restoration Plan (Attachment C) submitted confidentially per CCR Title 14, Section 29200

⁸⁷ Pub. Util. Code § 8386(c)(19).

partners for both wildfire- and PSPS-specific incidents to ensure timely, accurate, and complete communications. The electrical corporation must refer to its emergency preparedness plan as needed to provide more detail. The narrative must be no more than two pages.

As each public safety partner will have its own unique communication protocols, procedures, and systems, the electrical corporation must coordinate with each entity individually. The electrical corporation must summarize the following information in tabulated format:

- All relevant public safety partner groups (e.g., fire, law enforcement, OES, municipal governments, Energy Safety, CPUC, other electrical corporations) at every level of administration (state, county, city, or Tribal Nation) as needed
- Key protocols for ensuring the necessary level of voice and data communications (e.g., interoperability channels, methods for information exchange, format for each data typology, communication capabilities, data management systems, backup systems, common alerting protocols, messaging), and associated references in the emergency plan for more details
- Frequency of prearranged communication review and updates

In a separate table, the electrical corporation must list the current gaps and limitations in its public safety partner communication strategy coordination. Where gaps or limitations exist, the electrical corporation must indicate the remedial action plan and the timeline for resolving the gaps or limitations. For all requested information, the electrical corporation must indicate a form of verification that can be provided upon request for compliance assurance.

Table 11-3 and Table 11-4 provide the required format and examples of the minimum level of content and detail required.

Table 11-3. Example of High-Level Communication Protocols, Procedures, and Systems with Public Safety Partners

Public Safety Partner Group	Name of Entity	Key Protocols	Frequency of Prearranged Communication Review and Update
Fire	Local County Fire Department	• Communication capabilities (e.g., staffing, resources, technologies) • Methods for information exchange • Format for each data typology • Data management strategy • Backup systems • Common alerting protocols • Messaging	Annually (April)

		• Refer to Sections x, y, and z in electrical corporation's Emergency Preparedness Plan and to the MOA entitled "xxxxx," dated MM/DD/YYYY.	
--	--	--	--

Table 11-4. Example of Key Gaps and Limitations in Communication Coordination with Public Safety Partners

Gap or Limitation Subject	Brief Description of Gap or Limitation	Remedial Action Plan
Limited feedback on wildfire and PSPS emergency plan	Less than 10% of the state and local government stakeholders have been able to provide feedback and collaborate on review, development, and/or improvement of the emergency preparedness plan.	Strategy: Convene a 1.5-day workshop with relevant state and local agencies to review the key elements of the electrical corporation’s wildfire- and PSPS-specific emergency preparedness plan. Solicit verbal and written comments from the stakeholders. Assign a government liaison to conduct follow-up meetings to obtain and discuss any comments, proposed modifications, additions, etc. Target timeline: Develop workshop scoping plan by June 2026 and convene workshop by end of 2026 Aim to host workshops with 50% of government stakeholders by end of 2027.
Uncertainty of emergency communications being received by government agencies	More than 50% of the partner government agencies have independent and different communication systems and associated protocols. Consistency and timing of notification and receipt notification is not standardized.	Strategy: Create an integrated, multi-channel communication system that provides for immediate notification of an event through text, email, or broadcast with secondary communication to confirm receipt. Assess current notification systems and communications protocols at the electrical corporation’s monitoring center and create priority communication matrices that support the most resilient channels for sending emergency alert messages. Create a survey to be sent to all responding stakeholders to collect information on their communications capabilities and preferences. Align the electrical corporation’s capabilities with each responding stakeholder and then create operating standards for dispatchers and responders to follow. Target timeline: Complete assessment of current systems and protocols by end of first quarter 2026 Create survey to be sent to all responding stakeholders by end of second quarter 2023. Complete alignment and testing by end of first quarter 2024.

HWT does not serve end-use customers, have a traditional service territory or a distribution system. Additionally, based on the limited scale and scope of the Suncrest Facility, at this time, HWT believes that it will seldom, if ever, be necessary to issue a PSPS. The Interconnecting Transmission Owner, SDG&E, would be the main driver of a PSPS in the Suncrest Facility's operational area. Therefore, HWT does not anticipate engaging with the public during an emergency. The Suncrest SVC is under the operational control of the CAISO and provides reactive power to the neighboring SDG&E substation. HWT has developed a protocol for communication and coordination with these primary stakeholders and local firefighting agencies. HWT's protocol for communicating with the CAISO and SDG&E follows CAISO protocols and NERC COMM standards for communicating with neighboring entities. HWT's President or designee would be the lead in implementing this communications protocol during an emergency. See also HWT's response to Section 11.4.1. Table 11-3 is completed based on the aforementioned information. Fields marked as N/A mean "Not Available" because HWT does not participate in specific wildfire and/or PSPS communication exercises.

Table 11-3. High-Level Communication Protocols, Procedures, and Systems with Public Safety Partners

Public Safety Partner Group	Name of Entity	Key Protocols	Frequency of Prearranged Communication Review and Update
Event Reporting	CAISO – Emergency Response Coordinator (ERC) – Event Reporting	• CAISO communication protocols • NERC communication standards	N/A
Outage/PSPS	SDG&E	• CAISO communication protocols • SDG&E communication protocols • NERC communication standards	N/A
Fire	San Diego County Fire Authority Descanso Fire Station 45	N/A	N/A

Given the limited scale of HWT’s operations, HWT maintains that its Emergency Operations procedure is sufficient for the limited size and scope of its operations. Based on the foregoing, Table 11-4 is marked N/A meaning “Not Applicable”.

Table 11-4. Key Gaps and Limitations in Communication Coordination with Public Safety Partners

Gap or Limitation Subject	Brief Description of Gap or Limitation	Remedial Action Plan
N/A	N/A	N/A

11.3.2 Collaboration on Local and Regional Wildfire Mitigation Planning

Instruction: In this section, the electrical corporation must provide a high-level overview of its plans, activities (programs), and/or policies for collaborating with communities on local and regional wildfire mitigation planning (e.g., wildfire safety elements in general plans, community wildfire protection plans, local multi-hazard mitigation plans) within its service territory.⁸⁸ The narrative must be no more than one page.

In addition, the electrical corporation must provide the following information in tabular form, providing no more than one page of tabulated information in the main body of the WMP and the full table in an appendix as needed.

- List of county, city, regional entities/task forces, and non-governmental organizations (e.g., nonprofits, fire safe councils) within the service territory with which the electrical corporation has collaborated or intends to collaborate on local wildfire mitigation planning efforts (i.e., non-wildfire emergency planning activities)
 - For each entity, the local or regional wildfire mitigation planning program/plan/document, level of collaboration (e.g., meeting attendance, verbal or written comments, data sharing, risk assessment), and date the electrical corporation provided its last feedback. Table 11-5 provides an example of the minimum acceptable level of information. The electrical corporation must reference the Tracking ID where appropriate.
 - In a separate table, the electrical corporation must provide a list of current gaps and limitations in its collaboration efforts with local and regional partners on local wildfire planning efforts. Where gaps or limitations exist, the electrical corporation must indicate proposed means and methods to increase collaborative efforts. Table 11-6 provides an example of the minimum acceptable level of information.

Table 11-5. Example of Collaboration in Local and Regional Wildfire Mitigation Planning

⁸⁸ Pub. Util. Code § 8386(c)(19).

<i>Name of County, City, or Tribal Agency or Civil Society Organization (e.g., nongovernmental organization, fire safe council)</i>	<i>Program, Plan, or Document</i>	<i>Last Version of Collaboration</i>	<i>Level of Collaboration</i>
<i>Local County Resource Management Agency</i>	<i>Local County General Plan, Safety Element, Wildfires</i>	<i>2022 version (06/2021)</i>	<i>Attended a virtual meeting on 02/02/2022 at 1 p.m. PDT Provided verbal comments and input</i>
<i>Local Fire Safe Council</i>	<i>Structural hardening grant program</i>	<i>2021/2022</i>	<i>Financier</i>
<i>Local County Resource Conservation District</i>	<i>Chipper program</i>	<i>Planned for 12/2023</i>	<i>Financier</i>

Table 11-6. Example of Key Gaps and Limitations in Collaborating on Local and Regional Wildfire Mitigation Planning

<i>Subject of Gap or Limitation</i>	<i>Brief Description of Gap or Limitation</i>	<i>Strategy for Improvement</i>
<i>Low collaboration requests</i>	<i>Less than 5% of local government and civil society stakeholder groups seek collaboration activities.</i>	<i>Strategy: Create web content notifying the public, local government, and civil society organizations of the electrical corporation's resources to provide support on local wildfire mitigation planning efforts. Assign a local wildfire planning liaison to be available as needed for local planning efforts. Target timeline: Develop and post web content by May 2023 and hire two local wildfire planning liaisons by March 2023.</i>

HWT's only asset is the Suncrest Facility which entered operational service in Q1 2020. There is very limited vegetation immediately around the Suncrest Facility, and the asset has hardscaped defensible space by design to reduce the need for vegetation management and potential contribution of surrounding vegetation as fuel for wildfire. The Suncrest SVC is also an unmanned station that is under the operational control of the CAISO providing automatic dispatch of reactive power to the neighboring SDG&E substation. HWT does not serve end-use customers, have a traditional service territory or a distribution system. Based on HWT's limited footprint and

operations, HWT does not collaborate with any communities, or other parties, on local wildfire mitigation planning. HWT does maintain communications with the CAISO, who has operation control of the Suncrest SVC and SDG&E, who is the interconnecting utility. In the event of a fire, HWT would contact the San Diego County Fire Authority Descanso Fire Station 45 for support services, in addition to HWT's contracted fire suppression service.

Based on the foregoing, HWT identifies the parties with whom it communicates with in Table 11-5 but marks the categories for collaboration as N/A meaning "Not Applicable" since HWT does not participate in any local wildfire mitigation planning.

Table 11- 5. Collaboration in Local and Regional Wildfire Mitigation Planning

Name of County, City, or Tribal Agency or Civil Society Organization (e.g., nongovernmental organization, fire safe council)	Program, Plan, or Document	Last Version of Collaboration	Level of Collaboration
CAISO	N/A	N/A	N/A
SDG&E	N/A	N/A	N/A
San Diego County Fire Authority Descanso Fire Station 45	N/A	N/A	N/A

Given HWT's limited footprint and scale of operations, HWT does not have any plans to participate in local wildfire mitigation planning. As a result, Table 11-6 is marked "N/A" meaning "Not Applicable".

Table 11-6. Key Gaps and Limitations in Collaborating on Local and Regional Wildfire Mitigation Planning

Subject of Gap or Limitation	Brief Description of Gap or Limitation	Strategy for Improvement
N/A	N/A	N/A

11.3.3 Collaboration with Tribal Governments

Instructions: *In this section, the electrical corporation must provide a high-level overview of its plans, activities (programs), and/or policies for collaborating on local wildfire mitigation planning with tribal governments served by the electrical corporation and on whose lands its infrastructure is located.⁸⁹ The narrative must be no more than one page.*

⁸⁹ Pub. Util. Code § 8386(c)(19).

In addition, the electrical corporation must provide the following information in tabular form, with no more than one page of tabulated information in the main body of the Base WMP and the full table in an appendix as needed.

- *List of tribal governments served by the electrical corporation and on whose lands its infrastructure is located with which the electrical corporation has collaborated or intends to collaborate on local wildfire mitigation planning efforts (i.e., non-wildfire emergency planning activities).*
 - *For each entity, the local wildfire mitigation planning program/plan/document, level of collaboration (e.g., meeting attendance, verbal or written comments), and date the electrical corporation provided its last feedback. Table 11-7 provides the required format and an example of the minimum acceptable level of information. The electrical corporation must reference the Tracking ID where appropriate.*
 - *In a separate table, the electrical corporation must provide a list of current gaps and limitations in its collaboration efforts with local partners on local wildfire planning efforts. Where gaps or limitations exist, the electrical corporation must indicate proposed means and methods to increase collaborative efforts. Table 11-8 provides the required format and an example of the minimum acceptable level of information.*

Table 11-7. Example of Collaboration with Tribal Agencies

<i>Name of County, City, or Tribal Agency or Civil Society Organization (e.g., nongovernmental organization, fire safe council)</i>	<i>Program, Plan, or Document</i>	<i>Last Version of Collaboration</i>	<i>Level of Collaboration</i>
<i>Tribal Government</i>	<i>Tribal Government Wildfire Safety Plan</i>	<i>2022 version (06/2021)</i>	<i>Attended a virtual meeting on 02/02/2022 at 1 p.m. PDT Provided verbal comments and input</i>

Table 11-8. Example of Key Gaps and Limitations in Collaborating with Tribal Agencies

<i>Subject of Gap or Limitation</i>	<i>Brief Description of Gap or Limitation</i>	<i>Strategy for Improvement</i>
<i>Low collaboration requests</i>	<i>Less than 5% of tribal agencies seek collaboration activities.</i>	<i>Strategy:</i> <i>Create web content notifying the tribal agencies of the electrical corporation’s resources to provide support on local wildfire mitigation planning efforts. Assign a local wildfire planning liaison to be available as needed for local planning efforts.</i>

		<i>Target timeline: Develop and post web content by May 2023 and hire two local wildfire planning liaisons by March 2023.</i>
--	--	---

HWT does not serve end-use customers, have a traditional service territory or a distribution system. HWT does not have serve any Tribal Governments or have infrastructure on lands governed by Tribal Governments. Additionally, based on the limited scale and scope of the Suncrest Facility, at this time, HWT believes that it will seldom, if ever, be necessary to issue a PSPS. The Interconnecting Transmission Owner, SDG&E, would be the main driver of a PSPS in the Suncrest Facility’s operational area. Therefore, HWT does not anticipate providing customer support or engaging with Tribal Governments. Given the above, HWT does not have any activities related to Tribal Government collaboration for the 2026-2028 WMP cycle. HWT will reassess its current Tribal Government collaboration outlook in the event of a change in its operations which necessitates engagement of and/or collaboration with Tribal Governments. As a result, Table 11-7 and Table 11-8 are marked N/A meaning “Not Applicable”.

Table 11-7. Collaboration with Tribal Agencies

Name of County, City, or Tribal Agency or Civil Society Organization (e.g., nongovernmental organization, fire safe council)	Program, Plan, or Document	Last Version of Collaboration	Level of Collaboration
N/A			

Table 11-8. Key Gaps and Limitations in Collaborating with Tribal Agencies

Subject of Gap or Limitation	Brief Description of Gap or Limitation	Strategy for Improvement	Subject of Gap or Limitation
N/A			

11.4 Public Communications, Outreach, and Education Awareness

Modified Instructions: *The ITO must comply with Public Utilities Code section 8386(c)(7) and (19)(B).⁹⁰ Beyond that, the reporting requirements associated with Section 11.4 do not apply to ITOs.*

⁹⁰ Pub. Util. Code § 8386(c) “... (7) A description of the electrical corporation’s appropriate and feasible procedures for notifying a customer who may be impacted by the deenergizing of electrical lines, including procedures for those customers receiving medical baseline allowances as described in paragraph (6). The procedures shall direct notification to all public safety offices, critical first responders, health care facilities, and operators of telecommunications infrastructure with premises within the footprint of potential deenergization for a given event. The procedures shall comply with any orders of the commission regarding notifications of deenergization events.

HWT does not serve end-use customers, have a traditional service territory or a distribution system. Additionally, based on the limited scale and scope of the Suncrest Facility, at this time, HWT believes that it will seldom, if ever, be necessary to issue a PSPS. The Interconnecting Transmission Owner, SDG&E, would be the main driver of a PSPS in the Suncrest Facility's operational area. Therefore, HWT does not anticipate providing customer support or engaging with communities during an emergency. However, HWT has developed a protocol for communication and coordination with its primary stakeholders, including the CAISO and Interconnecting Transmission Owner. HWT's President or designee would be the lead in implementing this communications protocol during an emergency. Given the above, HWT does not have any specific activities related to community outreach or engagement for the 2026-2028 WMP cycle. HWT will reassess its current community outreach and engagement outlook in the event of a change in its operations which necessitates engagement of and/or outreach to customers.

11.4.1 Protocols for Emergency Communications

***Instructions:** The electrical corporation must identify the relevant stakeholder groups and target communities in its service territory and describe the protocols, practices, and procedures used to provide notification of wildfires, outages due to wildfires and PSPS, and service restoration before, during, and after each incident type.⁹¹ Stakeholder groups and target communities include, but are not limited to, the general public; priority essential services⁹²; AFN populations and other vulnerable or marginalized populations; populations with limited English proficiency; Tribal Nations; and people in remote areas. The narrative must include a brief discussion of the decision-making process and use of best practices to ensure timely, accurate, and complete communications. The narrative must be no more than one page.*

In addition, the electrical corporation must summarize the interests or concerns each stakeholder group/target community may have before, during, or after a wildfire or PSPS event to help inform outreach and education awareness needs. Table 11-9 provides the required format for this summary.

...

(19)(B) Plans for community outreach and public awareness before, during, and after a wildfire, including language notification in English, Spanish, and the top three primary languages used in the state other than English or Spanish, as determined by the commission based on the United States Census data."

⁹¹ Pub. Util. Code § 8386(c)(7).

⁹² Priority essential services include but are not limited to public safety offices, critical first responders, health care facilities and operators, and telecommunications infrastructure and operators.

Table 11-9. Example of Protocols for Emergency Communication to Stakeholder Groups

Stakeholder Group/Target Community	Event Type	Method(s) for Communicating	Means to Verify Message Receipt	Interests or Concerns Before, During, and After Wildfire and PSPS events
General public	Wildfire			
General public	Wildfire-related outage			
General public	PSPS-related outage			
General public	Restoration of service			
Priority essential services	Wildfire			
Priority essential services	Wildfire-related outage			
Priority essential services	PSPS-related outage			
Priority essential services	Restoration of service			
AFN populations				
Populations with limited English proficiency				
Tribal Nations				
People in remote areas				

See HWT's response to Section 11.4. HWT does not serve end-use customers, have a traditional service territory or a distribution system. Additionally, based on the limited scale and scope of the Suncrest Facility, at this time, HWT believes that it will seldom, if ever, be necessary to issue a PSPS. Therefore, HWT does not anticipate providing customer support or engaging with communities during an emergency. However, HWT has developed a protocol for communication and coordination with its primary stakeholders, including the CAISO and Interconnecting Transmission Owner, local fire agencies, etc. HWT's President or designee would be the lead in implementing this communications protocol during an emergency.

Table 11-9. Protocols for Emergency Communication to Stakeholder Groups

Stakeholder Group/Target Community	Event Type	Method(s) for Communicating	Means to Verify Message Receipt	Interests or Concerns Before, During, and After Wildfire and PSPS events
Priority essential services	Wildfire	Telephone Email	Realtime response Reply message	Site access, onsite safety guidance, potential suppression needs
Priority essential services	Wildfire-related outage	Telephone Email	Realtime response Reply message	Site access, onsite safety guidance, potential suppression needs
Priority essential services	PSPS-related outage	Telephone Email	Realtime response Reply message	N/A
Priority essential services	Restoration of service	Telephone Email	Realtime response Reply message	N/A
Interconnecting Utility	Wildfire	Telephone Email	Realtime response Reply message	Notice of potential or actual interruption of operations, contingency plans, projected return to operations
Interconnecting Utility	Wildfire-related outage	Telephone Email	Realtime response Reply message	Notice of potential or actual interruption of operations, contingency plans, projected return to operations
Interconnecting Utility	PSPS-related outage	Telephone Email	Realtime response Reply message	Notice of potential or actual interruption of operations, contingency plans, projected return to operations
Interconnecting Utility	Restoration of service	Telephone Email	Realtime response Reply message	Timely restoration of service/operations
CAISO	Wildfire	Telephone Email	Realtime response Reply message	Notice of potential or actual interruption of operations, contingency plans, projected return to operations

CAISO	Wildfire-related outage	Telephone Email	Realtime response Reply message	Notice of potential or actual interruption of operations, contingency plans, projected return to operations
CAISO	PSPS-related outage	Telephone Email	Realtime response Reply message	Notice of potential or actual interruption of operations, contingency plans, projected return to operations
CAISO	Restoration of service	Telephone Email	Realtime response Reply message	Timely restoration of service/operations

11.4.2 Messaging

Instructions: In this section, the electrical corporation must describe its procedures for developing effective messaging to reach the largest percentage of stakeholders in its service territory before, during, and after a wildfire, an outage due to wildfire, or a PSPS event.⁹³

In addition, the electrical corporation must provide an overview of the development of the following aspects of its communication messaging strategy:

- Features to maximize accessibility of the messaging (e.g., font size, color contrast analyzer)
- Alert and notification schedules
- Translation of notifications
- Messaging tone and language
- Key components and order of messaging content (e.g., hazard, location, time)

The narrative must be no more than one page.

See HWT's response to Section 11.4. HWT does not serve end-use customers, have a traditional service territory or a distribution system. Additionally, based on the limited scale and scope of the Suncrest Facility, at this time, HWT believes that it will seldom, if ever, be necessary to issue a PSPS. Therefore, HWT does not anticipate providing customer support or engaging with communities during an emergency.

11.4.3 Outreach and Education Awareness Activities

Instructions: In tabulated format, the electrical corporation must provide a list the various outreach and education awareness activities (programs) (i.e., campaigns, informal education, grant programs, participatory learning) that the electrical corporation implements before, during, and after wildfire, vegetation management, and PSPS events to target communities, including efforts to engage with partners in developing and exercising these activities (programs).⁹⁴ Table 11-10 provides the require format and an example of the minimum acceptable level of information. In addition, the electrical corporation must describe how it implements its overall program, including staff and volunteer needs, other resource needs, method for implementation (e.g., industry best practice, latest research in methods for risk communication, social marketing), long-term monitoring and evaluation of each program's success, need for improvement, etc. The narrative for this section is limited to two to three pages.

Table 11-10. Example of a List of Target Communities

⁹³ Pub. Util. Code § 8386(c)(7), (19).

⁹⁴ Pub. Util. Code § 8386(c)(19).

<i>Target Community</i>	<i>Interests or Concerns Before, During, and After Wildfire and PSPS events</i>
<i>Populations with limited English proficiency</i>	<i>Limited access to understand electrical corporation wildfire hazards and risks, specific actions that can be taken to reduce risk, and awareness of emergency services, resources, etc.</i>
<i>People in remote areas</i>	<i>[Electrical corporation to add description here]</i>
<i>Elderly</i>	<i>[Electrical corporation to add description here]</i>
<i>People with limited technology</i>	<i>[Electrical corporation to add description here]</i>

HWT does not serve end-use customers, have a traditional service territory or a distribution system. Additionally, based on the limited scale and scope of the Suncrest Facility, at this time, HWT believes that it will seldom, if ever, be necessary to issue a PSPS. The Interconnecting Transmission Owner, SDG&E, would be the main driver of a PSPS in the Suncrest Facility's operational area. Therefore, HWT does not anticipate providing customer support or engaging with communities during an emergency. However, HWT has developed a protocol for communication and coordination with its primary stakeholders, including the CAISO and Interconnecting Transmission Owner, local fire agencies, etc. HWT's President or designee would be the lead in implementing this communications protocol during an emergency. HWT also maintains its WMP filings and related information on its website which is publicly available at the following link: <https://www.horizonwesttransmission.com/wildfire.html>. Given the above, HWT does not have any activities related to community outreach or engagement for the 2026-2028 cycle. HWT will reassess its current community outreach and engagement outlook in the event of a change in its operations which necessitates engagement of and/or outreach to customers. As a result of the foregoing, Table 11-10 is marked N/A meaning "Not Applicable".

Table 11-10. List of Target Communities

Target Community	Interests or Concerns Before, During, and After Wildfire and PSPS events
N/A	N/A

11.4.4 Engagement with Access and Functional Needs Populations

Modified Instructions: *The ITO must comply with Public Utilities Code section 8386(c)(19)(B). Beyond that, the reporting requirements associated with Section 11.4.4 do not apply to ITOs.*

As noted on page 181 of Energy Safety's WMP Guidelines, ITOs do not have end-use customers. Energy Safety notes that ITOs must comply with Public Utilities Code section 8386(c)(19)(B). However, beyond that, reporting requirements associated with Section 11.4.4 of the 2026-2028 WMP Guidelines are inapplicable to ITOs.

Based on the foregoing, HWT's WMP does not include information regarding the Engagement with Access and Functional Needs Populations for Section 11.4.4. Instead HWT provides the following information pursuant to Energy Safety's direction on page 181 of Energy Safety's Guidelines.

Compliance with Public Utilities Code sections 8386(c)19(B)

See HWT's Response to Section 11.4.3.

11.4.5 Engagement with Tribal Nations

Instructions: *The electrical corporation must provide an overview of its process for understanding, evaluating, designing, and implementing wildfire and outage program risk initiative strategies, policies, and procedures specific for collaboration with to Tribal Nations served by the electrical corporation and on whose lands its infrastructure is located.⁹⁵ The electrical corporation must also report on the following:*

- *Summary of key tribal demographics*
- *Ongoing consultation and collaborative efforts performed by the electrical corporation with Tribal Nations*
- *Evaluation of the specific challenges and needs during a wildfire or PSPS event of the electrical corporation's Tribal Nation customer base*
- *Plans to address specific needs of the tribal customers throughout the service territory specific to the unique threats that wildfires and PSPS events may pose for those populations before, during, and after the incidents. This should include high-level strategies, policies, programs, and procedures for outreach, engagement in the development and implementation of the tribal-specific risk initiative strategies, and ongoing feedback practices*

The electrical corporation must reference the Tracking ID where appropriate.

⁹⁵ Pub. Util. Code § 8386(c)(19).

HWT does not serve end-use customers, have a traditional service territory or a distribution system. HWT does not have serve any Tribal Nations or have infrastructure on Tribal Nation land. Additionally, based on the limited scale and scope of the Suncrest Facility, at this time, HWT believes that it will seldom, if ever, be necessary to issue a PSPS. The Interconnecting Transmission Owner, SDG&E, would be the main driver of a PSPS in the Suncrest Facility's operational area. Therefore, HWT does not anticipate providing customer support or engaging with Tribal Nations. Given the above, HWT does not have any activities related to Tribal Nation outreach or engagement for the 2026-2028 WMP cycle. HWT will reassess its current Tribal Nation outreach and engagement outlook in the event of a change in its operations which necessitates engagement of and/or outreach to Tribal Nations.

11.4.6 Current Gaps and Limitations

Instructions: In tabulated format, the electrical corporation must provide a list of current gaps and limitations in its public communication strategy, including any notification failures identified in the most recent PSPS post-season report. Where gaps or limitations exist, the electrical corporation must indicate the remedial action plan and the timeline for resolving the gaps or limitations. For all requested information, the electrical corporation should indicate a form of verification that can be provided upon request for compliance assurance. Table 11-11 provides an example of the minimum level of content and detail required.

Table 11-11. Example of Key Gaps and Limitations in Public Emergency Communication Strategy

Gap or Limitation Subject	Brief Description of Gap or Limitation	Remedial Action Plan
<i>Limited feedback on wildfire and PSPS emergency plan</i>	<i>Less than 10% of the state and local government stakeholders have been able to provide feedback and collaborate on review, development, and/or improvement of the emergency preparedness plan.</i>	Strategy: Convene a 1.5-day workshop with relevant state and local agencies to review the key elements of the electrical corporation's wildfire- and PSPS-specific emergency preparedness plan. Solicit verbal and written comments from the stakeholders. Assign a government liaison to conduct follow-up meetings to obtain and discuss any comments, proposed modifications, additions, etc. Target timeline: Develop workshop scoping plan by June 2023 and convene

		<i>workshop by end of 2023. Aim to host workshops with 50% of government stakeholders by end of 2025.</i>
--	--	---

See HWT’s response to Section 11.4. HWT does not serve end-use customers, have a traditional service territory or a distribution system. Additionally, based on the limited scale and scope of the Suncrest Facility, at this time, HWT believes that it will seldom, if ever, be necessary to issue a PSPS. Therefore, HWT does not anticipate providing customer support or engaging with communities during an emergency. As a result, Table 11-11 is marked N/A meaning “Not Applicable”.

Table 11-11. Key Gaps and Limitations in Public Emergency Communication Strategy

Gap or Limitation Subject	Brief Description of Gap or Limitation	Remedial Action Plan
N/A	N/A	N/A

11.5 Customer Support in Wildfire and PSPS Emergencies

Modified Instructions: *The ITO must comply with Public Utilities Code section 8386(c)(21) in regard to wildfire emergencies and PSPS events.⁹⁶ Beyond that, the reporting requirements associated with Section 11.5 do not apply to ITOs.*

As noted on page 182 of Energy Safety’s WMP Guidelines, ITOs do not have end-use customers. Energy Safety notes that ITOs must comply with Public Utilities Code section 8386(c)(21). However, beyond that, reporting requirements associated with Section 11.5 of the 2026-2028 WMP Guidelines are inapplicable to ITOs.

Based on the foregoing, HWT’s WMP does not include Customer Support in Wildfire and PSPS Emergencies information for Section 11.5. Instead HWT provides the following information pursuant to Energy Safety’s direction on page 182 of Energy Safety’s WMP Guidelines.

Compliance with Public Utilities Code sections 8386(c)(21)

⁹⁶ Pub. Util. Code § 8386(c) “... (21) Protocols for compliance with requirements adopted by the commission regarding activities to support customers during and after a wildfire, outage reporting, support for low-income customers, billing adjustments, deposit waivers, extended payment plans, suspension of disconnection and nonpayment fees, repair processing and timing, access to electrical corporation representatives, and emergency communications.”

HWT does not serve end-use customers, have a traditional service territory or a distribution system. Additionally, based on the limited scale and scope of the Suncrest Facility, at this time, HWT believes that it will seldom, if ever, be necessary to issue a PSPS. The Interconnecting Transmission Owner, SDG&E, would be the main driver of a PSPS in the Suncrest Facility's operational area. Therefore, HWT does not anticipate providing customer support or engaging with communities during an emergency. HWT will reassess its current approach in the event of a change in its operations which necessitates engagement of and/or outreach to customers.

12 ENTERPRISE SYSTEMS

Instructions: In this section, the electrical corporation must provide an overview of inputs to, operation of, and support for various enterprise systems it uses for vegetation management, asset management and inspection, grid monitoring, ignition detection, weather forecasting, and risk assessment initiatives.⁹⁷ Enterprise systems encompass structures and methods that allow the electrical corporation and its employees and/or contractors to accept, store, retrieve, and update data for the production, management, and scheduling of related work.

12.1 Targets

Instructions: In this section, the electrical corporation must provide qualitative targets for each year of the three-year WMP cycle. The electrical corporation must provide at least one qualitative target for each initiative as related to implementation and improvement of its enterprise systems.

12.1.1 Qualitative Targets

Instructions: The electrical corporation must provide at least one qualitative target for each relevant initiative (vegetation management, asset management and inspection, grid monitoring, ignition detection, weather forecasting, and risk assessment) in its three-year plan for implementing and improving its enterprise systems, including the following:

- Identification of which initiative(s) and activity/activities in the WMP the electrical corporation is implementing to achieve the stated target, including Tracking IDs and the previous tracking ID used in past WMPs, if applicable
- A target completion date
- Reference(s) to the WMP section(s) or appendix, including page numbers, where the details of the target(s) are documented and substantiated

Table 12-1. Example of Enterprise Systems Targets

Initiative	Activity (Tracking ID #)	Previous Tracking ID (if applicable)	[Year 1] End of Year Total / Completion Date	[Year 2] Total / Status	[Year 3] Total / Status	Section; Page Number
Vegetation Management	Migrate all historical vegetation	VM-02	Not started	Started; June 2027	Completed; January 2028	12.2; p. x

⁹⁷ Pub. Util. Code § 8386(c)(10), (14), (18).

Enterprise System	data to centralized database (ES-2)					
-------------------	-------------------------------------	--	--	--	--	--

HWT's operational assets are limited to the Suncrest Facility, which is a MVar SVC connected to an approximately one mile underground cable which provides provide dynamic reactive power support to SDG&E's Suncrest Substation. In view of HWT's current limited footprint with one operational transmission asset, HWT does not utilize extensive enterprise systems as they are outsized for the scope and scale of operations. HWT utilizes AMP as its asset and maintenance management program and SharePoint for document storage. AMP is a custom-built, in-house asset management program which is utilized by all NextEra Energy affiliates, including HWT. AMP is managed at the corporate level by NextEra Energy's Power Delivery business unit and its dedicated IT department. There is a corporate-directed plan to transition to Elements (a custom-build, in-house asset management program), the upgraded version of AMP. Based on the foregoing, HWT has one initiative target which is identified below in no applicable qualitative targets and ~~Table 12-1 is marked N/A meaning "Not Applicable".~~

Table 12-1. Enterprise Systems Targets

Initiative	Activity (Tracking ID #)	Previous Tracking ID (if applicable)	2026 End of Year Total / Completion Date	2027 Total / Status	2028 Total / Status	Section; Page Number
<u>Asset Management System</u> N/A	<u>Transition from AMP to Elements; ES-01</u> N/A	N/A	<u>Completed/ July 2026</u> N/A	N/A	N/A	<u>12; 195</u> N/A

12.2 Summary of Enterprise Systems

Instructions: Electrical corporations must provide a summary narrative of no more than three pages that discusses how its enterprise systems contain, account, or allow for the following:

- Any database(s) the electrical corporation used for data storage
- Internal procedures for updating the enterprise system, including database(s), any planned updates, and the ability to migrate data across systems and ensure accuracy if necessary
- The electrical corporation's asset identification process

- *The electrical corporation's process for integrating 100 percent asset identification or its justification if not currently in place*
- *Processes to ensure data integrity (accuracy, completeness, and quality of data), accessibility (ability of the electrical corporation to access data across formats and locations), and retention (any policies the electrical corporation for how long it stores data and how it disposes of data after any retention period)*
- *Any QA/QC or auditing of its system*
- *Overview of any data governance plan that the electrical corporation has in place. Highlighting any data stewardship practices*
- *How current WMP initiatives and activities are being tracked and monitored in enterprise systems*
- *Employee and/or contractor ability to access and interact with the data and systems for tracking work order status and scheduling*
- *How the electrical corporation's work order and asset management systems feed into risk analysis and alternative or interim activity selection*
- *Any changes to the electrical corporation's enterprise systems since the last Base WMP submission and a brief explanation as to why those changes were made. Include any planned improvements or updates to the enterprise systems and the timeline for implementation*

HWT's operational assets are limited to the Suncrest Facility, which is a MVar SVC connected to an approximately one mile underground cable which provides provide dynamic reactive power support to SDG&E's Suncrest Substation. The Facility includes a substation which houses the majority of the transmission elements. The substation is hardscaped and surrounded by a 10 foot concrete wall. The Suncrest Facility began commercial operations in Q1 2020. In view of HWT's current limited footprint with one operational transmission asset, HWT does not utilize extensive enterprise systems as they are outsized for the scope and scale of operations. HWT utilizes AMP as its asset and maintenance management program and SharePoint for document storage. HWT has a small staff overseeing HWT operations, including dedicated on-site staff performing asset inspection and maintenance work, as well as remote system operators that remotely control the asset 24/7 from a North American Electric Reliability Corporation (NERC)-certified control center. All HWT maintenance work, including asset inspections, is carried out by dedicated HWT Operations personnel and qualified contractors that, by reason of training, experience, and instruction, are qualified to perform the task. HWT Operations personnel are trained on all relevant HWT procedures, including regular monthly asset and vegetation inspections (Wildfire Mitigation Condition Assessment Procedure) and emergency response (Emergency Operations Plan) which also contains HWT's PSPS protocols. Regular asset inspections enable HWT to closely monitor the health of its infrastructure and proactively identify potential issues and problems, allowing HWT to correct these issues and avoid potential equipment failure, which can contribute to a utility-caused ignition. HWT conducts monthly detailed inspections of the Suncrest Facility and utilizes a real-time cable monitoring system to monitor the full approximately 1 mile of transmission line, all of which is underground.

Maintenance, vegetation and asset management tasks are inputted tracked and monitored in AMP. AMP is a custom-built, in-house asset management program which is utilized by all NextEra Energy affiliates, including HWT. AMP is managed at the corporate level by NextEra Energy's Power Delivery business unit and its dedicated IT department. As such any changes, updates, etc. are directed, managed, and controlled at the corporate level. There is no current plan for any integration of new software for AMP in the 2026-2028 WMP -years. However, there is a corporate-directed plan to transition to Elements (a custom-build, in-house asset management program), the upgraded version of AMP, during this timeframe. The corporate transition from AMP to Elements is planned for completion by mid-2026. As part of the transition process, assets, work tasks, and functions are being verified and crosschecked in the test environment to ensure continuity of operations and compliance with existing maintenance workflows in AMP. Confirmation of functionality will be verified in the production environment and job-aids and training provided to users in connection with project completion planned for mid-2026.

13 LESSONS LEARNED

Instructions: An electrical corporation must use lessons learned to drive continual improvement in its WMP.⁹⁸ Electrical corporations must include lessons learned due to ongoing monitoring and evaluation initiatives, collaboration with other electrical corporations and industry experts, PSPS or outage events, and feedback from Energy Safety and other regulators.

13.1 Description and Summary of Lessons Learned

Instructions: In this section, the electric corporation must provide a brief narrative describing the key lessons learned tied to feedback from government agencies and stakeholders, collaboration efforts with other electrical corporations, areas for continued improvement, PSPS or outage events, and outcomes from previous WMP cycles.

The narrative must also include lessons learned from prior catastrophic wildfires ignited by the electrical corporation's facilities or equipment and findings from Energy Safety compliance audits and reports.

For each lesson learned, the electrical corporation must identify the following in Table 13-1:

- The year of the Base WMP cycle the lesson learned was identified
- Category and specific source of lesson learned
- Brief description of the lesson learned that informed improvement to the WMP
- Brief description of the proposed improvement to the WMP and which initiative(s) or activity/activities the electrical corporation intends to add or modify
- If applicable, a brief description of how the lesson learned ties to implementation of a corrective action program
- Estimated timeline for implementing the proposed improvement
- If applicable, reference to the documentation that describes and substantiates the need for improvement, including:
 - Where relevant, a hyperlinked section and page number in the appendix of the WMP
 - Where relevant, the title of the report, date of report, and link to the electrical corporation web page where the report can be downloaded
 - If any lessons learned were derived from quantifiable data, visual/graphical representations of these lessons learned in the supporting documentation

Table 13-1 provides the required format and an example of the minimum acceptable level of information.

⁹⁸ Pub. Util. Code §§ 8386(a) & (c)(5), (22).

Table 13-1. Example of Lessons Learned

<i>ID #</i>	<i>Year of Lesson Learned</i>	<i>Subject</i>	<i>Category and Source of Lesson Learned</i>	<i>Description of Lesson Learned</i>	<i>Proposed WMP Improvement</i>	<i>Timeline for Implementation</i>	<i>Reference</i>
<i>1</i>	<i>2022</i>	<i>Collaboration with other electrical corporations</i>	<i>Risk modeling working group</i>	<i>Wildfire risk models need to establish standard weather and vegetative coverage scenarios, as well as extreme-event conditions, for design purposes and long-term contingency planning.</i>	<i>Continue ongoing engagement in wildfire risk modeling working group. Commission research at leading research and academic institutes to help inform standard key assumptions as the basis for long-term design of capital improvements and wildfire risk initiative activities as well as contingency planning for unexpected, extreme events and/or potential changes to environmental settings and other assumptions due to climate change.</i>	<i>Ongoing Concept design by 12/2022 Detailed design by 2025 Draft report by 2026 Final report by 2027</i>	<i>Weblink to wildfire risk modeling working group and summary report Weblink to electrical corporation’s proposed research</i>
<i>2</i>	<i>2023</i>	<i>Data Governance</i>	<i>2022 Annual Report on Compliance</i>	<i>Improve information management for vegetation management activities</i>	<i>Digitized work order and inspection field forms for both employees and contractors and connected field forms to system database.</i>	<i>Operationalized by 12/2023</i>	<i>Title of covered conductor analysis report, dated MM/DD/YYYY; title of risk model analysis report, dated MM/DD/YYYY</i>
<i>3</i>	<i>2024</i>	<i>Completed Initiative/activity</i>	<i>Relevant WMP initiative</i>	<i>[To be provided by the electrical corporation]</i>	<i>[To be provided by the electrical corporation]</i>	<i>[To be provided by the electrical corporation]</i>	<i>[To be provided by the electrical corporation]</i>

Table 13- 1. Lessons Learned

ID #	Year of Lesson Learned	Subject	Category and Source of Lesson Learned	Description of Lesson Learned	Proposed WMP Improvement	Timeline for Implementation	Reference
1	2020	Proactive asset inspections when RFW conditions are issued	Response to potential Fire Event	Significant acreage burn occurs coincide with RFW conditions per CAL Fire	None. HWT makes it a practice to conduct proactive asset inspections ahead of RFW conditions to minimize the risk of ignitions at the Suncrest Facility.	N/A	N/A
2	2020	Wildfire modeling capabilities and real-time tracking	Response to potential Fire Event	In RFW conditions changes in wind speed and direction can materially impact path of wildfire	None. To enhance situational awareness and better inform operational decision-making during extreme fire weather events, HWT developed a proprietary fire risk index to determine real-time fire risk. Additionally, HWT procured to access third-party granular real-time wildfire tracking tools that utilizes satellite data to monitor and track propagation of wildfires to help evaluate proximity of fires to HWT's assets and inform appropriate operational response	N/A	N/A
3	2020	Situational Awareness	Response to potential Fire Event	Real-time video surveillance allows for enhanced situational awareness and corroboration of wildfire tracking and modelling capabilities	None. HWT recognized the value of its onsite cameras in providing real-time coverage of the area around the Suncrest Facility and added more cameras in the 2020-2022 WMP Cycle	N/A	N/A

4	2024	Situational Awareness	PG&E Wildfire Seminar	Leveraging expertise of industry leaders in wildfire situational awareness, forecasting and modelling to enhance internal capabilities to predict, observe, plan, mitigate and react to ignitions and wildfires	HWT in process of engaging Technosylva to utilize its Wildfire Analyst platform to support situational awareness , forecasting and enhance wildfire spread modeling (SA-01)	2026	2026-2028 WMP Section 10
5	2024	Situational Awareness	PG&E Wildfire Seminar	Existence and value of third party fire monitoring and notification applications as an additional/supplemental source of information for ignition detection, real-time information on wildfire	Completed. HWT field engineers utilize Watch Duty application as a supplemental of information to receive notification and monitor ignitions and wildfires in the vicinity of the Suncrest substation	N/A	N/A
6	2024	Collaboration	PG&E Wildfire Seminar	Existence and value of industry groups focused on wildfire mitigation as a resource for exposure to new technologies, means and methods for assessing and mitigating risks, and lessons learned from operational history.	Completed. HWT has joined two industry groups focused on wildfire mitigation. Representatives from HWT have attended PG&E Wildfire Seminars (2024 and 2025) and Wildfire Seminar hosted by AEGIS insurance company (2025). Although, HWT's operations are limited in scope and scale, it participates in these groups to gain exposure to new systems, technology, and knowledge from electrical companies with more extensive operational histories with wildfire mitigation.	Ongoing	

13.2 Working Group Meetings

Instructions: The electrical corporation must identify any Energy Safety-required working group meetings attended or planning to attend in the WMP submission year and provide any lessons learned that applied to its WMPs. The electrical corporation must include interactions and collaborations related to the electrical corporation's WMP submission such as identifying new technology, industry best practices, and shared lessons learned from the WMP process.

HWT is not aware of any Energy safety-required working group meetings for ITOs. To the extent that any are established during a WMP submission year, HWT will participate.

13.3 Discontinued Activities

Instructions: The electrical corporation must provide all activities from previous WMP submissions that it is no longer implementing ("Discontinued Activities"),⁹⁹ the rationale for discontinuation, the applicable lessons learned, and a list of the new or existing activities that mitigate risk in place of the discontinued activity ("Replacement Activities"), including cross-references to the page numbers within the WMP where each replacement activity is discussed.

Table 13-2 provides the required format for this information.

Table 13-2. Lessons Learned from Discontinued Activities

Discontinued Activity (Tracking ID)	Rationale for Discontinuation	Lessons Learned	Replacement Activities (include page # where discussed)

HWT has no discontinued activities from the previous WMP submission. As a result, Table 13-2 is marked N/A meaning "Not Applicable".

Table 13-2. Lessons Learned from Discontinued Activities

Discontinued Activity (Tracking ID)	Rationale for Discontinuation	Lessons Learned	Replacement Activities (include page # where discussed)

⁹⁹ Discontinued activities do not include activities that the electrical corporation has completed. An activity that has been completed is not a discontinued activity.

N/A			
-----	--	--	--

APPENDIX A: DEFINITIONS

Instructions: Unless otherwise expressly stated, the following words and terms, for the purposes of these Guidelines, have the meanings shown in this chapter.

Terms Defined in Other Codes

Where terms are not defined in these Guidelines and are defined in the Government Code, Public Utilities Code, or California Public Resources Code, such terms have the meanings ascribed to them in those codes.

Terms Not Defined

Where terms are not defined through the methods authorized by this section, such terms have ordinarily accepted meanings such as the context implies.

Definition of Terms

Term	Definition
Access and functional needs population (AFN)	Individuals, including, but not limited to, those who have developmental or intellectual disabilities, physical disabilities, chronic conditions, or injuries; who have limited English proficiency or are non-English speaking; who are older adults, children, or people living in institutionalized settings; or who are low income, homeless, or transportation disadvantaged, including, but not limited to, those who are dependent on public transit or are pregnant. (Gov. Code, § 8593.3(f)(1).)
Asset (utility)	Electric lines, equipment, or supporting hardware.
Benchmarking	A comparison between one electrical corporation's protocols, technologies used, or mitigations implemented, and other electrical corporations' similar endeavors.
Burn likelihood	The likelihood that a wildfire with an ignition point will burn at a specific location within the service territory based on a probabilistic set of weather profiles, vegetation, and topography
Catastrophic wildfire	A fire that caused at least one death, damaged over 500 structures, or burned over 5,000 acres.
Circuit miles	The total length in miles of separate transmission and/or distribution circuits, regardless of the number of conductors used per circuit (i.e., different phases).
Circuit segment	A specific portion of an electrical circuit that can be separated or disconnected from the rest of the system without affecting the operation of other parts of the network. This isolation is typically achieved using switches, circuit breakers, or other control mechanisms.
Consequence	The adverse effects from an event, considering the hazard intensity, community exposure, and local vulnerability.

Term	Definition
Contact by object ignition likelihood	The likelihood that a non-vegetative object (such as a balloon or vehicle) will contact utility-owned equipment and result in an ignition.
Contact by vegetation ignition likelihood	The likelihood that vegetation will contact utility-owned equipment and result in an ignition.
Contractor	Any individual in the temporary and/or indirect employ of the electrical corporation whose limited hours and/or time-bound term of employment are not considered “full-time” for tax and/or any other purposes.
Critical facilities and infrastructure	Facilities and infrastructure that are essential to public safety and that require additional assistance and advance planning to ensure resiliency during PSPS events. These include the following: Emergency services sector: • Police stations • Fire stations • Emergency operations centers • Public safety answering points (e.g., 9-1-1 emergency services) Government facilities sector: • Schools • Jails and prisons Health care and public health sector: • Public health departments • Medical facilities, including hospitals, skilled nursing facilities, nursing homes, blood banks, health care facilities, dialysis centers, and hospice facilities (excluding doctors' offices and other non-essential medical facilities) Energy sector: • Public and private utility facilities vital to maintaining or restoring normal service, including, but not limited to, interconnected publicly owned electrical corporations and electric cooperatives Water and wastewater systems sector: • Facilities associated with provision of drinking water or processing of wastewater, including facilities that pump, divert, transport, store, treat, and deliver water or wastewater Communications sector:

Term	Definition
	• Communication carrier infrastructure, including selective routers, central offices, head ends, cellular switches, remote terminals, and cellular sites Chemical sector: • Facilities associated with manufacturing, maintaining, or distributing hazardous materials and chemicals (including Category N-Customers as defined in D.01-06- 085) Transportation sector: • Facilities associated with transportation for civilian and military purposes: automotive, rail, aviation, maritime, or major public transportation (D.19-05-042 and D.20-05-051)
Customer hours	Total number of customers, multiplied by average number of hours (e.g., of power outage).
Dead fuel moisture content	Moisture content of dead vegetation, which responds solely to current environmental conditions and is critical in determining fire potential.
Detailed inspection	In accordance with General Order (GO) 165, an inspection where individual pieces of equipment and structures are carefully examined, visually and through routine diagnostic testing, as appropriate, and (if practical and if useful information can be so gathered) opened, and the condition of each is rated and recorded.
Disaster	A serious disruption of the functioning of a community or a society at any scale due to hazardous events interacting with conditions of exposure, vulnerability, and capacity, leading to one or more of the following: human, material, economic, and environmental losses and impacts. The effect of the disaster can be immediate and localized but is often widespread and could last a long time. The effect may test or exceed the capacity of a community or society to cope using its own resources. Therefore, it may require assistance from external sources, which could include neighboring jurisdictions or those at the national or international levels. (United Nations Office for Disaster Risk Reduction [UNDRR].)
Discussion-based exercise	Exercise used to familiarize participants with current plans, policies, agreements, and procedures or to develop new plans, policies, agreements, and procedures. Often includes seminars, workshops, tabletop exercises, and games.

Term	Definition
Electrical corporation	Every corporation or person owning, controlling, operating, or managing any electric plant for compensation within California, except where the producer generates electricity on or distributes it through private property solely for its own use or the use of its tenants and not for sale or transmission to others.
Emergency	Any incident, whether natural, technological, or human caused, that requires responsive action to protect life or property but does not result in serious disruption of the functioning of a community or society. (FEMA/UNDRR.)
Enhanced inspection	Inspection whose frequency and thoroughness exceed the requirements of a detailed inspection, particularly if driven by risk calculations.
Equipment ignition likelihood	The likelihood that utility-owned equipment will cause an ignition through either normal operation (such as arcing) or failure.
Exercise	An instrument to train for, assess, practice, and improve performance in prevention, protection, response, and recovery capabilities in a risk-free environment. (FEMA.)
Exposure	The presence of people, infrastructure, livelihoods, environmental services and resources, and other high-value assets in places that could be adversely affected by a hazard.
Fire hazard index	A numerical rating for specific fuel types, indicating the relative probability of fires starting and spreading, and the probable degree of resistance to control; similar to burning index, but without effects of wind speed. ¹⁰⁰
Fire Potential Index (FPI)	Landscape scale index used as a proxy for assessing real-time risk of a wildfire under current and forecasted weather conditions.
Fire season	The time of year when wildfires are most likely for a given geographic region due to historical weather conditions, vegetative characteristics, and impacts of climate change. Each electrical corporation defines the fire season(s) across its service territory based on a recognized fire agency definition for the specific region(s) in California.
Fireline intensity	The rate of heat release per unit time per unit length of fire front. Numerically, it is the product of the heat yield, the quantity of fuel consumed in the fire front, and the rate of spread. ¹⁰¹
Frequency	The anticipated number of occurrences of an event or hazard

¹⁰⁰ National Wildfire Coordinating Group: <https://www.nwcg.gov/node/393188> (accessed May 9, 2024).

¹⁰¹ National Wildfire Coordinating Group: <https://www.nwcg.gov/node/447140> (accessed May 9, 2024).

Term	Definition
	over time.
Frequent PSPS events	Three or more PSPS events per calendar year per line circuit.
Fuel continuity	The degree or extent of continuous or uninterrupted distribution of fuel particles in a fuel bed thus affecting a fire's ability to sustain combustion and spread. This applies to aerial fuels as well as surface fuels. ¹⁰²
Fuel density	Mass of fuel (vegetation) per area that could combust in a wildfire.
Fuel management	Removal or thinning of vegetation to reduce the potential rate of propagation or intensity of wildfires.
Fuel moisture content	Amount of moisture in a given mass of fuel (vegetation), measured as a percentage of its dry weight.
Full-time employee (FTE)	Any individual in the ongoing and/or direct employ of the electrical corporation whose hours and/or term of employment are considered “full-time” for tax and/or any other purposes.
GO 95 nonconformance	Condition of a utility asset that does not meet standards established by GO 95.
Grid hardening	Actions (such as equipment upgrades, maintenance, and planning for more resilient infrastructure) taken in response to the risk of undesirable events (such as outages) or undesirable conditions of the electrical system to reduce or mitigate those events and conditions, informed by an assessment of the relevant risk drivers or factors.
Grid topology	General design of an electric grid, whether looped or radial, with consequences for reliability and ability to support PSPS (e.g., ability to deliver electricity from an additional source).
Hazard	A condition, situation, or behavior that presents the potential for harm or damage to people, property, the environment, or other valued resources.
Hazard tree	A tree that is, or has portions that are, dead, dying, rotten, diseased, or otherwise has a structural defect that may fail in whole or in part and damage utility facilities should it fail
High Fire Threat District (HFTD)	Areas of the state designated by the CPUC as having elevated wildfire risk, where each utility must take additional action (per GO 95, GO 165, and GO 166) to mitigate wildfire risk. (D.17-01- 009.)
High Fire Risk Area (HFRA)	Areas that the electrical corporation has deemed at high risk from wildfire, independent of HFTD designation.

¹⁰² National Wildfire Coordinating Group: <https://www.nwcg.gov/node/444281> (accessed May 9, 2024).

Term	Definition
Highly rural region	Area with a population of less than seven persons per square mile, as determined by the United States Bureau of the Census. For purposes of the WMP, “area” must be defined as a census tract.
High-risk species	Species of vegetation that (1) have a higher risk of either coming into contact with powerlines or causing an outage or ignition, or (2) are easily ignitable and within close proximity to potential arcing, sparks, and/or other utility equipment thermal failures. The status of species as “high-risk” must be a function of species-specific characteristics, including growth rate; failure rates of limbs, trunk, and/or roots (as compared to other species); height at maturity; flammability; and vulnerability to disease or insects.
High Wind Warning (HWW)	Level of wind risk from weather conditions, as declared by the National Weather Service (NWS). For historical NWS data, refer to the Iowa State University archive of NWS watches/warnings. ¹⁰³
HWW overhead (OH) circuit mile day	Sum of OH circuit miles of utility grid subject to a HWW each day within a given time period, calculated as the number of OH circuit miles under a HWW multiplied by the number of days those miles are under said HWW. For example, if 100 OH circuit miles are under a HWW for one day, and 10 of those miles are under the HWW for an additional day, then the total HWW OH circuit mile days would be 110.
Ignition likelihood	The total anticipated annualized number of ignitions resulting from electrical corporation-owned assets at each location in the electrical corporation’s service territory. This considers probabilistic weather conditions, type and age of equipment, and potential contact of vegetation and other objects with electrical corporation assets. This should include the use of any method used to reduce the likelihood of ignition. For example, the use of protective equipment and device settings (PEDS) to reduce the likelihood of an ignition upon an initiating event.
Incident command system (ICS)	A standardized on-scene emergency management concept specifically designed to allow its user(s) to adopt an integrated organizational structure equal to the complexity and demands of single or multiple incidents, without being hindered by jurisdictional boundaries.
Initiative activity	See mitigation activity.

¹⁰³ <https://mesonet.agron.iastate.edu/request/gis/watchwarn.phtml>.

Term	Definition
Initiative construction standards	The standard specifications, special provisions, standards of practice, standard material and construction specifications, construction protocols, and construction methods that an electrical corporation applies to activities undertaken by the electrical corporation pursuant to a WMP initiative in a given compliance period.
Level 1 finding	In accordance with GO 95, an immediate safety and/or reliability risk with high probability for significant impact.
Level 2 finding	In accordance with GO 95, a variable safety and/or reliability risk (non-immediate and with high to low probability for significant impact).
Level 3 finding	In accordance with GO 95, an acceptable safety and/or reliability risk.
Limited English proficiency (LEP) population	Population with limited English working proficiency based on the International Language Roundtable scale.
Line miles	The number of miles of transmission and/or distribution conductors, including the length of each phase and parallel conductor segment.
Live fuel moisture content	Moisture content within living vegetation, which can retain water longer than dead fuel.
Locally relevant	In disaster risk management, generally understood as the scale at which disaster risk strategies and initiatives are considered the most effective at achieving desired outcomes. This tends to be the level closest to impacting residents and communities, reducing existing risks, and building capacity, knowledge, and normative support. Locally relevant scales, conditions, and perspectives depend on the context of application.
Match-drop simulation	Wildfire simulation method forecasting propagation and consequence/impact based on an arbitrary ignition.
Memorandum of Agreement (MOA)	A document of agreement between two or more agencies establishing reciprocal assistance to be provided upon request (and if available from the supplying agency) and laying out the guidelines under which this assistance will operate. It can also be a cooperative document in which parties agree to work together on an agreed-upon project or meet an agreed objective.
Mitigation	Undertakings to reduce the loss of life and property from natural and/or human-caused disasters by avoiding or lessening the impact of a disaster and providing value to the public by creating safer communities. Encompasses mitigation categories, mitigation initiatives, and mitigation activities within the WMP.
Mitigation activity	A measure that contributes to or accomplishes a mitigation initiative designed to reduce the consequences and/or probability

Term	Definition
	of wildfire or outage event. For example, covered conductor installation is a mitigation activity under the mitigation initiative of Grid Design and System Hardening.
Mitigation category	The highest subset in the WMP mitigation hierarchy. There are five Mitigation Categories in total: Grid Design, Operations, and Maintenance; Vegetation Management and Inspections; Situational Awareness and Forecasting; Emergency Preparedness; and Enterprise Systems. Contains mitigation initiatives and any subsequent mitigation activities.
Mitigation initiative	Efforts within a mitigation category either proposed or in process, designed to reduce the consequences and/or probability of wildfire or outage event. For example, Asset Inspection is a mitigation initiative under the mitigation category of Grid Design, Operations, and Maintenance.
Model uncertainty	The amount by which a calculated value might differ from the true value when the input parameters are known (i.e., limitation of the model itself based on assumptions). ¹⁰⁴
Mutual aid	Voluntary aid and assistance by the provision of services and facilities, including but not limited to electrical corporations, communication, and transportation. Mutual aid is intended to provide adequate resources, facilities, and other support to electrical corporations whenever their own resources prove inadequate to cope with a given situation.
National Incident Management System (NIMS)	A systematic, proactive approach to guide all levels of government, nongovernment organizations, and the private sector to work together to prevent, protect against, mitigate, respond to, and recover from the effects of incidents. NIMS provides stakeholders across the whole community with the shared vocabulary, systems, and processes to successfully deliver the capabilities described in the National Preparedness System. NIMS provides a consistent foundation for dealing with all incidents, ranging from daily occurrences to incidents requiring a coordinated federal response.
Operations-based exercise	Type of exercise that validates plans, policies, agreements, and procedures; clarifies roles and responsibilities; and identifies resource gaps in an operational environment. Often includes drills, functional exercises (FEs), and full-scale exercises (FSEs).
Outage program risk	The measure of reliability impacts from wildfire mitigation related outages at a given location

¹⁰⁴ Adapted from SFPE, 2010, "Substantiating a Fire Model for a Given Application," Society of Fire Protection Engineers Engineering Guides.

Term	Definition
Overall utility risk	The comprehensive risk due to both wildfire and PSPS incidents across a utility's territory; the aggregate potential of adverse impacts to people, property, critical infrastructure, or other valued assets in society.
Overall utility risk, ignition risk	The comprehensive risk due to both wildfire and PSPS incidents across a utility's territory; the aggregate potential of adverse impacts to people, property, critical infrastructure, or other valued assets in society.
Overall utility risk, PSPS risk	See PSPS risk.
Parameter uncertainty	The amount by which a calculated value might differ from the true value based on unknown input parameters. (Adapted from Society of Fire Protection Engineers [SFPE] guidance.)
Patrol inspection	In accordance with GO 165, a simple visual inspection of applicable utility equipment and structures designed to identify obvious structural problems and hazards. Patrol inspections may be carried out in the course of other company business.
Performance metric	A quantifiable measurement that is used by an electrical corporation to indicate the extent to which its WMP is driving performance outcomes.
Population density	Population density is calculated using the American Community Survey (ACS) one-year estimate for the corresponding year or, for years with no such ACS estimate available, the estimate for the immediately preceding year.
Preparedness	A continuous cycle of planning, organizing, training, equipping, exercising, evaluating, and taking corrective action in an effort to ensure effective coordination during incident response. Within the NIMS, preparedness focuses on planning, procedures and protocols, training and exercises, personnel qualification and certification, and equipment certification.
Priority essential services	Critical first responders, public safety partners, critical facilities and infrastructure, operators of telecommunications infrastructure, and water electrical corporations/agencies.
Property	Private and public property, buildings and structures, infrastructure, and other items of value that may be destroyed by wildfire, including both third-party property and utility assets.
Protective equipment and device settings (PEDS)	The electrical corporation's procedures for adjusting the sensitivity of grid elements to reduce wildfire risk, other than automatic reclosers (such as circuit breakers, switches, etc.). For example, PG&E's "Enhanced Powerline Safety Settings" (EPSS).
PEDS outage consequence	The total anticipated adverse effects from an outage occurring

Term	Definition
	while increased sensitivity settings on a protective device are enabled at a specific location, including reliability and associated safety impacts.
PEDS outage exposure potential	The potential physical, social, or economic impact of an outage occurring when PEDS are enabled on people, property, critical infrastructure, livelihoods, health, local economies, and other high-value assets.
PEDS outage likelihood	The likelihood of an outage occurring while increased sensitivity settings on a protective device are enabled at a specific location given a probabilistic set of environmental conditions.
PEDS outage risk	The total expected annualized impacts from PEDS enablement at a specific location.
PEDS outage vulnerability	The susceptibility of people or a community to adverse effects of an outage occurring when PEDS are enabled, including all characteristics that influence their capacity to anticipate, cope with, resist, and recover from the related adverse effects (e.g., high AFN population, poor energy resiliency, low socioeconomics).
PSPS consequence	The total anticipated adverse effects of a PSPS for a community. This considers the PSPS exposure potential and inherent PSPS vulnerabilities of communities at risk.
PSPS event	The period from notification of the first public safety partner of a planned public safety PSPS to re-energization of the final customer.
PSPS exposure potential	The potential physical, social, or economic impact of a PSPS event on people, property, critical infrastructure, livelihoods, health, local economies, and other high-value assets.
PSPS likelihood	The likelihood of a PSPS being required by a utility given a probabilistic set of environmental conditions.
PSPS risk	The total expected annualized impacts from PSPS at a specific location. This considers two factors: (1) the likelihood a PSPS will be required due to environmental conditions exceeding design conditions, and (2) the potential consequences of the PSPS for each affected community, considering exposure potential and vulnerability.
PSPS vulnerability	The susceptibility of people or a community to adverse effects of a PSPS event, including all characteristics that influence their capacity to anticipate, cope with, resist, and recover from the adverse effects of a PSPS event (e.g., high AFN population, poor energy resiliency, low socioeconomics).
Public safety partners	First/emergency responders at the local, state, and federal levels; water, wastewater, and communication service providers; community choice aggregators (CCAs); affected

Term	Definition
	publicly owned electrical corporations/electrical cooperatives; tribal governments; Energy Safety; the Commission; the California Office of Emergency Services; and CAL FIRE.
Qualitative target	Specific, measurable, achievable, realistic, and timely outcomes for the overall WMP strategy, or mitigation initiatives and activities that a utility can implement to satisfy the primary goals and subgoals of the WMP program.
Quantitative target	A forward-looking, quantifiable measurement of work to which an electrical corporation commits to in its WMP. Electrical corporations will show progress toward completing targets in subsequent reports, including data submissions and WMP Updates.
RFW OH circuit mile day	Sum of OH circuit miles of utility grid subject to RFW each day within a given time period, calculated as the number of OH circuit miles under RFW multiplied by the number of days those miles are under said RFW. For example, if 100 OH circuit miles are under RFW for one day, and 10 of those miles are under RFW for an additional day, then the total RFW OH circuit mile days would be 110.
Risk	A measure of the anticipated adverse effects from a hazard considering the consequences and frequency of the hazard occurring. ¹⁰⁵
Risk component	A part of an electric corporation's risk analysis framework used to determine overall utility risk.
Risk evaluation	The process of comparing the results of a risk analysis with risk criteria to determine whether the risk and/or its magnitude is acceptable or tolerable. (ISO 31000:2009.)
Risk event	An event with probability of ignition, such as wire down, contact with objects, line slap, event with evidence of heat generation, or other event that causes sparking or has the potential to cause ignition. The following all qualify as risk events: • Ignitions • Outages not caused by vegetation • Outages caused by vegetation • Wire-down events • Faults • Other events with potential to cause ignition
Risk management	Systematic application of management policies, procedures,

¹⁰⁵ Adapted from D. Coppola, 2020, "Risk and Vulnerability," Introduction to International Disaster Management, 4th ed.

Term	Definition
	and practices to the tasks of communication, consultation, establishment of context, and identification, analysis, evaluation, treatment, monitoring, and review of risk. (ISO 31000.)
Rule	Section of Public Utilities Code requiring a particular activity or establishing a particular threshold.
Rural region	In accordance with GO 165, area with a population of less than 1,000 persons per square mile, as determined by the U.S. Bureau of the Census. ¹⁰⁶ For purposes of the WMP, “area” must be defined as a census tract.
Seminar	An informal discussion, designed to orient participants to new or updated plans, policies, or procedures (e.g., to review a new external communications standard operating procedure).
Sensitivity analysis	Process used to determine the relationships between the uncertainty in the independent variables (“input”) used in an analysis and the uncertainty in the resultant dependent variables (“output”). (SFPE guidance.)
Situational Awareness	An on-going process of gathering information by observation and by communication with others. This information is integrated to create an individual's perception of a given situation. ¹⁰⁷
Slash	Branches or limbs less than four inches in diameter, and bark and split products debris left on the ground as a result of utility vegetation management. ¹⁰⁸
Span	The space between adjacent supporting poles or structures on a circuit consisting of electric lines and equipment. "Span level" refers to asset-scale granularity.
Tabletop exercise (TTX)	A discussion-based exercise intended to stimulate discussion of various issues regarding a hypothetical situation. Tabletop exercises can be used to assess plans, policies, and procedures or to assess types of systems needed to guide the prevention of, response to, or recovery from a defined incident.
Trees with strike potential	Trees that could either “fall in” to a power line or have branches detach and “fly in” to contact a power line in high-wind conditions.
Uncertainty	The amount by which an observed or calculated value might differ from the true value. For an observed value, the difference is “experimental uncertainty”; for a calculated value, it is “model” or “parameter uncertainty.” (Adapted from

¹⁰⁶ https://www.cpuc.ca.gov/gos/GO95/go_95_rule_18.htm

¹⁰⁷ <https://www.nwcg.gov/node/439827> (assessed May 13, 2024).

¹⁰⁸ California Public Resources Code section 4525.7.

Term	Definition
	SFPE guidance.)
Urban region	In accordance with GO 165, area with a population of more than 1,000 persons per square mile, as determined by the U.S. Bureau of the Census. For purposes of the WMP, “area” must be defined as a census tract.
Utility-related ignition	An event that meets the criteria for a reportable event subject to fire-related reporting requirements. ¹⁰⁹
Validation	Process of determining the degree to which a calculation method accurately represents the real world from the perspective of the intended uses of the calculation method without modifying input parameters based on observations in a specific scenario. (Adapted from ASTM E 1355.)
Vegetation management (VM)	Trimming and removal of trees and other vegetation at risk of contact with electric equipment.
Verification	Process to ensure that a model is working as designed, that is, that the equations are being properly solved. Verification is essentially a check of the mathematics. (SFPE guidance.)
Vulnerability	The propensity or predisposition of a community to be adversely affected by a hazard, including the characteristics of a person, group, or service and their situation that influences their capacity to anticipate, cope with, resist, and recover from the adverse effects of a hazard.
Wildfire consequence	The total anticipated adverse effects from a wildfire on a community that is reached. This considers the wildfire hazard intensity, the wildfire exposure potential, and the inherent wildfire vulnerabilities of communities at risk.
Wildfire exposure potential	The potential physical, social, or economic impact of wildfire on people, property, critical infrastructure, livelihoods, health, environmental services, local economies, cultural/historical resources, and other high-value assets. This may include direct or indirect impacts, as well as short- and long-term impacts.
Wildfire hazard intensity	The potential intensity of a wildfire at a specific location within the service territory given a probabilistic set of weather profiles, vegetation, and topography.
Wildfire likelihood	The total anticipated annualized number of fires reaching each spatial location resulting from utility-related ignitions at each location in the electrical corporation service territory. This considers the ignition likelihood and the likelihood that an ignition will transition into a wildfire based on the probabilistic

¹⁰⁹ CPUC Decision 14-02-015, Appendix C, page C-3:
<https://docs.cpuc.ca.gov/PublishedDocs/Published/G000/M087/K892/87892306.PDF>.

Term	Definition
	weather conditions in the area.
Wildfire mitigation strategy	Overview of the key mitigation initiatives at enterprise level and component level across the electrical corporation's service territory, including interim strategies where long-term mitigation initiatives have long implementation timelines. This includes a description of the enterprise-level monitoring and evaluation strategy for assessing overall effectiveness of the WMP.
Wildfire risk	The total expected annualized impacts from ignitions at a specific location. This considers the likelihood that an ignition will occur, the likelihood the ignition will transition into a wildfire, and the potential consequences—considering hazard intensity, exposure potential, and vulnerability—the wildfire will have for each community it reaches.
Wildfire spread likelihood	The likelihood that a fire with a nearby but unknown ignition point will transition into a wildfire and will spread to a location in the service territory based on a probabilistic set of weather profiles, vegetation, and topography.
Wildfire vulnerability	The susceptibility of people or a community to adverse effects of a wildfire, including all characteristics that influence their capacity to anticipate, cope with, resist, and recover from the adverse effects of a wildfire (e.g., AFN customers, Social Vulnerability Index, age of structures, firefighting capacities).
Wildland-urban interface (WUI)	The line, area, or zone where structures and other human development meet or intermingle with undeveloped wildland or vegetation fuels (National Wildfire Coordinating Group).
Wire down	Instance where an electric transmission or distribution conductor is broken and falls from its intended position to rest on the ground or a foreign object.
Work order	A prescription for asset or vegetation management activities resulting from asset or vegetation management inspection findings.
Workshop	Discussion that resembles a seminar but is employed to build specific products, such as a draft plan or policy (e.g., a multi-year training and exercise plan).

Definitions of Initiatives by Category

Category	Section #	Initiative	Definition
Risk Methodology and Assessment	5	Risk Methodology and Assessment	Development and use of tools and processes to assess the risk of wildfire and PSPS across an electrical corporation's service territory.
Wildfire Mitigation Strategy	6	Wildfire Mitigation Strategy Development	Development and use of processes for deciding on a portfolio of mitigation initiatives to achieve maximum feasible risk reduction and that meet the goals of the WMP.
Grid Design, Operations, and Maintenance	8.2	Grid Design and System Hardening	Strengthening of distribution, transmission, and substation infrastructure to reduce the risk of utility-related ignitions resulting in catastrophic wildfires.
Grid Design, Operations, and Maintenance	8.3	Asset Inspections	Inspections of overhead electric transmission lines, equipment, and right-of-way.
Grid Design, Operations, and Maintenance	8.4	Equipment Maintenance and Repair	Remediation, adjustments, or installations of new equipment to improve or replace existing connector equipment, such as hotline clamps.
Grid Design, Operations, and Maintenance	8.5	Quality Assurance and Quality Control	Establishment and function of audit process to manage and confirm work completed by employees or contractors, including packaging QA/QC information for input to decision-making and related integrated workforce management processes.
Grid Design, Operations, and Maintenance	8.6	Work Orders	Actions taken to manage the electrical corporation's open work orders resulting from inspections that prescribe asset management activities.
Grid Design, Operations, and Maintenance	8.7	Grid Operations and Procedures	Operations and procedures to reduce across the electrical corporation's system to reduce wildfire risk.
Grid Design, Operations, and Maintenance	8.8	Workforce Planning	Programs to ensure that the electrical corporation has qualified asset personnel and to ensure that both employees and contractors tasked with asset management responsibilities are adequately trained to perform relevant work.

Vegetation Management and Inspections	9.2	Vegetation Management Inspections	Inspections of vegetation around and adjacent to electrical facilities and equipment that may be hazardous by growing, blowing, or falling into electrical facilities or equipment.
Vegetation Management and Inspections	9.3	Pruning and Removal	Pruning, removal, and other vegetation management activities that are performed as a result of inspections.
Vegetation Management and Inspections	9.4	Pole Clearing	Plan and execution of vegetation removal around poles per Public Resources Code section 4292 and outside the requirements of Public Resources Code section 4292 (e.g., pole clearing performed outside of the State Responsibility Area).
Vegetation Management and Inspections	9.5	Wood and Slash Management	Actions taken to manage all downed wood and “slash” generated from vegetation management activities.
Vegetation Management and Inspections	9.6	Defensible Space	Actions taken to reduce ignition probability and wildfire consequence due to contact with substation equipment.
Vegetation Management and Inspections	9.7	Integrated Vegetation Management	Actions taken in accordance with Integrated Vegetation Management principles that are not covered by another initiative.
Vegetation Management and Inspections	9.8	Partnerships	Collaboration of resources, expertise, and efforts to accomplish agreed upon objectives related to wildfire risk reduction achieved through vegetation management.
Vegetation Management and Inspections	9.9	Activities Based on Weather Conditions	Actions taken in accordance with weather condition forecasts that indicate an elevated fire threat in terms of ignition probability and wildfire potential.
Vegetation Management and Inspections	9.10	Post-Fire Service Restoration	Actions taken during post-fire restoration to restore power while active fire suppression is ongoing and actions that occur following active fire suppression during the post-fire suppression repair and rehabilitation phases of fire protection operations.

Vegetation Management and Inspections	9.11	Quality Assurance and Quality Control	Establishment and function of audit process to manage and confirm work completed by employees or contractors, including packaging QA/QC information for input to decision-making and related integrated workforce management processes.
Management and Inspections	9.12	Work Orders	Actions taken to manage the electrical corporation's open work orders resulting from inspections that prescribe vegetation management activities.
Vegetation Management and Inspections	9.13	Workforce Planning	Programs to ensure that the electrical corporation has qualified personnel and to ensure that both employees and contractors tasked with vegetation management responsibilities are adequately trained to perform relevant work.
Situational Awareness and Forecasting	10.2	Environmental Monitoring Systems	Development and deployment of systems which measure environmental characteristics, such as fuel moisture, air temperature, and velocity.
Situational Awareness and Forecasting	10.3	Grid Monitoring Systems	Development and deployment of systems that checks the operational conditions of electrical facilities and equipment and detects such things as faults, failures, and recloser operations.
Situational Awareness and Forecasting	10.4	Ignition Detection Systems	Development and deployment of systems which discover or identify the presence or existence of an ignition, such as cameras.
Situational Awareness and Forecasting	10.5	Weather Forecasting	Development methodology for forecast of weather conditions relevant to electrical corporation operations, forecasting weather conditions and conducting analysis to incorporate into utility decision-making, learning and updates to reduce false positives and false negatives of forecast PSPS conditions.
Situational Awareness and Forecasting	10.6	Fire Potential Index	Calculation and application of a landscape scale index used as a proxy

			for assessing real-time risk of a wildfire under current and forecasted weather conditions.
Emergency Preparedness, Collaboration and Public Awareness	11.2	Emergency Preparedness and Recovery Plan	Development and integration of wildfire- and PSPS-specific emergency strategies, practices, policies, and procedures into the electrical corporation's overall emergency plan based on the minimum standards described in GO 166.
Emergency Preparedness, Collaboration and Public Awareness	11.3	External Collaboration and Coordination	• Actions taken to coordinate wildfire and PSPS emergency preparedness with relevant public safety partners including the state, cities, counties, and tribes. • Development and integration of plans, programs, and/or policies for collaborating with communities on local wildfire mitigation planning, such as wildfire safety elements in general plans, community wildfire protection plans, and local multi-hazard mitigation plans.
Emergency Preparedness, Collaboration and Public Awareness	11.4	Public Communication, Outreach, and Education Awareness	• Development and integration of a comprehensive communication strategy to inform essential customers and other stakeholder groups of wildfires, outages due to wildfires, and PSPS and service restoration, as required by Public Utilities Code section 768.6. • Development and deployment of public outreach and education awareness program(s) for wildfires; outages due to wildfires, PSPS events, and protective equipment and device settings; service restoration before, during, and after the incidents and vegetation management. • Actions taken understand, evaluate, design, and implement wildfire and PSPS risk mitigation strategies,

			policies, and procedures specific to access and functional needs customers.
Emergency Preparedness, Collaboration and Public Awareness	11.5	Customer Support in Wildfire and PSPS Emergencies	Development and deployment of programs, systems, and protocols to support residential and non-residential customers in wildfire emergencies and PSPS events.
Enterprise Systems	12	Enterprise Systems Development	Structures and methods that allow the electrical corporation and its employees and/or contractors to accept, store, retrieve, and update data for the production, management, and scheduling of related work.
Grid Design and System Hardening	8.2.1	Covered conductor installation	Installation of covered or insulated conductors to replace standard bare or unprotected conductors (defined in accordance with GO 95 as supply conductors, including but not limited to lead wires, not enclosed in a grounded metal pole or not covered by: a “suitable protective covering” (in accordance with Rule 22.8), grounded metal conduit, or grounded metal sheath or shield). In accordance with GO 95, conductor is defined as a material suitable for: (1) carrying electric current, usually in the form of a wire, cable or bus bar, or (2) transmitting light in the case of fiber optics; insulated conductors as those which are surrounded by an insulating material (in accordance with Rule 21.6), the dielectric strength of which is sufficient to withstand the maximum difference of potential at normal operating voltages of the circuit without breakdown or puncture; and suitable protective covering as a covering of wood or other non-conductive material having the electrical insulating efficiency (12kV/in. dry) and impact strength

			(20ft.-lbs) of 1.5 inches of redwood or other material meeting the requirements of Rule 22.8-A, 22.8-B, 22.8-C or 22.8-D.
Grid Design and System Hardening	8.2.2	Undergrounding of electric lines and/or equipment	Actions taken to convert overhead electric lines and/or equipment to underground electric lines and/or equipment (i.e., located underground and in accordance with GO 128).
Grid Design and System Hardening	8.2.3	Distribution pole replacements and reinforcements	Remediation, adjustments, or installations of new equipment to improve or replace existing distribution poles (i.e., those supporting lines under 65kV), including with equipment such as composite poles manufactured with materials reduce ignition probability by increasing pole lifespan and resilience against failure from object contact and other events.
Grid Design and System Hardening	8.2.4	Transmission pole/tower replacements and reinforcements	Remediation, adjustments, or installations of new equipment to improve or replace existing transmission towers (e.g., structures such as lattice steel towers or tubular steel poles that support lines at or above 65kV).
Grid Design and System Hardening	8.2.5	Traditional overhead hardening	Maintenance, repair, and replacement of capacitors, circuit breakers, cross-arms, transformers, fuses, and connectors (e.g., hot line clamps) with the intention of minimizing the risk of ignition.
Grid Design and System Hardening	8.2.6	Emerging grid hardening technology installations and pilots	Development, deployment, and piloting of novel grid hardening technology.
Grid Design and System Hardening	8.2.7	Microgrids	Development and deployment of microgrids that may reduce the risk of ignition, risk from PSPS, and wildfire consequence. “Microgrid” is defined by Public Utilities Code section 8370(d).
Grid Design and System	8.2.8	Installation of	Installation of electric equipment that

Hardening		system automation equipment	increases the ability of the electrical corporation to automate system operation and monitoring, including equipment that can be adjusted remotely such as automatic reclosers (switching devices designed to detect and interrupt momentary faults that can reclose automatically and detect if a fault remains, remaining open if so).
Grid Design and System Hardening	8.2.9	Line removals (in HFTD)	Removal of overhead lines to minimize the risk of ignition due to the design, location, or configuration of electric equipment in HFTDs.
Grid Design and System Hardening	8.2.10	Other grid topology improvements to minimize risk of ignitions	Actions taken to minimize the risk of ignition due to the design, location, or configuration of electric equipment in HFTDs not covered by another initiative.
Grid Design and System Hardening	8.2.11	Other grid topology improvements to mitigate or reduce PSPS events	Actions taken to mitigate or reduce PSPS events in terms of geographic scope and number of customers affected not covered by another initiative.
Grid Design and System Hardening	8.2.12	Other technologies and systems not listed above	Other grid design and system hardening actions which the electrical corporation takes to reduce its ignition and PSPS risk not otherwise covered by other initiatives in this section.
and Procedures	8.7.2	Grid Response Procedures and Notifications	The electrical corporation's procedures it uses to respond to faults, ignitions, or other issues detected on its grid that may result in a wildfire.
Grid Operations and Procedures	8.7.3	Personnel Work Procedures and Training in Conditions of Elevated Fire Risk	Work activity guidelines that designate what type of work can be performed during operating conditions of different levels of wildfire risk. Training for personnel on these guidelines and the procedures they prescribe, from normal operating procedures to increased mitigation measures to constraints on work performed.

APPENDIX B: SUPPORTING DOCUMENTATION FOR RISK METHODOLOGY AND ASSESSMENT

Instructions: As part of its WMP, the electrical corporation is required to provide the “Summary Documentation” as defined by this appendix. For all other requirements in this appendix, the electrical corporation must be readily able to provide the defined documentation in response to a data request by Energy Safety or designated stakeholders.

HWT is an independent transmission operator (ITO) that has transmission-only assets and does not have a service territory or end-use customers. As noted on page 177 of Energy Safety’s WMP Guidelines, no additional summary is required in Appendix B for ITOs. Based on the foregoing and owing to the limited size, scope and scale of HWT’s operations, HWT has no additional summary for this Appendix B.

APPENDIX C: ADDITIONAL MAPS

Instructions: In this appendix, the electrical corporation must provide a (one) representative map within the main body of its WMP. Where electrical corporations need to provide additional maps for clarity (e.g., the scale is insufficiently large to show useful detail), the electrical corporation must host applicable and up-to-date geospatial layers on a publicly accessible web application and refer to the specific web address in appropriate places throughout its WMP. Additionally, the electrical corporation must host these layers until at least the submission of its subsequent WMP or otherwise directed by Energy Safety. The electrical corporation may not modify these publicly available layers without notifying Energy Safety.

Below is a list of the Base WMP Guidelines sections which require additional maps:

Section Number	Section Title
4.1	SERVICE TERRITORY
4.3	FREQUENTLY DEENERGIZED CIRCUITS
5.5.1.1	GEOSPATIAL MAPS OF TOP RISK AREAS WITHIN THE HFRA

HWT has no service territory and has no frequently deenergized circuits. HWT has submitted maps of the Suncrest Substation in Sections 1 and 4.1 in this WMP.

APPENDIX D: AREAS FOR CONTINUED IMPROVEMENTS

Instructions: *In this appendix, the electrical corporation must provide responses to its areas for continued improvement as identified in the Decisions on the previous Base WMP and WMP Update in the following format:*¹¹⁰

Code and Title:

Description:

Required Progress:

Section and Page Number of Any Improvements:

[Electrical Corporation] Response:

Code and Title: HWT-23-01. QA/QC Process Description

Description: HWT states that it has procedures and checklists that provide additional detail about its QA/QC process and is evaluating changes to its QA/QC program as its operational experience grows. HWT does not provide the documents related to QA/QC or provide details on the QA/QC evaluation process.

Required Progress: : In its 2025 Update, HWT must provide:

- All QA/QC “procedures and checklists” referenced in response to Data Request P-WMP_2023-HWT-002. 93
- An analysis demonstrating the current QA/QC process effectively mitigates wildfire risk.

SECTION AND PAGE NUMBER OF ANY IMPROVEMENTS: See Section 8.5.2, pg. 98 of the 2026-2028 Base WMP.

HWT Response: HWT provided required responses as part of its 2025 update in Q3 2024. HWT also references the inclusion of a task item for field engineers to review at least one monthly inspection report they did not originate.

Code and Title: HWT-23-02. Documentation of Sharing Best Practices

Description: HWT does not document instances of sharing best practices.

Required Progress: In its 2026-2028 Base WMP, HWT must provide documented examples of its sharing of best practices to date (as of the 2026-2028 submission).

SECTION AND PAGE NUMBER OF ANY IMPROVEMENTS: See Section 13.1, pg. 199-200 of the 2026-2028 Base WMP.

HWT Response: HWT has joined two industry groups focused on wildfire mitigation as of Q3 2024. Representatives of HWT and or its affiliates attended two PG&E Wildfire Conferences in 2024 and one conference in 2025. Representatives of HWT also participated in an AEGIS Webinar on Near-Term Wildfire Mitigation Strategies in 2025.

¹¹⁰ If a previous Energy Safety WMP Decision (Base or Update) stated no further reporting is required on this area for continued improvement, the EC is not expected to include that specific area for continued improvement in Appendix D or the WMP.

APPENDIX E: REFERENCED REGULATIONS, CODES AND STANDARDS

Instructions: In this appendix, the electrical corporation must provide in tabulated format a list of referenced codes, regulations, and standards. An example follows.

<i>NAME OF REGULATION, CODE, OR STANDARD</i>	<i>BRIEF DESCRIPTION</i>
<i>PUBLIC UTILITIES CODE SECTION 768.6</i>	<i>STATUTE RELATED TO EMERGENCY AND DISASTER PREPAREDNESS PLANS</i>
<i>GENERAL ORDER 166</i>	<i>STANDARDS FOR OPERATION, RELIABILITY, AND SAFETY DURING EMERGENCIES AND DISASTERS</i>
<i>CALIFORNIA STANDARDIZED EMERGENCY MANAGEMENT SYSTEMS (SEMS)</i>	
<i>NATIONAL INCIDENT MANAGEMENT SYSTEM (NIMS)</i>	
<i>GOVERNMENT CODE SECTION 8593.3</i>	

Table E-1. Referenced Regulations, Codes and Standards

NAME OF REGULATION, CODE, OR STANDARD	BRIEF DESCRIPTION
PUBLIC UTILITIES CODE SECTION 8386	STATUTE RELATED TO WILDFIRE MITIGATION REQUIREMENTS FOR ELECTRIC UTILITIES
GENERAL ORDER 95	RULES FOR OVERHEAD ELECTRIC LINE CONSTRUCTION
PUBLIC UTILITIES CODE SECTION 768.6	STATUTE RELATED TO EMERGENCY AND DISASTER PREPAREDNESS PLANS

ATTACHMENT A

HWT WILDFIRE MITIGATION CONDITION ASSESSMENT PROCEDURE

Submitted Confidentially per CCR Title 14, Section 29200

ATTACHMENT B

HWT-IP EMERGENCY OPERATIONS PLANS

Submitted Confidentially per CCR Title 14, Section 29200

ATTACHMENT C

HWT-BLACK START RESTORATION PLAN

Submitted Confidentially per CCR Title 14, Section 29200