

**Bear Valley Electric Service, Inc. ("BVES")**

**TRANSMITTED VIA ELECTRONIC MAIL**

**DATA REQUEST**

**Request Date:** Tuesday, June 25, 2024

**Response Due:** Friday, June 28, 2024

**To:** Jon Pecchia, Utility Manager  
Bear Valley Electric Service, Inc.  
PO Box 1547  
Big Bear Lake, CA 92315

**Cc:** Paul Marconi, Bear Valley  
Alicia Menchaca, Bear Valley

**Originator:** Blythe Denton, Wildfire Safety Analyst

**Data Request Number:** OEIS-P-WMP\_2024-BVES-006

**Subject(s):**

- Q01. Regarding 2025 Projected Capital Expenditures Targets
- Q02. Regarding 2025 Projected Capital Expenditures Objectives

**REQUEST**

**Q01. Regarding 2025 Projected Capital Expenditures Targets:**

- a. Provide the target changes for the 2025 Projected Capital Expenditures for GD\_10, GD\_11, GD\_22, GD\_23, and GD\_24 that align with the justifications provided in the BVES response to OEIS-P-WMP\_2024-BVES-004 Q05 in the following chart. Complete the chart in its entirety:

**RESPONSE:**

Initiative Activity	Tracking ID	Units	2025 Submitted Target	2025 Update Target	2025 % Change	Meets Requirements	WMP Section
Bear Valley Solar Project	GD_10	Preform Necessary Project Action	0	13578.409	100%	Originally scheduled for completion until after 2025. Updated expected completion date of 2025.	8.1.2.7 Table 8-2 & Table 8-3
Energy Storage Project	GD_11	Preform Necessary Project Action	0	10342.009	100%	Originally scheduled for completion until after 2025. Updated expected completion date of 2025.	8.1.2.7 Table 8-2 & Table 8-3
Maltby Substation Project	GD_22	Project Milestones for Maltby Substation	0	1777.479	100%	Originally scheduled for completion in 2024. Updated expected completion date of 2025.	8.1.2.8 Tables 8-1 & 8-3
Lake Substation Project	GD_23	Project Milestones for Lake Substation	2065.781	0	100%	Originally scheduled for completion in 2025. Updated expected completion date of 2026.	8.1.2.8 Table 8-3
Village Substation Project	GD_24	Project Milestones for Village Substation	1144.054	0	100%	Originally scheduled for 2025. Updated expected	8.1.2.8 Table 8-3

						completion date of 2027.	
--	--	--	--	--	--	--------------------------	--

**Q02. Regarding 2025 Projected Capital Expenditures Objectives:**

- a. Provide the expected objective changes to the approved 2023-2025 Base WMP that shift an objective’s completion to a different compliance period for GD\_11 and GD\_12. Include the justifications provided in the BVES response to OEIS-P-WMP\_2024-BVES-004 Q05 in the following chart. Complete the chart in its entirety:

**RESPONSE:**

BVES confirmed with OEIS that Q02 refers to GD\_10 and GD\_11.

Initiative Activity	Units	Tracking ID	Submitted WMP Completion Date	Updated Expected Completion Date	Justification for Change	WMP Section
Bear Valley Solar Project	Preform Necessary Project Action	GD_10	Originally scheduled for completion until after 2025	Updated expected completion date of 2025	Project planning and permitting proceeding faster than anticipated.	8.1.2.7 Table 8-2 & Table 8-3
Energy Storage Project	Preform Necessary Project Action	GD_11	Originally scheduled for completion until after 2025	Updated expected completion date of 2025	Project planning and permitting proceeding faster than anticipated.	8.1.2.7 Table 8-2 & Table 8-3

**END OF REQUEST**