

Table 8-2: Changes to Initiative Objectives from Forecasted Completion Date

Initiative Activity	Initiative ID	Original Forecasted Completion Date	Updated Forecasted Completion Date	Reason for Change to Forecasted Completed Date
Create SME process & procedure for VM database review four times a year	QA/QC, VM-11	December 2024	Q4 2025	Other
Develop audits to provide understanding of the data collection process	QA/QC, VM-11	December 2024	Q4 2025	Other
Install Wildfire Detection Cameras	SA-04	November 2025	December 2024	Other

VM-11 – Create SME process & procedure for VM database review four times a year:
 This work was deferred due to the GeoDigital database upgrade which will change the work management software. As such, developing a process to review the database and audits of the data collection process (data inputs) is premature as the work management software and functionality is still in development.

VM-11 – Develop audits to provide understanding of the data collection process:
 This work was deferred due to the GeoDigital database upgrade which will change the work management software. As such, developing a process to review the database and audits of the data collection process (data inputs) is premature as the work management software and functionality is still in development.

SA-04 – Install Wildfire Detection Cameras:
 The installation timeline for wildfire detection cameras is aligned with the expectations communicated in the revised 2023-2025 Base WMP in Table 8-30: Fire Detection Systems Currently Deployed.